DEPARTMENT OF TRANSPORTATION STATE OF GEORGIA

INTERDEPARTMENT CORRESPONDENCE

FILE:

BRSTO-0076-01(036) Lincoln

OFFICE: Engineering Services

P.I. No.: 232310

SR 47 @ Little River

DATE: September 29, 2010

FROM:

Ronald E. Wishon, State Project Review Engineer NEW

TO:

Foster Grimes, District Design Squad Leader, Tennille

SUBJECT: IMPLEMENTATION OF VALUE ENGINEERING STUDY ALTERNATIVES

The VE Study for the above project was held August 9-12, 2010. Responses were received on September 29, 2010. Recommendations for implementation of Value Engineering Study Alternatives are indicated in the table below. The Project Manager shall incorporate the VE alternatives recommended for implementation to the extent reasonable in the design of the project.

ALT#	Description	Potential Savings/LCC	Implement	Comments
A-9B	Reduce the width of the shoulders on the bridge from 8 feet to 4 feet	\$922,000	No	Upon completion of construction, this bridge will function as a two-lane facility. Based on traffic and percentage of trucks utilizing this roadway, the 8-foot shoulders are appropriate. These shoulders will provide reasonable refuge for stranded motorists and allow for emergency vehicle access.
A-9R	Reduce the width of the shoulders on the roadway approaches to the bridge from 10 feet to 4 feet	Proposed = \$1,217,000 Actual = \$945,968	Yes, partially	The width of the shoulders on the roadway approaches to the bridge will be reduced from 10 feet to 8 feet. This width will provide refuge for a disabled vehicle.
A-10	Detour traffic away from the bridge and construct the project on existing alignment	\$2,885,000	No	This was proposed as an alternate in the original concept and it was determined that the economic cost to commuters would be substantially higher than the cost savings for the Department. The detour would add 25 to 30 additional miles for the 2,925 daily commuters who use this route to and from work. Emergency vehicles traveling from Lincoln County to Richmond County would also be delayed. These concerns would diminish local support of the project.

BRST0-0076-01(036) Lincoln/Columbia Implementation of Value Engineering Study Alternatives

A-13	Construct the bridge with a shallower depth 90 foot center span using Type III PSC beams and use steel plate girders for the remaining structure	\$124,000	No	The proposed project provides two alternates for the construction of the bridge using a PSC Bulb-T alternate and a steel plate girder alternate. Type III PSC beams may be unstable at a 90 foot span; generally this length of span would require a Type IV or a 54" Bulb-T. In addition, mixing structure types would not meet the required aesthetics.
D-2	Eliminate the Foundation Backfill Material on top of the Rock Embankment	\$42,000	No	Type II backfill material must be placed along the top of the rock embankment bench area in order for silt fence to be properly installed.
F-3	Use sheet piling to stabilize the inside of the new embankment and shift the new alignment 20 feet closer to the existing roadway	\$1,220,000	Yes, with modifications	The proposed alignment can be shifted closer to the existing roadway; however, this will be accomplished using a temporary retaining wall in lieu of a sheet pile wall. The actual wall type will be determined by the Contractor in order to obtain the best price.
F-5	Construct an MSE wall along the edge of the existing/new rock embankment to hold the new roadway embankment	\$1,969,000	No	Constructing an MSE wall at this site is not recommended. The proposed wall would be constructed overtop of portions of the existing fill, rock embankment and proposed embankment. An MSE wall constructed in this manner would be susceptible to stability failures as well as differential settlement.

The Office of Engineering Services concurs with the Project Manager's responses.

Annroyed	Oll mile	Date:	9/30/10
Approved.			

Gerald M. Ross, PE, Chief Engineer

REW/LLM Attachments

c: Ben Buchan

George Brewer/Alan Smith/Foster Grimes/Robin Tanner

Paul Liles/Bill Duvall/Bill Ingalsbe/Cindy Pollard

Jim Kitchings

Russell Merritt/Lynn Bean

Ken Werho Lisa Myers

Matt Sanders

DEPARTMENT OF TRANSPORTATION STATE OF GEORGIA

INTERDEPARTMENT CORRESPONDENCE

DATE September 29, 2010

FROM Foster

Foster Grimes, District Design Squad Leader

TO

Ron Wishon, Project Review Engineer

Attn: Lisa Myers

SUBJECT BRST0-0076-01(036) - Lincoln County

P.I. No.: 232310

Value Engineering Study: Response to Recommendations

These are the responses to the Value Engineering Alternatives recommended by the Value Engineering Team:

Item No.	Recommendations	Potential Savings	Implement	Comments
A-9B	Reduce the width of the shoulders on the bridge from 8 feet to 4 feet.	\$ 710,000	No	Upon completion of the construction, this bridge will function as a two-lane facility. Based on the traffic and percentage of trucks utilizing this roadway, the 8-foot shoulders are appropriate. These shoulder widths provide reasonable safety for stranded motorists and emergency vehicle access.
A-9R	Reduce the width of the shoulders on the roadway approaches to the bridge from 10 feet to 4 feet. (15 ½ to 7 ½)	\$ 1,275,000	Yes/ Partially \$945,968	Reduce the width of the shoulders on the roadway approaches to the bridge from 10 feet to 8 feet of useable shoulder. (15 ½ to 11 ½) This will allow for a vehicle with mechanical problems to safely pull out of the

Project No: BRST0-0076-01(036) Lincoln County

P.I. No: 232310 Value Engineering Study Response

	g Study Response			travel lane and not impede traffic. A Concept Revision and Design Variance would be required.
A-10	Detour traffic away from the bridge and construct the project on the existing alignment.	\$ 2,504,000	No	This was listed as alternate "B" in the original concept and was found that the economic cost to commuters would be substantially higher than the cost savings the Department would incur. To place a 25 to 30 mile detour on this route would cause adverse time delays for the 2,925 daily commuters that take this route to and from work which would diminish local support of this project. Emergency Vehicles traveling from Lincoln County to Richmond County would also be delayed.
A-13	Construct the bridge with a shallower depth 90-foot center span using Type 3 PSC beams and use steel plate girders for the remaining spans.	\$ 124,000	No	The proposed project provides two alternates for the construction of the bridge including a PSC Bulb-T alternate and a steel plate girder alternate. Type III PSC beams may be unstable at a 90 feet span; generally this length of a span would require a Type IV or a 54 inch Bulb-T. Also, the approach of mixing structure types would not meet the required aesthetics.
D-2	Eliminate the Type II backfill material from the top of the rock embankment bench area.	\$ 42,000	No	During the construction of this project the Type II backfill material is placed along the top of the rock embankment bench area in order for Silt Fence to be installed


Project No: BRST0-0076-01(036) Lincoln County

P.I. No: 232310

Value Engineering Study Response

				1 1 1 011
				along the edge of this berm prior to in place embankment being installed. This is
				necessary so that the silt fence can be staked in.
F-3	Use sheet piling to stabilize the inside of the new roadway embankment and shift the new elevated alignment 20 feet closer to the existing roadway.	\$ 1,220,000	Yes – with modifications	The proposed roadway alignment can be shifted closer to the existing roadway; however, this will be accomplished using a temporary retaining wall in lieu of specifying a "sheet pile wall". The temporary retaining wall may be constructed utilizing sheet piling but the actual wall type will be determined by a contractor design in order to obtain the best price.
F-5	Construct an MSE wall along the edge of the new roadway and construct the new embankment between the MSE wall and the existing roadway.	\$ 1,969,000	No	Constructing an MSE wall at this site is not recommended. The proposed wall would be constructed overtop of portions of the existing fill, rock embankment and proposed embankment. An MSE wall constructed in this manner would be susceptible to stability failures as well as differential settlement.
Total			\$945,968	
Savings				

If any further assistance is needed, please contact Foster C. Grimes at (478) 552-4643.



PRECONSTRUCTION STATUS REPORT FOR PI:232310-

PROJ ID:		232310-		SR 47 @ LITTLE RIVER 10.5 M	10.5 MI SE	I SE OF LINCOLNTON	NOTNIC						MGMT LET DATE:	ATE:	07/22/2011	
COUNTY:		Columbia, Lincoln	incoln						acian	TV CODE.			MGMT ROW DATE:	DATE:	07/16/2010	
LENGTH (MI)	(MI)	0.40		MPO:	2.	Not Urban			PRIOR	PRIURITY CODE:	· ·		BASELINE LET DATE:	ET DATE:	07/05/2011	
PROJ NO.:	71	BRST0-0076-01(036)	(9-01(036)	#dL TIP#	±.				DOI DIST		2		SCHED LET DATE	DATE.	2/14/2012	
PROJ MGR:	. H	Grimes, Foster	ster	MOD	MODEL YR:				CONG. DIST:	DIST:	01		WHO LETES.		TOUG	
AOHD Initials:		GMB		TYPE	TYPE WORK:	Bridges			BIKE:		z		WHO LEIST		פססו רפו	
OFFICE:		District 2		CONC	CONCEPT:	BR REPL			MEASURE:	IRE:	ш	300	LET WITH:			
CONSULTANT:	TANT:	No Consulta	ant, GDOT.	No Consultant, GDOT In-House Design	PROG TYPE:	Replacement	int		NEEDS	NEEDS SCORE:	5					
SPONSOR:		GDOT			Prov. for ITS:	z			BRIDGI	BRIDGE SUFF: 4	48.70					
DESIGN FIRM:		GDOT D2 Design Office	Jesign Offic		BOND PROJ:			35								
BASE	BASE	START	LATE	TASKS		ACTUAL START	ACTUAL FINISH	30			<u></u>	PROGRAMMED FUNDS	FUNDS			
				Concept Development	∞	5	Τ	100	Activity	Approved	Proposed	Cost	Fund St	Status	Date Auth	
				Concept Meeting PM Submit Concept Report	oc oc	8/9/2006	8/9/2006	9 9	PE	2000	2000	910,627.13		AUTHORIZED	10/25/1999	
				Concept Report Review and Comments				001	ROW	2011	2011	166,400.00	LICO PRE	PRECST		
	3/29/2010		10/14/2010	Management Concept Approval Complete Value Engineering Study		8/24/2006 5/20/2010	9/4/2006	83	9	107	5107	70.010.000.771				
					_	11/19/2009	11/19/2009	100								
	4/22/2010		11/4/2010	Environmental Approval	7 -	2/1/2008	7007/96/01	40								
	4/22/2010		12/2/2010			1/15/2008		20.								
	3/5/2010				4	4/7/2008		100								
_	0100000			-	2	2/8/2008	2/14/2008 1	100		Cost B.	Cost Betimote Amount			CTI	STATION A GITS	
5/14/2010	5/14/2010	5/14/2010 2/11/2011	6/30/2011	1 PFPR Inspection					,	COST	umaic Amount	ć	Andiniba		Coct	0.00
U.S.	5/28/2010	12/27/2010	_						Activity	Amount	TIM.	Date	TO THE PERSON NAMED IN		1600	2
5/31/2010	7/1/2010	7/1/2010 1/10/2011	2/10/2011	_		200000000000000000000000000000000000000			PE	\$910,627.13	13	200 miles (100 miles (PE			010
_	910000			L & D Approval	o c	8/24/2006	9/1/2006	_	ROW	\$160,000,00	00	3/18/2010	ROW	83,56	83,561.26	1100
9/29/2010	10/12/2010	10/12/2010 2/25/2011	5/74/2011	K/W Authorization				-	CST	\$11,470,999,00	00 66	3/18/2010	CST	0.0	0.00	CIC0
_				-	_	1/29/2008	2/23/2009 1	100								
_	7/21/2010	7/21/2010 10/8/2010	2/22/2011	_				0								
6/21/2010	0102/8/21	12/8/2010 1/31/2011	7/20/2011					0 0								
-	2/3/2011	9/15/2011	9/15/2011	FFPR Inspection				. 0								
2/17/2011	3/2/2011	9/29/2011	10/12/2011	Submit FFPR Responses (OES)				0								
PDD:	wit	hin 0000477 ((9/13/01). R	within 0000477 (9/13/01). Re-assigned to Road Design. 2/27/03.								District Comments	mments			
Bridge:	WS.	01/60/10 M/	(TRUSS BI	SWW 07/09/10 (TRUSS BRIDGE REPLACEMENT)					1/29/08 PPlans to Env. Util, & Matls	to Env, Util,	& Matls					
Design:	¥ £	(KI) Need APID-EC	-EC.	(KL) Need APD-EC CEANot Amyd Alloton School BW/9-73-10 (TK-11G)					8/1/10 VE schu	eduled for Au	8/1/10 VE scheduled for August, Chief ok'd raising bridge	using bridge				
CD4.	3 5	JOHN SGN	I ITH ITIES	CE NOTAPINATORISMENT WITH THE SECTION OF FITTER SENT TO LINCOLN	INCOLN 3-7-08	00		-	9/7/10 Prepari	ng revised pro	9/7/10 Preparing revised profile and responding to VE study	ng to VE study				
Programming:		#1 3-04 #2 5-07				i										
Traffic Op:		HIBR REPL	PRJCT w/ 00	CAHIBR REPL PRJCT w/ 0000477/COLUMBIAIS&M PLNS N/R 030801 \$	\$110											
Utility:	WC)	V) Need 2nd s	ub plan fron	(JW) Need 2nd sub plan from PM 9/23/2010				_								
EMG:	BR	BRIDGE REPLACEMENT	ACEMENT					_								
Prel. Parcel CT:	Ë		Total Par	Total Parcel in ROW System:	Cond	Cond. Filed:			A	Acquired by:	_	DOT			DEEDS CT:	
Under Review:	cw:		Options -	Options - Pending:	Reloc	Relocations:			*	Acquisition MGR:	GR:					
Released:			Condemi	Condemnations- Pend:	Acquired:	ired:			2	R/W Cert Date:	ü					