DEPARTMENT OF TRANSPORTATION STATE OF GEORGIA

INTERDEPARTMENT CORRESPONDENCE

FILE:

NH000-0006-02(055) Dougherty

OFFICE: Engineering Services

P.I. No.: 422550

SR 91 & SR 520/US 82 Interchange

DATE: July 22, 2011

FROM:

Ronald E. Wishon, State Project Review Engineer

CID

TO:

Bobby K. Hilliard, PE, State Program Delivery Engineer

Attn.: Albert Shelby

SUBJECT: IMPLEMENTATION OF VALUE ENGINEERING STUDY ALTERNATIVES

The VE Study for the above project was held April 11-14, 2011. Responses were received on July 20, 2001. Recommendations for implementation of Value Engineering Study Alternatives are indicated in the table below. The Project Manager shall incorporate the VE alternatives recommended for implementation to the extent reasonable in the design of the project.

ALT#	Description	Potential Savings/LCC	Implement	Comments
R-2	Use 12 ft wide shoulders in lieu of 16 ft wide shoulders on N. Jefferson St. and Philema Rd	\$120,000	Yes	This will be done.
R-3	Reduce the raised median island from 20 ft wide to 16 ft wide on N. Jefferson St	\$34,000	Yes	This will be done.
R-4	Provide 11 ft wide travel lanes on N. Jefferson St. and Philema Rd	\$79,000	No	Construction of 11 ft wide lanes will not be done due to the high volume of truck traffic (9%) and the curvilinear alignments of North Jefferson Street and Philema Road.
R-5	Provide 11 ft wide inside travel lanes on N. Jefferson St. and Philema Rd	\$63,000	Yes	This will be done.
R-7	Remove guardrail and anchorages on Ramp A from Sta. 223+25 to Sta. 224+50 Rt.	Design Suggestion	Yes	This will be done.
R-8	Reduce the sidewalk width from 8 ft to 5 ft on the right side of N. Jefferson St	\$15,000	Yes	This will be done.

R-9	Provide a rural shoulder in lieu of an urban shoulder on the left side of N. Jefferson St. from Sta. 123+00 to Sta. 133+20 Lt.	\$84,000	Yes	This will be done.
R-10	Provide a 12 ft wide multi-use trail on the left side of N. Jefferson St and a 5 ft wide sidewalk on the right side in lieu of the 4 ft wide bicycle lanes on both sides and 5 ft wide sidewalk on the left and 8 ft sidewalk on the right	\$128,000	Yes	This will be done.
R-13	Provide 8 ft paved outside shoulders in lieu of 10 ft paved outside shoulders on Ramps A and B	\$148,000	Yes	This will be done.
S-1	Reduce the ramp A bridge width from 34 ft to 30 ft by narrowing the shoulders 2 ft per side	\$71,000	Yes	This will be done.
S-2	Reduce the Ramp B bridge width from 42 ft to 38 ft by narrowing the shoulders 2 ft per side	\$130,000	Yes	This will be done.
S-4	Reduce the length of the Ramp B bridge by 52 ft by providing a retaining wall abutment on the east end	\$172,000	No	A revised estimate indicates this alternative would have a cost increase of \$43,675. In addition, there are more maintenance issues with MSE walls and the approach roadway than there are with typical spill through abutments. MSE wall abutments limit the possibility of future expansion for both the road being carried as well as the facility beneath the structure. Due to sequence of construction, coordination with subcontractors and equipment, bridge costs and wall costs are higher than the general bridge and wall costs for separate structures.

S-5	Reduce the Ramp A bridge length by 37 ft	\$109,000	No	A revised estimate indicates this alternative would have a cost increase of \$240. In addition, there are more maintenance issues with MSE walls and the approach roadway than there are with typical spill through abutments. MSE wall abutments limit the possibility of future expansion for both the road being carried as well as the facility beneath the structure. Due to sequence of construction, coordination with subcontractors and equipment, bridge costs and wall costs are higher than the general bridge and wall costs for separate structures.
S-7	Provide a GDOT standard concrete side barrier for the wall at Ramp B from Sta. 309+50 to Sta. 313+00	Design Suggestion	Yes	This will be done. If the height of the retaining wall increases, than an MSE wall would be more economical.
C-1	Modify the sequencing of Stage 1 to include removing the raised median first and then shifting traffic on N. Jefferson St. and Philema Rd. during stage 1 of construction	Design Suggestion	Under Review	The stage construction plans will be further investigated to determine the feasibility of this alternative.
C-3	Use the existing WB Liberty Express exit ramp for right and left turns onto N. Jefferson St. during construction to enable earlier closure of the existing SB N. Jefferson St entrance ramp	Design Suggestion	Under Review	The stage construction plans will be further investigated to determine the feasibility of this alternative.
G-1	Reroute the 18 in RCP from the existing pipe through the proposed wingwall at Sta. 698+00	Design Suggestion	Under Review	The drainage will be further investigated to determine the feasibility of this alternative.

The Office of Engineering Services concurs with the Project Manager's responses.

NH000-0006-02(055) Dougherty Implementation of Value Engineering Study Alternatives

P.I. No. 422550 Page 4

Approved:

Date: _7-22-11

Gerald M. Ross, PE, Chief Engineer

REW/LLM

Attachments

c:

Russell McMurry

Bobby Hilliard/Stanley Hill/Albert Shelby

Russell McMurry/Chuck Hasty/Nicoe Alexander/Travis McDonald

Paul Liles/Ben Rabun/Bill Duvall/Bill Ingalsbe

Amber Phillips

Joe Sheffield/Brent Thomas/Scott Chambers/Tony Cravey/Geno Hasty/Van Mason

Ken Werho Lisa Myers Matt Sanders

DEPARTMENT OF TRANSPORTATION STATE OF GEORGIA

INTERDEPARTMENTAL CORRESPONDENCE

FILE

NH-006-2(55), Dougherty County

SR 3/ Liberty Expressway @ North Jefferson St.

P.I. No. 422550

OFFICE Program Delivery

DATE July 19, 2011

FROM

Bobby K. Hilliard, P.E., State Program Delivery Engineer & A.

TO

Ron Wishon, State Review Engineer

SUBJECT

Value Engineering Study Report Responses

The Office of Program Delivery has received the Value Engineering Final Report dated April 25, 2011. The study developed twelve alternatives to be evaluated. The attached responses from the Subject Matter Expert Offices of Roadway and Bridge Design are responsive to these alternatives.

If there are any questions or concerns, please contact the project manager, Albert Shelby, at 404-631-1758.

BKH:SH:avs

Attachments:

- VE responses from the Office of Roadway Design dated May 19, 2011
- VE responses from the Office of Bridge Design dated July 1, 2011

DEPARTMENT OF TRANSPORTATION STATE OF GEORGIA

INTERDEPARTMENT CORRESPONDENCE

FILE NH000-0006-02(055), Dougherty County

office Atlanta, Georgia

P.I. No.: 422550-

DATE May 19, 2011

SR 3/Liberty Expressway at SR 91 and North Jefferson Interchange Ramps

FROM

Russell R. McMurry, P.E., State Roadway Design Engineer

TO

Bobby K. Hilliard, P.E., State Program Delivery Engineer

Attention: Albert Shelby, Project Manager

SUBJECT Value Engineering Study Report - Responses

This office has reviewed the Value Engineering Study Final Report dated April 27, 2011, for the above referenced project. Listed below are the responses to the recommendations regarding Roadway, Construction Staging, and General contained therein (the Office of Bridge Design will provide a response to the recommendations regarding Structures):

ROADWAY

Alternative R-2: Use 12-ft. wide shoulders in lieu of 16-ft. wide shoulders on North Jefferson Street and Philema Road.

Total Present Worth Life-Cycle Cost Savings: \$120,000

Response: Construction of 12-ft. wide shoulders on North Jefferson Street and Philema Road will reduce impacts to adjacent properties and lower overall construction costs.

Implement: Yes

Alternative R-3: Reduce the raised median island from 20-ft. wide to 16-ft. wide on North Jefferson Street

Total Present Worth Life-Cycle Cost Savings: \$34,000

Response: Construction of a 16-ft. wide median in lieu of a 20-ft. wide median will reduce impacts to adjacent properties and lower overall construction costs.

Implement: Yes

Alternative R-4: Use 11-ft. wide lanes in lieu of 12-ft. wide lanes on North Jefferson Street and Philema Road.

Total Present Worth Life-Cycle Cost Savings: \$79,000

Mr. Hilliard, Value Engineering Study Report Responses, 422550-, Dougherty County Page 2 of 4
May 19, 2011

Response: Construction of 11-ft. wide travel lanes is not recommended due to the high volume of truck traffic (9.0%) and the curvilinear alignments of North Jefferson Street and Philema Road.

Implement: No

Alternative R-5: Use 11-ft. wide inside lanes in lieu of 12-ft. wide lanes on North Jefferson Street and Philema Road

Total Present Worth Life-Cycle Cost Savings: \$63,000

Response: Construction of 11-ft. wide inside travel lanes in lieu of 12-ft. wide lanes will reduce impacts to adjacent properties and lower overall construction costs.

Implement: Yes

Alternative R-7 (Design Suggestion): Eliminate guardrail and anchorages on Ramp A from Station 223+25 to Station 224+50, Right.

Total Present Worth Life-Cycle Cost Savings: Not calculated

Response: Eliminating the guardrail and grading a traversable, recoverable front slope will lower overall construction costs.

Implement: Yes

Alternative R-8: Reduce the sidewalk width from 8-ft. wide to 5-ft. wide on the right side of North Jefferson Street.

Total Present Worth Life-Cycle Cost Savings: \$15,000

Response: Construction of a 5-ft. wide sidewalk in lieu of an 8-ft. wide sidewalk will lower overall construction costs.

Implement: Yes

Alternative R-9: Provide a rural shoulder in lieu of an urban shoulder on the left side of North Jefferson Street from Station 123+00, Left to Station 133+20, Left.

Total Present Worth Life-Cycle Cost Savings: \$84,000

Mr. Hilliard, Value Engineering Study Report Responses, 422550-, Dougherty County Page 3 of 4
May 19, 2011

Response: Construction of a rural shoulder along the left side of North Jefferson Street between Stations 123+00 and 133+20 in lieu of an urban shoulder will significantly lower over construction costs as well as construction contract time.

Implement: Yes

Alternative R-10: Provide a 12-ft. wide multi-use trail on the left side of North Jefferson Street in lieu of the 4-ft. bicycle lanes and 5-ft. sidewalk.

Total Present Worth Life-Cycle Cost Savings: \$128,000

Response: Construction of an 8-ft. multi-use trail in lieu of 4-ft bicycle lanes and 5-ft. wide sidewalk will significantly reduce overall construction costs.

Implement: Yes

Alternative R-13: Provide an 8-ft. wide paved, outside shoulder in lieu of a 10-ft. wide paved, outside shoulder on Ramps A and B.

Total Present Worth Life-Cycle Cost Savings: \$148,000

Response: Construction of an 8-ft. wide paved, outside shoulder in lieu of a 10-ft. wide paved, outside shoulder on Ramps A and B will significantly reduce overall construction costs.

Implement: Yes

CONSTRUCTION STAGING (DESIGN SUGGESTION)

Alternative C-1: Modify sequencing of Stage 1 to include removal and full-depth paving of the existing median first, and then shifting traffic south on North Jefferson Street and Philema Road.

Total Present Worth Life-Cycle Cost Savings: Not calculated

Response: The Stage Construction Plans will be further investigated to determine the feasibility of the alternative.

Implement: Under Review

Mr. Hilliard, Value Engineering Study Report Responses, 422550-, Dougherty County Page 4 of 4
May 19, 2011

Alternative C-3: Utilize the existing Westbound Liberty Expressway Exit Ramp for right and left turns onto North Jefferson Street during construction to enable earlier closure of the existing Southbound North Jefferson Street Entrance Ramp.

Total Present Worth Life-Cycle Cost Savings: Not calculated

Response: The Stage Construction Plans will be further investigated to determine the feasibility of the alternative.

Implement: Under Review

GENERAL

Alternative G-1: Revise the 18-inch RCP at Station 698+00 to route it through the proposed wing wall.

Total Present Worth Life-Cycle Cost Savings: Not calculated

Response: The drainage will be further investigated to determine the feasibility of the alternative.

Implement: Under Review

If you have any additional questions or comments, please contact Nicoe Alexander, P.E., Design Phase Leader at (404) 631-1717.

RRM:CAH:JNA:tm

DEPARTMENT OF TRANSPORTATION STATE OF GEORGIA

INTERDEPARTMENT CORRESPONDENCE

FILE

NH000-0006-25(055) DOUGHERTY COUNTY

OFFICE

Atlanta, GA

SR 133 / SR 520 Interchange Reconstruction

DATE

July 1, 2011

P.I. No. 422550

RAL

Benjamin F. Rabun, III, P.E., State Bridge Engineer

TO

FROM

Bobby Hilliard, P.E., State Program Delivery Engineer Attn: Albert Shelby

SUBJECT BRIDGE DESIGN VALUE ENGINEERING RESPONSE

The Value Engineering Study for the above referenced project dated April 25, 2011 contained five VE Alternatives requiring responses from the Bridge Office: VE Alternatives S-1, S-2, S-4, S-5 and S-7. The Bridge Office proposes the following in response.

VE Alternative S-1 - "Reduce the Ramp A Bridge from 34-ft.-wide to 30-ft.-wide by narrowing the shoulders 2 ft. per side"

Recommendation: Implement

VE Alternative S-2 - "Reduce the Ramp B Bridge from 42-ft.-wide to 38-ft.-wide by narrowing the shoulders 2 ft. per side"

Recommendation: Implement

VE Alternative S-4 - "Reduce the length of the Ramp B Bridge by 52 ft. by providing a retaining wall abutment on the east end"

Recommendation: Do Not Implement. A revised estimate indicates that this alternative would have a cost increase of \$43,675. In addition, there are more maintenance issues with MSE walls and the approach roadway than there are with typical spill through abutments. MSE wall abutments limit the possibility of future expansion for both the road being carried as well as the facility beneath the structure. Due to sequence of construction, coordination with subcontractors and equipment, bridge costs and wall costs are higher than the general bridge and wall costs for separate structures.

<u>VE Alternative S-5</u> – "Reduce the length of the Ramp A Bridge by 37 ft. by providing a retaining wall abutment on the west end"

Recommendation: **Do Not Implement**. A revised estimate indicates that this alternative would have a cost increase of \$240. In addition, there are more maintenance issues with MSE walls and the approach roadway than there are with typical spill through abutments. MSE wall abutments limit the possibility of future expansion for both the road being carried as well as the facility beneath the structure. Due to sequence of construction, coordination with subcontractors and equipment, bridge costs and wall costs are higher than the general bridge and wall costs for separate structures.

<u>VE Alternative S-7</u> – "Provide a standard concrete side barrier for the retaining wall west of Ramp B from Sta. 309+50 to Sta. 313+00"

Recommendation: Implement. Please note, if the height of the retaining wall increases, then an MSE wall would be more economical.

If you have any questions and/or comments, please contact Bill DuVall of the Bridge Design Office at (404) 631-1883 or at email address bduvall@dot.ga.gov.

BFR:WMD

Attachment: cost worksheet

cc: Ron Wishon, Engineering Services Bill DuVall, Bridge Design

COST WORKSHEET



SR 133/N. JEFFERSON ST. FROM SR 520/US 82 LIBERTY

EXPRESSWAY TO SR 91/PHILEMA RD.

PROJECT:

INTERCHANGE RECONSTRUCTION

NH000-0006-25(055); PI No. 422550

Dougherty County, Georgia

ALTERNATIVE NO .:

S-4

SHEET NO .:

3 of 3

					SHEET NO.	:	3 of 3
PROJECT ITEM		O	RIGINAL ESTIN	1ATE	ALTE	RNATIVE E	STIMATE
ITEM	UNITS	NO. OF UNITS	COST/ UNIT	TOTAL	NO. OF UNITS	COST/ UNIT	TOTAL
Ramp B Bridge Area	SF	14,684	95.00	1,394,944	12,331	98:00	1,208,401
					12602	95	1,197,201
* Note: \$98 SF is to account for the							
wall abutment.							
Additional Concrete Pavement	SY				139	70.30	9,749
Additional Asphalt for Shoulders	SY				81	59.50	4,813
Additional Embankment	CY				1,260	6.50	8,190
MSE	SF				4,200	45.0	189,000
Add. MSE BALFILL	cv				317	43.0	13,634
COLING A	LE				190	75.0	14,250
Cultural.		THE TENE	MARKATAN KATANG PAN	. 0.202.00.00.2 (600.00	Vigeral of Africansis	Charles and Market	1,436,9
Subtotal			-	1,394,944			1,231,153
Markup (%) at 5.00%				69,747			71 34 261,558
TOTAL			· L	1,464,691	je i jedina		1,292,711
TOTAL (ROUNDED)			Carlo Silver	1,465,000			1,293,000

1508 675

A = 43,675 INCLESSE

COST WORKSHEET



SR 133/N. JEFFERSON ST. FROM SR 520/US 82 LIBERTY

EXPRESSWAY TO SR 91/PHILEMA RD.

PROJECT:

INTERCHANGE RECONSTRUCTION

NH000-0006-25(055); PI No. 422550

Dougherty County, Georgia


ALTERNATIVE NO .:

S-5

SHEET NO .:

3 of 3

					SHEET NO.		3 of 3
PROJECT ITEM		0	RIGINAL ESTIN	MATE	ALTE	RNATIVE E	STIMATE
ITEM	UNITS	NO. OF UNITS	COST/ UNIT	TOTAL	NO. OF UNITS	COST/ UNIT	TOTAL
Ramp A Bridge Area	SF	6,593	95.00	626,359	-5,215	98.00	511,070
					5975,7	95	520,196
* Note: \$98/SF to account for the							
wall abutment.							
Additional Concrete Pavement	SY				66	70.30	4,624
Additional Asphalt for Shoulders	SY				58	59.50	3,425
Additional Embankment	CY				605	6.50	3,930
MSE	SP				1850	45	93,250
Add. MSG BACKAL	CV				20	43	1720
CODING A	LF				130	75	9750
Subtotal				626,359			6 26 30
Markup (%) at 5.00%				31,318			31,3+526,152
TOTAL				657,677			549,201
TOTAL (ROUNDED)				658,000			-549,000



PRECONSTRUCTION STATUS REPORT FOR PI:422550-

COUNTY Dougherty Dougher								
MI) RM	000000000000000000000000000000000000000		Ö	PENDETTY CODE.		MGMT ROW DATE:	02/19/2010	
E RM RM 17/20 17/20 18/2	MPO:	Albany	i à			BASELINE LET DATE:	07/06/2011	
RM RM 17/20 17/2 11/2 11/2 11/2 11/2 11/2 11/2 11/2	#dL	NHS-2	5 6			SCHED LET DATE:	11/1/2012	
als: " " " " " " " " " " " " " " " " " " "	MODEL YR:		3	. DISIT:		WHO I CTES.	1 LOGO	
1772 1772 1772 1772 1772 1772 1772 1772	TYPE WORK:	Interchange	8	BIKE: Y		WHO LEIST:	enol Let	
17/2 19/2/2/2/2/2/2/2/2/2/2/2/2/2/2/2/2/2/2/2	CONCEPT:	INTERCHANGE	M	MEASURE: E		LET WITH:		
RM RM 17/2 17/2 17/2 17/2 17/2 17/2 17/2 17/2		Reconstruction/Rehabilitation		NEEDS SCORE: 06				
17/2 11/2 11/2 11/2 11/2 11/2 11/2 11/2		z		BRIDGE SUFF: 89.44, 83.17	83.17			
17/2 17/2 19/2 19/2 19/2 19/2 19/2 19/2 19/2 19	BOND PROJ:							
17/2 10/2 19/2 19/2 11/2 11/2 11/2 11/2 11/2	TASKS	START FINISH	<i>%</i>		PROGRAMMED FUNDS) FUNDS		
44/20 10/2 10/2 10/2 10/2 10/2 11/2 11/2 1	lopment	5/20/2004	100 Activity	Approved	Proposed Cost	Fund Status	Date Auth	
2,771 10,72 28,72 28,72 28,72 13,72 11,73 11,73 11,73 11,73 11,73	ing	4/22/2003	00 PE	2000 20	2000 851,728.84	Q05 AUTHORIZED	6661/97/01	
2,771 10,72 1,72 2,872 1,15/2 1,15/2 1,17/2 1,17/2 1,17/2 1,17/2	oncept Report of Review and Comments	4/20/2004 5/5/2004 1		2012				
44/20 110/2 13/20 13/20 11/2 11/2	Concept Approval Complete	5/5/2004 5/20/2004 1	100 CST	2015 20	2014 14,285,629.75	L050 PRECST		
44/20 10/2 13/20 13/20 11/2 11/2 11/2	al Approval	11/22/2006	100					
44/20 3/20 28/20 22/20 22/20 11/20 11/20	d/Comm Resp (EA/FONSI, GEPA)	9 11/22/2006	100					
44/20 110/2 13/2 28/2 28/2 28/2 11/2 11/2 11/7	SDE	7/5/2000 11/30/2000 1	100					
44/20 10/2 33/2 28/2 28/2 11/2 11/2 11/2	Plans	3 12/5/2008	100					
4720 110/2 33/20 28/20 28/20 113/20 111/2 111/2	ndge Design Storage Tanks	9/14/2005 2/15/2006 1	100	Cost Estimate Amount	e Amount	ITS	STIP AMOUNTS	
22/2 33/20 28/2 28/2 28/2 28/2 13/2 11/2 11/2 11/2	, uo	1/13/2009	100 Activity	Amount	Date	Activity	Cost Fund	70
22/2 28/2 28/2 28/2 28/2 28/2 13/2 11/2 11/2 11/2	sparation	1/29/2010 2/5/2010	100 100	\$851 728 84			0.00	30
28/7/20 28/2/20 28/2/20 13/2/20 15/2/20 11/2/2	nai Approvai 7al	5/13/2010		\$3.260.000.00	3/7/2011	*	.17	0
227 13/2 11/2 11/2	ation	5/15/2010	100 CST	\$12,938,935.00	3/20/2009	CST 0.	0.00 L050	0
2222 13/2 11/2 11/2		2/17/2005 11/23/2009 1	100					
11/2 11/2 11/2	ation Investigation	7/4/2007 4/21/2008 1	100					
E .	Plans Preparation		00					
<u> </u>	Kesponses (UES)		0		S. T. T. L.			
е.	NO SOLO				Ustrici Comments	omments		
<u> </u>	5/19/11 110623		ROW pla	ns approved June 3, 2010	L&D approved May 13, 20 beld April 11-14, 2011, Res	ROW plans approved June 3, 2010. L&D approved May 13, 2010. Tear sheet for advertisement received Any 11, 2010. VF study held Anril 11-14, 2011. Restoutes from Roadway received.	ment	
" .	Schedule - July 2011 ROW/Cox 07.05.11		5/19/11	5/19/11. Waiting on Bridge responses. (6/13/11)	ises. (6/13/11)	posses iron command	3	
<u> </u>	TIL INVOLVED 10-18-99 RESCISSION	LETTER SENT TO						
<u> </u>								
: ervices: Parcel CT:	PM 6/11/10 lnp							
ervices: Parcel CT:	(amination)		77					
ervices: Parcel CT:	ULL FIELD SURVEY							
24								
		Cond. Filed:		Acquired by:	DOT		DEEDS CT:	
	Relo	Relocations:		Acquisition MGR:	Stewart, Chris			
Released: Condemnations- Pend:	Acq	Acquired:		R/W Cert Date:				