

**DEPARTMENT OF TRANSPORTATION  
STATE OF GEORGIA**

**INTERDEPARTMENT CORRESPONDENCE**

**FILE:** NH000-0056-01(061) Fulton **OFFICE:** Engineering Services  
P.I. No.: 751580  
SR 400/Northridge Road Interchange **DATE:** March 12, 2012

**FROM:** Lisa L. Myers, Acting State Project Review Engineer

**TO:** Darryl D. VanMeter, PE, State Innovative Program Delivery Engineer  
Attn.: Marlo Clowers

**SUBJECT: IMPLEMENTATION OF VALUE ENGINEERING STUDY ALTERNATIVES**

The VE Study for the above project was held October 24-27, 2011. The VE Study was performed based on the original scope of the project to provide interim operational improvements which included the widening of the existing Northridge Bridge over SR 400. The Department recently performed a bridge condition survey which recommends extensive deck repairs. Based on this survey, the scope of the project has been expanded to include replacing the bridge with a new structure that would not preclude the constriction of the future Managed Lane System along SR 400. Responses based on the new scope of the project were received on March 7, 2012. Recommendations for implementation of Value Engineering Study Alternatives are indicated in the table below. The Project Manager shall incorporate the VE alternatives recommended for implementation to the extent reasonable in the design of the project.

ALT #	Description	Potential Savings/LCC	Implement	Comments
A-1	Reduce the width of the shared bike/vehicle lanes from 13 feet to 11 feet	\$193,000	No	No longer applicable due to scope change. The new bridge will include minimum width bike lanes in both directions
A-3	Construct the bridge widening over SR 400 using Type III pre-stressed concrete beams in lieu of steel beams	\$240,000	No	No longer applicable due to scope change. The bridge will likely be replaced with a steel bridge due to the required span lengths.
A-10	Overlay the existing bridge deck with asphalt pavement instead of a concrete overlay with hydro-demolition	\$616,000	No	No longer applicable due to scope change. The bridge will be replaced.
B-2	Reduce the width of the shoulder on Northridge Drive from 12 feet to 10 feet from Sta. 205+00 to Sta. 210+00	\$15,000	Yes	This will be done.

**NH000-0056-01(061) Fulton**  
**Implementation of Value Engineering Study Alternatives**

**P.I. No. 751580**  
**Page 2**

C-1	Eliminate the temporary concrete barrier in Stage 3 and replace it with construction barrels	\$64,000	Yes	This will be done.
G-2	Use asphalt pavement and overlay in lieu of concrete pavement for widening Ramp A and Ramp B intersection approaches	\$13,000	No	OMR recommends the use of PCC for design and construction of NB entrance and exit ramps because they currently consist of PCC. See attached pavement type recommendation memo.
G-2.1	Eliminate the 3 inch asphalt layer between the GAB and concrete pavement	\$11,000	Yes	This will be done.
G-2.2	Use a 1 ½ inch thick layer of asphalt in lieu of a 3 inch layer of asphalt in the concrete pavement typical section	\$5,000	No	This cannot be done because G-2.1 will be implemented.
G-2.3	Use filter fabric in lieu of the 3 inch asphalt layer in the concrete pavement typical section	\$8,000	No	This cannot be done because G-2.1 will be implemented.
G-5	Eliminate the roundabout intersection at the east end of the project and construct a gravel turn around	\$16,000	No	The roundabout is a context sensitive solution that is supported by the affected neighborhood.
G-5.1	Eliminate the roundabout intersection at the east end of the project and modify the east side of the Roberts Drive/Northridge Road intersection	\$24,000	No	The roundabout is a context sensitive solution that is supported by the affected neighborhood.
G-7	Construct a second NB exit lane on SR 400 to tie directly into the existing two lane NB exit ramp	-\$72,000 cost increase	Yes	This will be done.
H-1	Use yellow cross-hatch striping in lieu of raised concrete median between the ramp entrance/exit areas in the signalized intersections	-\$15,000 cost increase	No	The cross slope of the median between the exit/entrance lanes slopes away from the motorists, therefore reducing the visibility of the striping.

H-2	Add additional signage to the SR 400 NB exit Ramp	-\$60,000 cost increase	Yes	The additional signage exceeds MUTCD requirements; however, based on the desire to improve the NB SR 400 exit ramp signage to Northridge Road and Dunwoody Place, the additional signage adds clarity to the lane configuration.
H-4	Replace smaller concrete island with white or yellow cross hatching	\$4,000	No	These raised islands are a physical barrier to channelize traffic and to prevent weaving in these areas.

The Office of Engineering Services concurs with the Project Manager's responses.

Approved:



Gerald M. Ross, PE, Chief Engineer

Date: 4/30/2013

LLM

Attachments

c: Russell McMurry  
Darryl VanMeter/Mike Dover/Marlo Clowers  
Paul Liles/Ben Rabun/Bill Duvall/Dexter Whaley  
Jonathan Cox/Michael Hester  
Jeff Woodward  
Lee Upkins  
Ken Werho/Nabil Raad  
Lisa Myers  
Matt Sanders



# DEPARTMENT OF TRANSPORTATION STATE OF GEORGIA

---

## INTERDEPARTMENT CORRESPONDENCE

**FILE** NH000-0056-01(061), Fulton County  
SR 400/US 19 @ CR145/ Northridge Road  
P.I. # 751580-

**OFFICE** Innovative Program Delivery

**DATE** February 29, 2012

  
**FROM** Darryl D. VanMeter, P.E., State Innovative Program Delivery Engineer

**TO** Lisa Myers, Acting Project Review Engineer  
**Attention:** Matt Sanders

**SUBJECT** Value Engineering Study – Revised Response to Final Report


The final report for the Value Engineering Study conducted on October 24 - 27, 2011 for the above listed project has been reviewed by this Office and discussed with the Subject Matter Experts. Due to scope changes on the project, the original responses to each of the value engineering recommendations have been revised and are included in the attachment.

The Office of Innovative Program Delivery is in agreement with the responses listed in the attached report. If you have any questions or require additional information, please contact Marlo Clowers at (404) 631-1713 or email.

DVM:MLC

Attachments

cc: Russell McMurry



Kimley-Horn  
and Associates, Inc.

February 15, 2012

Marlo Clowers, P.E.  
Project Manager  
GDOT, Office of Innovative Program Delivery  
One Georgia Center, Suite 1900  
600 West Peachtree Street  
Atlanta, Georgia 30308

2 Sun Court  
Suite 220  
Norcross, Georgia  
30092

Re: VE Responses  
Project No. 751580-  
SR 400/Northridge Road Interchange

**Note: The Value Engineering Study was performed based on the original scope of the project to provide interim operational improvements which included the widening of the existing Northridge Road bridge over SR 400. The Department recently performed a bridge condition survey which recommends extensive deck repairs. Therefore, the Department has expanded the scope of the project to include replacing the bridge with a new structure that would not preclude the construction of the future Managed Lane System along SR 400.**

Reference is made to the recommendations that were contained in the Value Engineering Study Report dated November 8, 2011 for the above referenced project. Responses and recommendations are as follows:

1. **Value Engineering Alternative #A-1: Reduce the width of the shared bike/vehicle lanes from 13 feet to 11 feet.**  
**VE Team Savings: \$193,000**

No longer applicable due to scope change. The new bridge will include minimum width bike lanes in both directions.

2. **Value Engineering Alternative #A-3: Construct the bridge widening over SR 400 using Type III Prestressed Concrete Beams in-lieu-of Steel Beams .**  
**VE Team Savings: \$240,000**



No longer applies due to scope change. The bridge will likely be replaced with a steel bridge due to the required span lengths.

3. **Value Engineering Alternative # A-10: Overlay the existing bridge deck with asphalt instead of a concrete overlay with hydro-demolition.**  
**VE Team Savings: \$616,000**

No longer applies due to scope change. The bridge will be replaced.

4. **Value Engineering Alternative #B-2: Reduce the width of the shoulder on Northridge Road (Station 205 to Station 210) from 12 feet to 10 feet.**  
**VE Team Savings: \$15,000**

Yes, will implement.

5. **Value Engineering Alternative #C-1: Eliminate the temporary concrete barrier in Stage 3 and replace it with construction barrels.**  
**VE Team Savings: \$64,000**

Yes, will implement.

6. **Value Engineering Alternative #G-2: Use asphalt pavement and overlay in-lieu of concrete pavement for widening Ramp A & Ramp B intersection approaches.**  
**VE Team Savings: \$13,000**

No, will not implement. OMR recommends the use of PCC for design and construction of northbound entrance and exit ramps as they currently consist of PCC. This alternative does not represent equal or better value. See attached Pavement Type Recommendation memo dated November 17, 2011.

7. **Value Engineering Alternative G-2.1: Eliminate the 3-inch asphalt layer in the concrete pavement section.**  
**VE Team Savings: \$11,000**



Yes, will implement.

8. **Value Engineering Alternative G2.2: Use a 1 ½-inch thick asphalt layer in-lieu-of a 3-inch asphalt layer in the concrete pavement section.**  
**VE Team Savings: \$6,000**

No, will not implement – Because we are implementing G2.1. Only one of the recommendations can be implemented.

9. **Value Engineering Alternative G2.3: Use Filter Fabric in-lieu-of- 3-inch asphalt layer in the concrete pavement section.**  
**VE Team Savings: \$8,000**

No, will not implement – Because we are implementing G2.1. Only one of the recommendations can be implemented.

10. **Value Engineering Alternative # G-5: Eliminate the roundabout intersection at the east end of the project and construct gravel turn around.**  
**VE Team Savings: \$16,000**

No, will not implement. The roundabout is a context sensitive solution in which the affected neighborhood will support. This alternative does not represent equal or better value.

11. **Value Engineering Alternative # G-5.1: Eliminate the roundabout intersection at the east end of the project and modify the east side of Roberts Drive/Northridge Road Intersection.**  
**VE Team Savings: \$20,000**

No, will not implement. The roundabout is a context sensitive solution in which the affected neighborhood will support.

12. **Value Engineering Alternative # G-7: Construct a second NB exit lane segment on SR 400 to tie directly into the existing two-lane NB exit ramp.**  
**VE Team Savings: Increase cost of \$72,000**

Yes, will implement.





13. **Value Engineering Alternative # H-1: Use yellow cross-hatch striping in-lieu-of raised concrete median between the ramp entrance/exit areas in the signalized intersections.**

**VE Team Savings: \$15,000**

No, will not implement. The cross slope of median between the exit/entrance lanes slopes away from the motorists, therefore reducing the ability for the striping to be seen clearly.

14. **Value Engineering Alternative # H-2: Add/revise overhead signing for the SR 400 NB off ramp.**

**VE Team Savings: Increase of \$60,000**

Yes, will implement. The additional signage exceeds MUTCD requirements; however, based on the desire to improve the northbound SR 400 exit ramp signage to Northridge Road and Dunwoody Place, the additional signage adds clarity to the lane configuration.

15. **Value Engineering Alternative # H-4: Replace smaller concrete islands with white or yellow cross hatch striping.**

**VE Team Savings: \$4,000**

No, will not implement. These raised islands are for a physical barrier to channelize traffic and to also prevent weaving in these areas.

Very truly yours,

KIMLEY-HORN AND ASSOCIATES, INC.

A handwritten signature in black ink, appearing to read "G. Newton".

Gary T. Newton, P.E.  
Project Manager



**PRECONSTRUCTION STATUS REPORT FOR PI:751580-**

<b>PROJ ID :</b> 751580-	<b>SR 400/US 19 @ CR 145/NORTHBRIDGE ROAD</b>	<b>MGMT LET DATE :</b> 08/17/2012
<b>COUNTY :</b> Fulton	<b>MPO:</b> Atlanta TMA	<b>MGMT ROW DATE :</b> 03/15/2012
<b>LENGTH (MI)</b> 0.50	<b>TIP #:</b> FN-AR-191	<b>BASELINE LET DATE:</b> 08/21/2012
<b>PROJ NO.:</b> NH000-0056-01(061)	<b>MODEL YR :</b> 2016	<b>SCHED LET DATE :</b> 1/8/2013
<b>PROJ MGR:</b> Clowers, Marlo	<b>TYPE WORK:</b> Interchange	<b>WHO LETS?:</b> GDOT Let
<b>AOLD Initials:</b> MD	<b>CONCEPT:</b> INTERCH RECONST	<b>LET WITH :</b>
<b>OFFICE :</b> Innovative Prog. Delivery	<b>PROG TYPE:</b> Reconstruction/Rehabilitation	
<b>CONSULTANT:</b> Design-Build Approved	<b>Prov. for ITS:</b> N	
<b>SPONSOR :</b> GDOT	<b>BOND PROJ.:</b>	
<b>DESIGN FIRM:</b> Kimley-Horn and Associates, Inc.		

PROGRAMMED FUNDS				STIP AMOUNTS			
Activity	Approved	Proposed	Cost	Fund	Status	Date Auth	Fund
PE	2011	2011	500,000.00	44220	AUTHORIZED	2/16/2011	44220
ROW	1997	1997	4,490,669.20	315	AUTHORIZED		315
ROW	2012	2012	1,000,000.00	44220	PRECST		44220
CST	2013	2013	5,500,000.00	44220	PRECST		44220

Cost Estimate Amount				STIP AMOUNTS			
Activity	Amount	Date	Activity	Cost	Fund		
PE	\$500,000.00	6/16/1988	PE	0.00	44220		
ROW	\$4,490,669.20	3/18/2011	ROW	0.00	315		
ROW	\$1,000,000.00	3/18/2011	ROW	1,000,000.00	44220		
CST	\$5,500,000.00	3/18/2011	CST	5,500,000.00	44220		

**PDD:** "LR CONSULT" REDEFINE DESCRIP IN TIP. FHWA APPROVED ADV ACQ OF WILLIAMS

This project is funded with SRTA toll reserves. Approved for Design-build [MLC 1/12]

**Bridge:** PROPERTY 1/21/99  
**Design:** BRIDGE REQUIRED  
**EIS:** Costing Plans in progress [MLC 1/12]  
**LGPA:** GEPA Type B Not App'd On Schedule-AUG-LET Scott 02.23.12  
**Planning:** NOTIFICATION NEEDED  
**Programing:** Env6 unfunded  
**Traffic Op:** ADV ACQ 10-96/PR2/R=11-12-96/8-8-97/2/R=8-13-97/4/R=12-18-97/5 2-01 CHANGED TO EXEMPT PEI  
**UST:** FHWA 12-20-2010  
**Utility:** SEND PLANS FOR REVIEW 12-13-07  
**EMG:** CC-NEED PPLANS 03/12-SUE  
**Engr Services:** RECST/REHAB (INTERCHANGE RECST), C=M/S/D  
 VE Report Distributed 11/10/11

<b>Prel. Parcel CT:</b> 4	<b>Total Parcel in ROW System:</b> 1	<b>Cond. Filed:</b> 0	<b>Acquired by:</b> DOT	<b>DEEDS CT:</b> 1
<b>Under Review:</b> 0	<b>Options - Pending:</b> 0	<b>Relocations:</b> 0	<b>Acquisition MGR:</b>	
<b>Released:</b> 1	<b>Condemnations- Pend:</b> 0	<b>Acquired:</b> 1	<b>R/W Cert Date:</b>	