DEPARTMENT OF TRANSPORTATION STATE OF GEORGIA

INTERDEPARTMENT CORRESPONDENCE

FILE:

BR000-0001-00(216) Appling Toombs

OFFICE: Engineering Services

P.I. No.: 0001216

SR 4/US 1 @ Altamaha River

DATE: May 5, 2010

FROM:

Ronald E. Wishon, State Project Review Engineer LEW

TO:

Bobby K. Hilliard, PE, State Program Delivery Engineer

Attn.: Robert Murphy

SUBJECT: IMPLEMENTATION OF VALUE ENGINEERING STUDY ALTERNATIVES

The VE Study for the above project was held February 8-11, 2010. Responses were received on May 5, 2010. Recommendations for implementation of Value Engineering Study Alternatives are indicated in the table below. The Project Manager shall incorporate the VE alternatives recommended for implementation to the extent reasonable in the design of the project.

ALT#	Description	Potential Savings/LCC	Implement	Comments
		GENERAL CO	NCEPTS (G)	
G-5	Reduce the amount of ROW being purchased between Sta. 47+50 and Sta. 86+00 and use a 20 ft temporary easement instead	\$98,208	Yes	This will be done.
		SECTIO	ON (S)	
S-1	Use a 10 ft wide shoulder with 4 ft paved section in lieu of 6 ½ ft paved section	\$80,072	No	S-1 no longer applies since S-5 will be done.
S-3	Revise the pavement section on the boat access road and use surface treatment in lieu of 1 ½ in thick asphalt with GAB	\$9,994	No	Surface treatment is best applied to existing gravel/dirt roads that have been compacted over many years. As this access road will be placed on new fill, the surface treatment will need a stronger base course for support. The proposed savings would be quickly negated by maintenance and repair.

S-5	Use 10 ft wide shoulder with a 4 ft wide full depth paved section in lieu of thinner 6.5 ft wide paved section	\$76,738	Yes	This will be done.
S-6	Use 11 ft wide travel lanes with 10 ft wide shoulders and 4 ft wide full depth paved shoulder section in lieu of 12 ft wide lanes with 6 ½ ft wide paved thinner section	\$365,627	No	The roadway carries 16.5% truck traffic which makes 12 foot lanes appropriate, especially while the roadway is functioning as a two lane section with two-way traffic.
S-8	Do not demolish the existing pavement and bridge after the new parallel road is complete. Demo cost would be saved in this phase, deferred, but added to the future four lane project.	\$500,000	No	Deferring this cost will result in higher removal cost in the future as a result of inflation. There would also be interim costs to inspect and maintain the structures that are a liability to the State.
		PROFI	LE (P)	
P-1	Change the profile slope from 0% to a minimum of 0.25% from Sta. 63+84 to Sta. 113+16 to improve drainage	Design Suggestion	No	Adequate drainage is provided by the roadway cross slope. In order to maintain a minimum 0.25% slope and provide adequate freeboard at the bridges, the profile would have to "roll". This cannot be achieved without creating low points on Bridge No. 1. Creating low points where water is concentrated over a few weep holes is an undesirable situation. If the weep holes clog, the water spread is more severe.
	BRII	OGE #1 (B1) Al	LTAMAHA R	IVER
B1-1	Reduce the bridge gutter to gutter width from 40 ft to 36 ft by using 6 ft wide shoulders in lieu of 8 ft shoulders	\$389,400	No	Since this bridge will initially function as a two-way travel way, and the future widening project is uncertain, the 8 foot shoulders are necessary for a 4000 foot long structure. The 8 foot shoulders provide a refuge for disabled vehicles as well as an area for emergency access.

BR000-0001-00(216) Appling Toombs Implementation of Value Engineering Study Alternatives

	В	RIDGE #2 (B2)	OVERFLOW	/ 1
B2-1	Reduce the bridge gutter to gutter width from 40 ft to 36 ft by using 6 ft wide shoulders in lieu of 8 ft shoulders	\$26,400	No	Since this bridge will initially function as a two-way travel way and the future widening project is uncertain, the 8 foot shoulders are necessary for a 4000 foot long structure. The 8 foot shoulder provide a refuge for disable vehicles as well as an area for emergency access.
B2-4	Re-run the hydraulics program to evaluate the possibility of eliminating Bridge #2 and replacing it with an embankment roadway section	\$892,431	No	While the initial response was to try to implement this recommendation, further study determined that a guidebank of 300 feet would be required Additional ROW would be required, and additional wetland and stream impacts would require permitting. OES also identified Stream 10 under the overflow bridge.
	BRII	DGE #3 (B3) W	ILLIAMS CF	REEK
B3-1	Reduce the bridge gutter to gutter width from 40 ft to 36 ft by using 6 ft wide shoulders in lieu of 8 ft shoulders	\$33,440	No	Since this bridge will initially function as a two-way travel way and the future widening project is uncertain, the 8 foot shoulders are necessary for a 4000 foot long structure. The 8 foot shoulder provide a refuge for disable vehicles as well as an area for emergency access.
B3-4	Re-run the hydraulics program to evaluate the possibility of eliminating Bridge #3 and replacing it with an embankment roadway section	\$1,187,467	No	Williams Creek is an established creek, not an intermittent of perennial stream. OES identified Stream 15 at Sta. 110+00 to 113+00. Replacing the existing bridge with embankment would require additional stream mitigation and would be verifically difficult to permit.

BR000-0001-00(216) Appling Toombs Implementation of Value Engineering Study Alternatives

P.I. No. 0001216 Page 4

Please note, the Project Manager's responses contained a response to S-4. The VE Team presented S-4 during the presentation on the last day of the VE Study; however, it was not included in the final report. The anticipated cost savings were in fact an additional cost and the recommendation did not add any value to the project. S-4 has not been included in the implementation letter.

The Office of Engineering Services concurs with the Project Manager's responses.

Approved:

Date: 5/6/10

Gerald M. Ross, PE, Chief Engineer

REW/LLM Attachments

c:

Ben Buchan

Bobby Hilliard/Mike Haithcock/Robert Murphy Paul Liles/Bill Duvall/Bill Ingalsbe/Judy Meisner

Amber Phillips

Will Murphy/Brad Saxon/Teresa Scott

Nabil Raad

Marco Trigueros

Eugene Utsalo

Lisa Myers

Matt Sanders

DEPARTMENT OF TRANSPORTATION STATE OF GEORGIA

INTERDEPARTMENT CORRESPONDENCE

FILE

BR000-0001-00(216) Appling/Toombs, County

OFFICE Program Delivery

P.I. No. 0001216

BR Replacement of Altamaha River, Overflow,

May 5, 2010 DATE

And Williams Creek Bridge

FROM

Bobby K. Hilliard, PE, State Program Delivery Engineer 3.4

TO

Ron Wishon, State Project Review Engineer

Atten: Lisa Myers, Assistant State Project Review Engineer VE Coordinator

SUBJECT Value Engineering Study Responses

The Office of Program Delivery received the value engineering recommendations for the above referenced project. We have addressed your comments. This office has reviewed and concurs with the attached Value Engineering Study Responses prepared by Heath and Lineback Engineers on behalf of GDOT.

Concurrence letters from the Office of Bridge Design, The Office of Environmental Services, and The Office of Materials and Research are attached for your review. If additional information is needed, please don't hesitate to contact Robert Murphy @ 404-631-1586

Attachments

Cc: Ben Buchan, Director of Engineering



Heath & Lineback Engineers

2390 CANTON ROAD • BUILDING 200 • MARIETTA, GEORGIA 30066-5393 e-mail: hle@heath-lineback.com

e-mail: nie@heath-lineback.com (770) 424-1668 • Fax (770) 424-2907

April 22, 2010

Mr. Ronald E. Wishon
State Project Review Engineer
Georgia Department of Transportation
600 W. Peachtree Street, NW, 5th Floor
Atlanta, Georgia 30308
Attn: Lisa Myers

RE: BR000-0001-00(216) Appling and Toombs Counties, PI No. 0001216

US 1/SR 4 Bridge Replacement over Altamaha River, Overflow 1 and Williams Creek

Response to Value Engineering Study Report

Dear Mr. Wishon:

We have reviewed the Value Engineering Study Report, dated February 2010, and offer the following responses to the recommendations.

Recommendation G-5: "Reduce the amount of right-of-way being purchased between STA 47+50 to STA 86+00 and use a 20 ft. temporary easement instead."

Yes, we will implement the recommendation.

Recommendation S-1: "Use a 10-ft.-wide shoulder with 4 ft. paved section in lieu of 6.5-ft.-wide paved section."

No, we will not implement the recommendation. This recommendation is superceded by S-5 since S-5 is the same as this recommendation, except that it recommends a 4 ft. full depth shoulder. This recommendation will not be implemented due to the percent trucks being 16.5%.

Recommendation S-3: "Revise the pavement section on the boat access road and use surface treatment in lieu of 1 1/2-in.-thick asphalt with graded aggregate base."

No, we will not implement the recommendation. Surface treatment is best applied to existing gravel/dirt roads that have been compacted over many years. As this access road will be on new fill, the surface treatment will need a stronger base course for support. The savings of \$12,532 are easily lost in one round of maintenance and repair.

Recommendation S-4: "Use 10-ft.-wide shoulder with a 6.5-ft.-wide full depth paved section in lieu of thinner 6.5-ft.-wide paved section."

No, we will not implement the recommendation. This route is not designated as a bicycle route. The 6.5 foot wide shoulder at full depth is not a good value over the life of the project and overall costs more. This recommendation is superceded by S-5.

Recommendation S-5: "Use 10-ft.-wide shoulder with a 4-ft.-wide full depth paved section in lieu of thinner 6.5-ft.-wide paved section."

Yes, we will implement the recommendation.

Recommendation S-6: "Use 11-ft.-wide travel lanes with 10-ft.-wide shoulder and 4-ft.-wide full depth paved shoulder section in lieu of 12-ft.-wide lanes with 6.5-ft.-wide paved thinner section."

No, we will not implement this recommendation. The roadway carries 16.5% truck traffic, which makes 12-foot lanes the appropriate choice from a safety standpoint, especially while the road is functioning as a two lane section carrying two-way traffic.

Recommendation S-8: "Do not demolish the existing pavement and bridges after the new parallel road is complete. Demo cost would be saved in this phase, deferred, but added to the future four-lane project."

No, we will not implement this recommendation. Deferring this cost will most certainly result in higher removal cost in the future as a result of inflation. The future widening project that would include removal is uncertain. In addition, there will be costs in the interim to inspect and maintain structures that are a liability to the State. And finally, the liability created by leaving behind old structures has an unknown cost. Also, see Bridge office response.

Suggestion P-1: "Change the profile slope from STA 63+84 to STA 113+16 from 0% to a minimum of 0.25% slope to improve drainage."

No, we will not implement this suggestion. Adequate drainage is provided by the roadway cross-slope. In order to provide a minimum 0.25% slope and provide adequate freeboard at the bridges, the profile would have to "roll." This cannot be achieved without creating low points on Bridge No. 1. Creating low points where water is concentrated over a few weep holes is an undesirable situation. If weep holes clog in the low point, the water spread is more severe. The bridge is proposed to be crowned for water to flow away from the centerline at 2%. If weep holes clog, the water will move longitudinally to open weep holes before spreading into the travel lane.

Recommendation B1-1: "Reduce the bridge gutter-to-gutter width from 40ft to 36 ft by using 6ft wide shoulder in lieu of 8ft shoulders."

No, we will not implement this recommendation. After serious consideration, we believe the MOG guidance of 40 feet from gutter to gutter is most applicable in this situation. Since this bridge will initially function as a two-way travel way, and the future widening project is uncertain, the 8 foot shoulders are necessary for a 4000 foot long structure. The 8 foot shoulders provide reasonable safety in the case of vehicle breakdowns as well as emergency vehicle access. Also, see Bridge office response.

Recommendation B2-1: "Reduce the bridge gutter-to-gutter width from 40 ft. to 36 ft. by using 6-ft.-wide shoulders in lieu of 8-ft.-wide shoulders."

No, we will not implement this recommendation. After serious consideration, we believe the MOG guidance of 40 feet from gutter to gutter is most applicable in this situation. Since this bridge will initially function as a two-way travel way, and the future widening project is uncertain, the 8 foot shoulders are necessary for a 4000 foot long structure. The 8 foot shoulders provide reasonable safety in the case of vehicle breakdowns as well as emergency vehicle access. Also, see Bridge office response.

Recommendation B2-4: "Re-run the hydraulics program to evaluate the possibility of eliminating Bridge #2 and replacing it with an embankment roadway section."

No, the initial response from HLE was "Yes, we will attempt to implement this recommendation. A guidebank approximately 300 feet long will be required. Additional required right-of-way will be needed to construct and maintain the guide bank. Additional environmental study will be required and additional wetland and stream impacts will require permitting. OES identified Stream 10 under the overflow bridge at station 99+00." After consulting with the GDOT Bridge Office it was determined that this recommendation should not be implemented. See Bridge Office response attached.

Recommendation B3-1: "Reduce the bridge gutter-to-gutter width from 40 ft. to 36 ft. by using 6-ft.-wide shoulders in lieu of 8-ft.-wide shoulders."

No, we will not implement this recommendation. After serious consideration, we believe the MOG guidance of 40 feet from gutter to gutter is most applicable in this situation. Since this bridge will initially function as a two-way travel way, and the future widening project is uncertain, the 8 foot shoulders are necessary for a 4000 foot long structure. The 8 foot shoulders provide reasonable safety in the case of vehicle breakdowns as well as emergency vehicle access. Also, see Bridge office response.

Recommendation B3-4: "Re-run the hydraulics program to evaluate the possibility of eliminating Bridge #3 (Williams Creek) and replacing it with an embankment roadway section." No, we will not implement this recommendation. Williams Creek is an established creek, not an intermittent or perennial stream. OES identified Stream 15 at station 110+00 to 113+00. Replacing the existing bridge with embankment would require additional stream mitigation and would be difficult if not impossible to permit. Also see Bridge Office response.

If we can provide any further information or answer any questions, please contact me at 770-424-1668.

Sincerely

HEATH & LINEBACK ENGINEERS, INC.

W. Allen Krivsky, P.E.

W. aur

Vice President

j:\2009024\2009024.001\Admin\2009024.001.059 Revised VE Response.docx

Murphy, Robert

From:

Jubran, Abdallah (AJ)

Sent:

Thursday, April 22, 2010 7:56 PM

To:

Murphy, Robert

Subject:

RE: V.E. Recommendations and Responses for P.I.#0001216

Robert,

5-3

I do not recommend implementing the change of 12.5 mm SP with surface treatment. I also recommend that the HMA section be thickened. Placing 1.5 inches of HMA directly on GAB is not practical or common practice. In addition, the GAB will reflect through this thin an HMA layer and recommend that a 3 inch binder layer be placed in addition to the surface layer over GAB as a minimum. I can perform more detailed analysis of what you need with additional information. Is this access road going to a boat ramp? If so, what is the ramp pavement? Etc... those are some questions that come to mind.

Recommendation S-3: "Revise the pavement section on the boat access road and u treatment in lieu of 1 1/2-in.-thick asphalt with graded aggregate base."

No, we will not implement the recommendation. Surface treatment is best applied to gravel/dirt roads that have been compacted over many years. As this access road w fill, the surface treatment will need a stronger base course for support. The savings are easily lost in one round of maintenance and repair.

A.J. Jubran, P.E. State Pavement Engineer Georgia Department of Transportation 404-363-7582 404-363-7684 fax

ajubran@dot.qa.qov

Help GDOT serve you better. Visit http://www.howsmyservice.dot.ga.gov and rate the service you received from Team GDOT.

From: Murphy, Robert

Sent: Monday, March 29, 2010 8:56 AM

To: Geary, Georgene; Jubran, Abdallah (AJ); Pahno, Steve V **Subject:** V.E. Recommendations and Responses for P.I.#0001216

Team,

Can you please review the attached V.E. Recommendations and Responses for the above listed project. Recommendation S-3 specifically indicate revising the pavement section. However, please look at my consultant response and indicate to me if you concur with their approach.

Should you have any questions please contact me.

RF

DEPARTMENT OF TRANSPORTATION STATE OF GEORGIA

INTERDEPARTMENT CORRESPONDENCE

FILE BR000-0001-00(216) APPLING/TOOMBS COUNTIES

DATE April 2, 2010

P.I No. 0001216

FROM

Paul V. Liles, Jr., P.E., State Bridge Engineer

TO

Bobby Hilliard, P.E., State Program Delivery Engineer

Attn: Robert Murphy

SUBJECT BRIDGE DESIGN VALUE ENGINEERING RESPONSE

The Value Engineering Study for the above referenced project dated February 23, 2010 contained six VE Alternatives requiring response from the Bridge Office (S-8, B1-1, B2-1, B2-4, B3-1 and B3-4). Below are our recommendations for these alternatives/suggestions.

<u>S-8 VE Alternative</u> – "Defer demolition of old pavement and bridges until the next phase of construction which will widen the roadway from two lanes to four."

Recommendation: **Do not implement**. The replaced bridge is a liability and maintenance burden on the Department and needs to be removed. Delaying the removal will not provide any savings to the Department. If the future project is not built the removal cost for a stand-alone project would be even greater.

B1-1 VE Alternative - "Use a gutter-to-gutter width of 36 ft. with an out-to-out width of 39 ft. 3 in."

Recommendation: **Do not implement**. Upon completion of the construction, this bridge will function as a two-lane facility. Based on the traffic and percentage of trucks utilizing this roadway, the 8-foot shoulders are appropriate. These shoulder widths provide reasonable safety for stranded motorists and emergency vehicle access.

B2-1 VE Alternative - "Use a gutter-to-gutter width of 36 ft. with an out-to-out width of 39 ft. 3 in."

Recommendation: Do not implement. Upon completion of the construction, this bridge will function as a two-lane facility. Based on the traffic and percentage of trucks utilizing this roadway, the 8-foot shoulders are appropriate. These shoulder widths provide reasonable safety for stranded motorists and emergency vehicle access.

B2-4 VE Alternative – "Eliminate the 300 ft. long Bridge #2 at Overflow #1 and replace it with an embankment roadway section."

Recommendation: Do not implement. This alternate was considered during the development of the bridge hydraulics study by the consultant. Removal of this overflow structure would require the addition of guidebanks, additional right-of-way and would increase the wetland impacts. In addition, Stream #10 has been identified at this location. The overflow structure cannot be eliminated at this location.

B3-1 VE Alternative - "Use a gutter-to-gutter width of 36 ft. with an out-to-out width of 39 ft. 3 in."

Recommendation: **Do not implement**. Upon completion of the construction, this bridge will function as a two-lane facility. Based on the traffic and percentage of trucks utilizing this roadway, the 8-foot shoulders are appropriate. These shoulder widths provide reasonable safety for stranded motorists and emergency vehicle access.

B3-4 VE Alternative - "Re-run the hydraulics model and consider replacing the existing Bridge #3 with a roadway embankment section."

Recommendation: Do not implement. A bridge hydraulics study has been completed by the consultant for the crossing of Williams Creek. The study determined that a bridge is required for this site. The Williams Creek structure cannot be eliminated.

If you have any questions and/or comments, please contact Bill DuVall of the Bridge Design Office at (404) 631-1883 or at email address <u>bduvall@dot.ga.gov</u>.

PVL/WMD

cc: Ron Wishon, Engineering Services Bill DuVall, Bridge Office Atlanta Ga. 30308 404-631-1586 office 404-309-0807 cell email: romurphy@dot.ga.gov

From: Phillips, Amber

Sent: Monday, April 05, 2010 3:54 PM

To: Murphy, Robert

Cc: Bowman, Glenn; Cox, Jonathan

Subject: FW: V.E. recommendations and Responses for P.I. #0001216

From: Phillips, Amber

Sent: Monday, April 05, 2010 2:53 PM To: Bowman, Glenn; Cox, Jonathan

Subject: RE: V.E. recommendations and Responses for P.I. #0001216

Robert, see our responses below. If you have any questions please let me know. Also make sure that if we choose to do these things that the design cost savings is not offset by the increase (or potential increase) in ecology mitigation cost. If we implement these things make sure our office knows of the final decision so that studies can be updated for changes.

Recommendation B2-4: "Re-run the hydraulics program to evaluate the possibility of eliminating Bridge #2 and replacing it with an embankment roadway section." Yes, we will attempt to implement this recommendation. A guidebank approximately 300 feet long will be required. Additional required right-of-way will be needed to construct and main the guide bank. Additional environmental study will be required and additional wetland and stream impacts will require permitting. OES identified Stream 10 under the overflow bridge a station 99+00.

This will also require the purchase of additional mitigation credits.

Recommendation B3-4: "Re-run the hydraulics program to evaluate the possibility of eliminating Bridge #3 (Williams Creek) and replacing it with an embankment roadway section. No, we will not implement this recommendation. Williams Creek is an established creek, not a intermittent or perennial stream. OES identified Stream 15 at station 110+00 to 113+00. Replacing the existing bridge with embankment would require additional stream mitigation and would be difficult if not impossible to permit.

Strike the following "Williams Creek is an established creek, not an intermittent or perennial stream." If they don't want to strike it then correct it to state the type of stream it is... perennial or intermittent.

Thanks so much,

Amber L. Phillips Georgia Department of Transportation Office of Environment/Location One GA Center 600 West Peachtree Street Floor 16 Atlanta GA, 30308 Phone: 404-631-1117

Fax: 404-631-1916

From: Bowman, Glenn

Sent: Monday, April 05, 2010 10:02 AM **To:** Cox, Jonathan; Phillips, Amber

Cc: Bowman, Glenn

Subject: RE: V.E. recommendations and Responses for P.I. #0001216

What is our response on this?

Glenn Bowman, P.E.
State Environmental Administrator
Georgia Department of Transportation
600 West Peachtree Street, NW, Atlanta, GA 30308
Phone: 404-631-1101 Fax: 404-631-1916

From: Cox, Jonathan

Sent: Wednesday, March 31, 2010 4:19 PM

To: Bowman, Glenn; Phillips, Amber

Subject: RE: V.E. recommendations and Responses for P.I. #0001216

I am not sure what an "embankment roadway" is? How do you eliminate a bridge build a roadway over water without completely filling it?

From: Bowman, Glenn

Sent: Monday, March 29, 2010 1:10 PM **To:** Cox, Jonathan; Phillips, Amber

Subject: RE: V.E. recommendations and Responses for P.I. #0001216

What I gather is that 0001216 is a two lane replacement of existing bridges? But we have a document and individual permit pending etc. for an arterial widening? I think the short answer is no for ecological reasons, right?

Glenn Bowman, P.E.
State Environmental Administrator
Georgia Department of Transportation
600 West Peachtree Street, NW, Atlanta, GA 30308
Phone: 404-631-1101 Fax: 404-631-1916

From: Murphy, Robert

Sent: Monday, March 29, 2010 9:00 AM

To: Bowman, Glenn; Cox, Jonathan; Phillips, Amber


Subject: V.E. recommendations and Responses for P.I. #0001216

Team,

Could you please review V.E. Recommendations B2-4 and B3-4 and indicate to me if you concur with Health and Lineback responses to these recommendations. Please inform me in writing so I can generate the final report to Engineering Services.

Should you have any questions or comments please contact me at your convenience.

Thank you.



PRECONSTRUCTION STATUS REPORT FOR PI:0001216

1.50	PROJID:	0001216	Jonetha	SR 4/US I @ ALTAMAHA RIVER;	ER; OVERFLOW & WILLIAMS CREEK	WILLIA	MS CREEK		MGMT LET DATE:		
NOTE 1990	I FNCTH (M)		somos	MPO:	Not Urban		PRIORITY CO	ÓE:	MGMT ROW DATE:		
MODEL YR: MATERIAL MODEL YR:	PPO INO		1910/00/10	TIP#			DOT DIST:	5	BASELINE LET DATE:		
TYPE WORK: Bridges TYPE WORK: Bridges	PROJ NO.:	Murnhy R	01-00(21b)	MODEL VR			CONG. DIST:	1, 12	SCHED LET DATE:	11/16/2011	
CONCEPT: Program Delivery PROG TYPE: Replacement	AOHD Initials			TYPE WORK:	Bridges		BIKE:	z	WHO LETS?:	GDOT Let	
Studenty Consultant Design (DOT contract) PROG TYPE: Replacement	OFFICE:	Program [Jelivery	CONCEPT:	BR WIDENING		MEASURE:	ш	LET WITH:	522220	
Name	CONSULTAN		t Design (DC		Replacement		NEEDS SCOR			-577775	
Concept Mercine FANSE FATEGLA FANSE FATEGLA FANSE FATEGLA FANSE FATEGLA FANSE FATEGLA FANSE FATEGLA FATEGLA FANSE FATEGLA FANSE FATEGLA FANSE FATEGLA FATEGLA FANSE FATEGLA FATEGLA FANSE FATEGLA FANSE FATEGLA FATE	SPONSOR:				z		BRIDGE SUFF				
FINISH START FINISH F	DESIGN FIR.		ineback Eng		GRIP Q10 BRI	DGE					
Concept Development ST72002 7752002 100			LATE FINISH	TASKS	50			PROGRAM	PROGRAMMED FUNDS		
Concept Nacety Report Concept Report				Concept Development			Activity		Fund Status	Date Auth	
Receive Preconstruction Concept Approval Si142002 100				Concept Meeting PM Suhmit Concept Report			PE		\$5.00 Q05 AUTHORIZED	9/7/2001	
State Cond. State Stat				Receive Preconstruction Concept Approval			ROW		100 100		
100,2009 100,2000		- 200	6/10/2010	200	01		;		11.18 LICU FRECSI		
Comparison Fried Surveys Survey 11/1/1995 2/14/2008 75			5/27/2010	_	2000						
S78/2010 Preliminary Bridge Design Preliminary Plants Preliminar				Eigld Suggest Approval							
St. 28/2010 7/15/2010 44 Perulinary Bridge Design 8/9/2002 4/8/2003 1/10 7/16/2010 7/19/2010 4/19/2010 7/19/2010 4/19/2010 7			6/10/2010	37/5/1	٧ .						
S128/2010 7/15/2010 404 Permit Obtainment 7/16/2010 7/15/2010 404 Permit Obtainment 7/16/2010 7/19/2010 RVW Plans Frequention 7/16/2010 7/19/2010 RVW Plans Frequention 7/20/2010 8/25/2010 RVW Plans Frial Approval 8/25/2010 RVW Plans Preparation RVW Plans Preparation 12/16/2011 RVW Plans Preparation RVW Plans Plans Preparation RVW Plans Pl											
7/16/2010 7/19/2010 PPPR Inspection 1/8/2010 PPPR Inspection 7/20/2010 8/25/2010 RW Plans Preparation 1/8/2010 8/25/2010 RW Plans Preparation 1/20/2010 8/25/2010 L& D Approval 9/6/2010 1/20/		5/28/2010	7/15/2010			0					
1720/2010 200		7/16/2010	7/19/2010	300.000	9	0			ILLS	STIP AMOUNTS	
S25/2010 9/6/2010 9/8/2010 RVW Authorization 9/6/2010 9/8/2010 9/8/2010 8/25/2010 RVW Authorization 9/6/2010 9/8/2010 8/25/2010 RVW Authorization 9/6/2010 9/8/2010 2/29/2010 RVW Authorization 0 CS		010000	0107/61//		1/8/2010	0 4					
9/6/2010 9/8/2010 Stake RW Soil Survey Size/2004 12/16/2010 12/29/2010 Stake RW Soil Survey Soil Soil Survey		8/25/2010	8/25/2010	-	10	•	982	Date	Activity	Cost Fu	Fund
12/16/2010 12/29/2010 Stake R/W Size		9/6/2010	_			00	5000	141,000.00 Date: 9/26/2005	.005 PE	0	500
March Marc		12/16/2010	_		-		98.10	25.537,000.00 Date: 7/31/2008	.008 ROW	0.00	CICO
10/19/2010 12/13/2010 Final Design 10/19/2011 12/13/2010 Final Bridge Plans Preparation 10/19/2010 12/13/2011 12/13/2		0100/11/3	0100/00/2	-					CST		rico
10/19/2010 12/13/2010 12/13/2010 19/19/2010 13/13/2011 31/12011		8/26/2010	2/10/2010			0 0					}
3/4/2011		10/19/2010	_			00					
LR JULY00: REASSIGNED Consultant Design 4/25/01 GARVEE[(5/2/01) OEL 11/19/02. w/52220 Toombs. 2/20/04 See		3/4/2011									
Toombs. 2/20/04	PDD:	LR JULY00 R	SASSIGNED	Consultant Design 4/25/01 IGARVEF1/5/2/01) OFF 1	00000 m/20000	2		Die	District		
SCP 04/01/03		Toombs. 2/20/0	4					nistra in the second se	rici Comments		
PKC executed Preparing for VE Study 2-08-10 EA 5-9-07NoSchRW/Philips 4-20-09 APPLING SGN DO UTIL 4-2-02 REQ TOOMBS DO UTL 3-21-02 RESCISSION LETTER SENT TO APPLING SGN DO UTIL 4-2-03 REQ TOOMBS DO UTL 3-21-02 RESCISSION LETTER SENT TO APPLING & TOOMBS 10-21-05 INDIVIDUAL PERMIT REQUIRED NEED REVISED STUDIES INCLUDES ROADWAY TO ALTAMAHA RV INCLUDES ROADWAY	Bridge:	SCP 04/01/03					Same Env Doc w/ 0001	1216, 522180, 522185, 522190, 522	2200, 522220 & 522225 (Lyons E	Byp Doc)	
DOM UTL 42-029 DOM UTL 42-02 PECTON LETTER SENT TO DOM SI 10-21-03 LETTER SENT TO DOM S	Design:	FAC executed	Preparing for	r VE Study 2-08-10			Overflow bridges only:)	(9/25/09)	ges (Antaniana Mvci, Williams C.	ice &	
DOMBS 10-21-05. PERMIT REQUIRED. NEED REVISED STUDIES ADMAY TO ALT-AMAHAR RV ADMAY TO ALT-AMAHAR RV ADMAY TO ALT-AMAHAR RV ADMAY TO ALT-AMAHAR RV APIC TIGHAR RV APIC TIGHAR RV ADMAY TO ALT AMAHAR RV ACT TO A - BSI/Clear ACT TO A - BSI/Clear Acquired by: Relocations: Acquired by: Acquired: Acquired by: Acquired: Acquired by: Acquired: Acquired:	LGPA:	APPLING SGN	DO UTIL 4-	22-02/REO TOOMBS DO UTL 3-21-02/RESCISSION LE	TTER SENT TO						
FERMIT REQUIRED. NEED REVISED STUDIES ADWAY TO ALTAMAHA RV ADWAY TO ALTAMAHA RV ALTAMAHA RV ALM 12-02#4 12-02#5 3-04 PRUCTISEM PLNS NR[032801 Al 2/2/04 - BSI/Clear ACEMENT/WIDENING Total Parcel in ROW System: Cond. Filed: Acquired by: Acquired by: Condemnations - Pending: Relocations: Condemnations - Pend: Acquired:		APPLING & TO	JOMBS 10-2	21-05.							
About	Permits:	INDIVIDUAL	PERMIT REC	QUIRED. NEED REVISED STUDIES.							
218'S 6-02144 12-02145 3-04 PRACTIS&M PLNS N/R[032801] striction of the condition of the co	Planning:	INCLUDES RO	ADWAY TO	O ALTAMAHA RV							
ACEMENT/WIDENING Total Parcel in ROW System: Cond. Filed: Condemnations- Pend: Acquired by: Acq	Programming:	#1 11-01 #2 4-(2 #3 6-02 #4	12-02 #5 3-04							
ACEMENT/WIDENING Total Parcel in ROW System: Options - Pending: Cond. Filed: Acquired by: Relocations: Relocations: Revert Date: RAW Cert Date:	Irailic Op:	OCH STIE SOM	איספן ואטרירוי	A FLINS WRUSZBUT							
Total Parcel in ROW System: Options - Pending: Cond. Filed: Relocations: Relocations: Acquired by: Acquired	EMC.	DELINCE PER	ACEMENTA	SUCIES							
Total Parcel in ROW System: Options - Pending: Relocations: Acquired by:	Conceptual Desig	BC=0.02 Tier 4	ACEIMEIN I	WIDENING							
Options - Pending: Relocations: Condemnations- Pend: Acquired:	Prel. Parcel CT:		Total Par		d. Filed:		Acquired			DEEDS CT:	
Condemnations- Pend:	Under Review:		Options -		cations:		Acquisitio	an MGR:			
Condeminations Lend.	Released.		Condemn		. Francis		D W d				
	WEIGASCH.		Compount	5	mrcu:		KW CER	L Date:			