

## PoDI S&O Plan

### Procedure:

1. For each PoDI, the FHWA engineer/specialist reviews the items on the check sheet and checks areas to focus oversight that mitigate the identified risks from project selection. Areas selected for FHWA oversight do not include required project actions prescribed by law. States are not assuming additional project responsibilities simply because FHWA is using risk to identify which areas to focus our resources.
2. The rationale for the selection is provided in the Reason column. If the project is also identified to receive a CAP inspection, the CAP inspection should also be noted on the check sheet.
3. The proposed plan is submitted to the employee's supervisor/team leader for concurrence.
4. The PoDI S&O Plan should be retained in the project files. As the identified oversight items are completed, the resulting documentation should be attached. Ideally, the information attained can validate the original assumptions and be used to inform the next cycle of risk assessments and unit plans.
5. The plan does not restrict FHWA staff from taking action on other items, as determined appropriate.

Federal Project Number: BR000-0001-00(370) & BR0002-0001-00(370)

State Number: PI #0001370

Phase/activities	Selected for Involvement	Notes:
<b>Preconstruction (Design)</b>		
Design Standards (i.e. non-STA)		
Design Exceptions		Programmatic for Interstate projects per Stewardship and Oversight Agreement Page 7
Bridge/Structures design		
Consultant Selection		
Consultant Management and Use of Consultants		
Context Sensitive Solutions (CSS)		
Environmental Mitigation and Commitments		
ITS Project development -Standards & Systems Engineering		

Phase/activities	Selected for Involvement	Notes:
Interstate Modification Requests/Interstate Justification Requests		Programmatic per Stewardship and Oversight Agreement Page 5
Pavement design	X	Programmatic per Stewardship and Oversight Agreement Page 37
Reviews:		
• Constructability		
• Design		
○ Concept		
○ PFPR		
○ FFPR		
Road Safety Audits		
Roadside Hardware		
Traffic Analysis		
Transportation Management Plan (TMP)		
Value Engineering (VE)		
Financial plans		
ROW encroachments		
Experimental Features		
<b>Preconstruction (PS&amp;E Approval, Advertising, &amp; Award)</b>		
Plans, Specifications, and Estimates (PS&E)		
Plans		
Specifications		
Standard Specifications		
Supplemental Specifications		
Special Provisions		
Contract Provisions (FHWA1273, Buy America(n), Changed conditions clauses, Incentive/Disincentives, Partnering, Warranties)		
Engineers Estimate		
Project Authorization and Project Agreements		
ROW Clearances		
Pre-qualification		
Authorize advertising for bids, addenda		
Conditional approvals		
Pre-bid meetings		

Phase/activities	Selected for Involvement	Notes:
Bid analysis and concurrence in award		
Innovative contracting		
State contracting procedures		
Utility agreements		
Railroad agreements		
<b>Project Construction &amp; Contract Administration</b>		
Preconstruction Meeting / Partnering workshop		
Inspections	X	
• Initial		
• Intermediate (frequency: _____)	X	
• In-Depth		
• Final		
• Special Reports	X	Mass Concrete Acceptance Report
• Process Reviews	X	Review as part of a process review may be determined independent of this process.
• Work Zone Review		
Project Meetings	X	
Materials testing / certifications	X	
Change orders	X	
• All Change Orders	X	
• Change Orders \$100,000 or greater	X	
Contractor claims	X	High Risk
Pay Estimate Reviews		
Time extensions	X	High Risk
Value Engineering change proposals		
Liquidated damages	X	Contract II
DBE		
OJT		
Final Acceptance		
<b>Other:</b>		
Urgency	X	
This plan is effective June 1, 2014		

0001(370)

No changes

JN 4/15/15

Proposed Julio Nunez  
FHWA Engineer/Specialist

Date 5/1/2014

Approved [Signature]  
FHWA Supervisor/Team Leader

Date 5/1/14

Concurred [Signature]  
GDOT Chief Engineer

Date 5/20/14 WBP JKL 4.30.15

No changes 4/27/16 JN

6/10/16 WBP JKL