# DEPARTMENT OF TRANSPORTATION STATE OF GEORGIA

### INTERDEPARTMENT CORRESPONDENCE

FILE:

CSMSL-0007-00(955) Henry

**OFFICE:** Engineering Services

P.I. No.: 0007955

Jodeco Road Park and Ride Lot

DATE: November 24, 2009

FROM:

Ronald E. Wishon, Project Review Engineer LUW

TO:

Darryl D. VanMeter, PE, Innovative Program Delivery

Attn.: Marlo Clowers

SUBJECT: IMPLEMENTATION OF VALUE ENGINEERING STUDY ALTERNATIVES

The VE Study for the above project was held October 5-9, 2009. Responses were received on November 20, 2009. Recommendations for implementation of Value Engineering Study Alternatives are indicated in the table below. The Project Manager shall incorporate the VE alternatives recommended for implementation to the extent reasonable in the design of the project.

ALT#	Description	Potential Savings/LCC	Implement	Comments
A-3	Replace bus lane asphalt riding surface with concrete	\$51,660	No	The Design Team used one pavement type within the parking lot because it is more aesthetically pleasing than multiple pavement types. The savings calculated by the VE Team include life cycle cost savings. The initial installation would increase the cost by \$27,000.
B-6	Replace retention pond with open flat rip rap channel	\$343,479	No	The stakeholders involved in the Park and Ride program developed non-standard guidelines due to the unique features of park and ride lot construction. Because of a concern regarding storm water management, the stakeholders committed to a policy of providing storm water detention facilities within the park and ride lots. Replacement of the detention pond with an open flat channel would violate the storm water detention commitment.

# CSMSL-0007-00(955) Henry Implementation of Value Engineering Study Alternatives

B-7	Redesign parking lot and utilize Holloway Road	(-\$50,000) Cost increase	No	This would require additional acquisition of ROW which would delay the project.
C-3	Use exterior/perimeter ditch in lieu of a portion of curb and gutter	\$25,373	No	There are several underground utilities – 3 telephone and 2 water lines – that would be impacted by the construction of an open ditch. Redesign and relocation of the utilities could delay the project. Additionally, trash and sediment are main sources of concern for a park and ride lot. Open ditches would collect debris from the parking lot, requiring maintenance for the removal of the debris.
D-4/E-1	Combine fare and bus shelters into one continuous shelter	\$80,000	No	Specific needs are addressed by each type of shelter. All park and rides do not require both types of shelters. Using standardized designs throughout the park and ride system minimizes the cost of the design and provides consistent, easily recognizable branding for the stakeholders. Combining the standard structures into a non-standard structure would create an increased cost for a new design of the combined building, delay the project letting, and be inconsistent with the branding concept.
F-4	Use 24" curb and gutter instead of 30"	\$39,752	Yes	This will be done. The entrance to the park and ride facility is located along Patrick Henry Parkway. Patrick Henry Parkway is a Henry County Road and the County requires 24" curb and gutter.
I-2	Verify traffic control costs	\$47,674	Yes	This will be done.

### CSMSL-0007-00(955) Henry Implementation of Value Engineering Study Alternatives

M-1	Replace concrete flume with Type III Rip Rap	\$11,000	No	The concrete flume indicated in the VE recommendation is an existing feature and not part of the proposed project. Additionally, this existing flume has been classified as a non-buffered non-jurisdictional water of the state and thus cannot be disturbed by this project.
Q-1	Replace some of the concrete islands with striped islands	\$26,098	No	The curbed islands enhance the safety of commuters by providing an area for pedestrian refuge. The raised islands also serve to channelize motorists and discourage them from driving across areas designated for parking.

Additional information was provided on November 24, 2009.

The Office of Engineering Services concurs with the Project Manager's responses.

Approved: Date: 11/24/09

Gerald M. Ross, PE, Chief Engineer

REW/LLM Attachments

c: Ben Buchan VE Team: Carlos Baker
Mike Dover/Marlo Clowers Brandon Kirby
Lamar Pruitt Phillip Magoon
Ken Werho Robert Reid
Lisa Myers Dexter Whaley
Matt Sanders Michelle Wright

# DEPARTMENT OF TRANSPORTATION STATE OF GEORGIA



### INTERDEPARTMENT CORRESPONDENCE

FILE

CSMSL-0007-00(955), Henry County

**OFFICE** Innovative Program Delivery

Jodeco Road Park and Ride Lot - GRTA

P.I. No.: 0007955

DATE

November 19, 2009

FROM

Darryl D. VanMeter, P.E., State Innovative Program Delivery Engineer

TO

Ronald E. Wishon, Project Review Engineer

SUBJECT Value Engineering Study - Response to Final Report

The final report for the Value Engineering Study conducted October 5 - 9, 2009 for the above listed project has been reviewed by this Office, Georgia Regional Transportation Authority and consultant URS. Comments on each of the nine value engineering recommendations are included in the attached report.

The office of Innovative Program Delivery is in agreement with the suggested actions listed in the attached report for the above listed project. If you have any questions or require additional information, please contact Marlo Clowers at (404) 631-1713 or email.

### DVM:MLC

cc:

Ben Buchan

Lamar Pruitt

Ken Werho

Carlos Baker

Brandon Kirby

Philip Magoon

Robert Reid

Dexter Whaley

Michelle Wright

Shaun Green, GRTA

Patrick Gallagher, URS

### Value Engineering Study Report Responses

### CSMSL-0007-00(955), P.I. No. 0007955, Henry County Jodeco Road Park and Ride Lot – GRTA

November 13, 2009

### Idea No. A-3: Concrete bus lane only

**Original Concept:** The bus lane within the Park and Ride lot has a typical section of 8" GAB, 3" 25 mm asphalt, 2" 19 mm asphalt, and 1.25" 9.5 mm asphalt.

**Proposed Change:** Replace bus lane asphalt riding surface with concrete. Utilize a typical section of 8" GAB, 2" 19 mm asphalt, and 4 ¼" PCCP. Increase structural support, provide visual contrast, extend the period between maintenance cycles thus reducing disruption to P&R service, more aesthetically pleasing.

**Design Team Discussion:** Construction of the internal bus lane with a contrasting pavement would aid in delineating the bus travel way, thus encouraging separation of bus and commuter vehicle traffic. Using a PC Concrete Pavement could extend the period between maintenance cycles.

The Asphaltic Cement Pavement was designed for a 20-year design life with the bus loading taken into consideration; therefore the asphalt section is structurally adequate.

Aesthetics are objective. The design team believes using one pavement type within the parking lot is more aesthetically pleasing than using multiple pavement types.

The Initial cost of PC Concrete Pavement is significantly higher than the Initial cost of Asphaltic Cement Pavement. The VE team estimated this recommendation would increase the Initial cost by \$27,000.

Conclusion: The original concept will be carried forward into final design.

### Idea No. B-6: Replace pond with open flat channel

Original Concept: Drain Park and Ride lot to retention pond.

**Proposed Change:** Replace pond with open flat channel and eliminate concrete flume. This option would be less costly, decrease construction time while maintaining compliance with regulations, and requiring less ROW.

**Design Team Discussion:** The stakeholders in the Park and Ride program recognized at the onset of the program that the development of parking lots is somewhat different

than typical GDOT roadway projects. Some non-standard guidelines had to be developed for the GRTA Park and Ride lots. The stakeholders acknowledged a concern regarding storm water management and committed to a policy of providing storm water detention facilities on the Park and Ride lot projects. More specifically, a policy was adopted to restrict post-development flow from the sites to pre-development rates.

Replacement of the detention pond with an open flat channel would violate the storm water detention commitment.

Conclusion: The original concept will be carried forward into final design.

### Idea No. B-7: Redesign parking lot and utilize Holloway Road

**Original Concept:** Construct parking spaces north and south of Park and Ride entrance.

Proposed Change: Construct all parking spaces to the south of the P&R entrance. Provide right out only exit to Patrick Henry Parkway. The 3 lots north of the P&R entrance require 3.6 acres of property. The 4.2 acres of undeveloped property located between the P&R entrance and Holloway Rd may be acquired to construct more parking spaces. This relocation will help to avoid the bedrock outcropping discovered north of the entrance. It will also help to reduce the quantity of borrow. The easternmost lot would be designed to encourage parking for the vanpool ridership relocated when the P&R lot is constructed. Finally any additional acreage may be utilized to increase parking capacity.

Design Team Discussion: The stakeholders in the Park and Ride program recognized at the onset of the program that the development of parking lots is somewhat different than typical GDOT roadway projects. Some non-standard guidelines had to be developed for the GRTA Park and Ride program. The stakeholders acknowledged acquisition of parcels from agreeable property owners is strongly preferred over condemnation proceedings. This is due to 1) the value of time, Park and Ride lots are typically complete and in operation within two years of the start of the Concept Report, 2) the value of public perception of the bus service program, and 3) the limited funding for Park and Ride lots, the typical lot is well under \$10 million with one half or more of the cost being right of way. Working with the impacted property owners to select lower value property and leave viable remainder parcels is crucial to keeping the right of way costs down and the development time short.

The VE team estimated this recommendation would <u>increase</u> the Initial cost by \$50,000 and significantly delay the schedule.

Conclusion: The original concept will be carried forward into final design.

# Idea No. C-3: Exterior/ perimeter ditch in lieu of a portion of Curb & Gutter

Original Concept: Curb & Gutter around Park and Ride lot.

**Proposed Change:** Replace a portion of C&G in SE quadrant with an open channel Ditch. Channels water away from P&R lot, reduces number of drainage structures, quantity of pipe, less maintenance of C&G

**Design Team Discussion:** Construction of an open channel ditch around the southeast quadrant of the park and ride lot would reduce the total amount of curb and gutter, as well as the total number of drainage structures and the total length of storm drain pipe. Additionally it would reduce a proportion of the maintenance required for curb and gutter equal to that of the amount of curb and gutter removed. However, construction of open channel ditches inherently involves cutting into and below the existing grade.

There are three (3) existing underground telephone lines and two (2) water lines within the existing Holloway Road Right-of-Way corridor. The design team understands these utilities to be shallow, but the typical installation depth for water lines in Georgia is approximately three feet (3') to the top of pipe and underground telephone conduits are usually installed between three and four feet (3'~4") below grade. Additionally underground telephone conduits are frequently encased in concrete. At the southeastern end of the Holloway Road ROW corridor, the open channel ditch would be approximately four to five feet (4'~5') below existing grade. In either the case of a typical installation depth or a more shallow installation depth, an open channel ditch would require the relocation of these utilities. This will increase project cost and delay the start of construction while the utility companies design the alternate routes. The telephone lines serve the active cellular tower site and could not be removed from service at any time. Furthermore an open channel ditch constructed to the north of the Holloway Road ROW corridor will require a relocation of the project's proposed water utility connections (construction delay for redesign by Henry County Water & Sewer) and the swale may require a grading and drainage easement from the Cellular Tower owner.

In addition to storm water runoff, open channel ditches collect everything else that is washed into them. From a park and ride lot, trash and sediment are the main sources of concern. As a result, the cost of open channel ditches should included removing accumulated debris from the open channel ditches as well as the need to mow the grass. Any savings recognized by a reduction in the maintenance of curb and gutter

would be offset by the cost of maintaining the open channel ditch.

Per Georgia law, water flow within open channels requires the use of channel protection against erosive velocities. While it may be possible to design an open channel ditch for low velocity rates at low flows, the higher flow rates generated by larger rain events may require the installation of rip rap protection over a combined length of approximately one-thousand feet (1000'), thus further increasing the cost of the alternative.

Conclusion: The original concept will be carried forward into final design.

### Idea No. D-4/E-1: Combine Fare and Bus Shelters

**Original Concept:** The park and Ride lot would have a separate Fare shelter and (3) individual Bus shelters

**Proposed Change:** Combine the fare shelter with (2) Bus shelters into one continuous shelter. This would provide a larger functional sheltered area for bus riders.

Design Team Discussion: The stakeholders in the Park and Ride program have specific needs addressed by the two types of shelters. The Fare Systems shelter provides a structure to house equipment and provide space for future ticket vending machines. The Bus shelters give visual clues to the customers regarding where they should stand to meet their bus and the shelters also house the ITS infrastructure. The design of these two independent structures has been standardized so that they can be used as needed on the various Park and Ride lot projects. In general not all Park and Ride lots get both structures. Using standardized structures means that the stake holders incurred one design cost at the beginning of the Park and Ride project and they have consistent, easily recognizable branding for their product. Combining the standard separate structures into a non-standard combined structure would necessitate an increased cost for a new design of the combined building, delay the project letting, and be inconsistent with the branding concept.

Conclusion: The original concept will be carried forward into final design. Idea No. F-4: Use 24" curb and gutter instead of 30"

**Original Concept:** Use 30" curb and gutter (C&G) on entrance drive into the park and ride lot and 24" on the interior parking lot.

**Proposed Change:** Use 24" curb and gutter on the entire site. The cost estimate shows a higher unit cost for 24" C&G than for 30" C&G. It is believed that this difference is due to GDOT not utilizing significant quantities of 24" c and g. The VE team assumes

that there will be an approximate 10% reduction in material cost of C&G under 30" c and g. Use \$14 unit cost in lieu of 17.86 per LF.

**Design Team Discussion:** Patrick Henry Parkway is a Henry County Road and the County requires 24" curb and gutter. The driveway and deceleration lane were designed to Georgia DOT standards. Georgia DOT is in the process of revising the standards and details to include 24" curb & gutter.

Conclusion: This proposed change will be made in the final design.

### Idea No. I-1: Verify traffic control costs

Original Concept: Traffic control on park and ride lot.

**Proposed Change:** Verify traffic control costs. The lot will be constructed on new location. Minor traffic control for the addition of a right turn lane and bus slip ramp.

Design Team Discussion: Traffic control costs will be verified.

Conclusion: This proposed change will be made in the final design.

## Idea No. M-1: Replace concrete flume with type III rip rap

Original Concept: Install concrete flume with class B concrete near retention pond.

**Proposed Change:** Construct ditch and line with rip rap. This change will provide better erosion control, more environmental sensibility, enhanced aesthetics, increased velocity dissipation and seepage into the ground.

**Design Team Discussion:** The concrete flume indicated in the VE report currently exists and was not a part of the proposed design. More importantly this existing concrete flume has been classified as a non-buffered non-jurisdictional water of the state and thus cannot be disturbed by this project.

Making the assumption that the VE Team meant to replace the proposed concrete flume indicated on the plans in the grassed area between the I-75 on-ramp and the proposed bus lane, the Design Team reviewed it accordingly.

Stormwater sheet flows from the bus lane and the on-ramp into the proposed drainage swale in the grassed area between the two paved areas. Calculated flow velocities of this stormwater runoff exceed ten feet per second (10 fps) in some locations. Per the *Manual for Erosion and Sediment Control in Georgia* as published by the Georgia Soil and Water Conservation Commission, the mandated erosion control best management

practice for velocities of or in excess of 10 fps is the use of concrete. Additionally aesthetics are objective. The design team believes using a concrete flume within a grassed area is more aesthetically pleasing than using rip rap that may shift downstream in heavy rains and will not protect the adjacent soil and grass from erosive velocities as effectively.

Conclusion: Given the existing concrete flume's status as a water of the state, the proposed change cannot be made. If the VE Team intended to discuss the proposed flume adjacent to the on-ramp, the original concept will be carried forward into final design.


### Idea No. Q-1: Replace some of the concrete islands with striped islands

Original Concept: All islands in the parking lot are raised concrete islands

**Proposed Change:** Reduce the c & g and concrete sidewalk needed on project by replacing some of the concrete islands with striped islands. This also provides a clearly defined row and visible barrier with less man hours and material.

**Design Team Discussion:** Studies of potential bus riders indicate that in order for them to consider using commuter bus service the coaches and facilities have to be upscale, safe and secure. The GRTA Xpress facilities were developed with this in mind. The curbed islands provide for the safety of the commuters by providing an area for pedestrian refuge behind a physical barrier and for the protection of parked vehicles from moving vehicles behind a physical barrier. The raised islands also serve to direct moving vehicles toward and channelize them in drive lanes and discourage them from crossing parking areas.

Conclusion: The original concept will be carried forward into final design.



# PRECONSTRUCTION STATUS REPORT FOR PI:0007955

Honry   Honr	HENRY COUNTY PARK & RIDE	cot = ELOT = ELO	PRIORITY CODE: F DOT DIST: CONG. DIST: BIKE: MEASURE: NEEDS SCORE: BRIDGE SUFF: BRIDGE SUFF: COT 2010 CST 2010 CST 2010 CST NONE	PTIP MGMT F  3 SCHED  N WHO LE N E Cot LET WIL E Propused Cost Fund 2010 104,064.00 CRD-3 2010 1,919,136.00 CRD-3 2010 1,220,000.00 GSFIC	MGMT ROW DATE: BASELINE LET DATE: SCHED LET DATE: SCHED LET DATE: WHO LETS?: LET WITH: FUNDS Fund Status A1559 AUTHORIZED	05/22/2009 03/30/2010 6/22/2010 GDOT Let	
NO   SRIDGE REQUIRED	MPO: Atlanta TMA	ot :LOT :tion :tio	ORITY CODE: T DIST: NG. DIST: (E: ASURE: EDS SCORE: IDGE SUFF:  2010 NONE 2010 NONE	PROGRAMMED  opused Cost 10 3,460,500.00 10 1,919,136.00 11 1,919,136.00	8 Z J [[ ]	05/22/2009 03/30/2010 6/22/2010 GDOT Let	
MPO: Allania TMA   THE MIN	Atlanta TMA	7 1 6 6 6	T DIST: NG. DIST: (E: ASURE: EDS SCORE: DGE SUFF: NONE 2010 NONE 2010 NONE	PROGRAMMED 10 3,460,500.00 10 1,919,136.00 10 1,220,000.00	2 J [	03/30/2010 6/22/2010 GDOT Let	
THE AND   CRASSIL CORNEL   CONCEPT	AR-613  VORK: 2020  VORK: Park & Ride EPT: PARK & RII  TYPE: New Constr  Or ITS: N  PROJ: GRTA BU:  ACTUAL  START  124/2008  3/11/2009  3/18/2009  107/1/2008  107/1/2008  107/1/2008  107/1/2008  107/1/2008	77 6 6 6 6	T DIST:  NG. DIST:  (E:  ASURE:  EDS SCORE:  IDGE SUFF:  NONE  2010  NONE  2010  NONE	Programmed Cost Cost 2010 3,460,500.00 2010 1,919,136.00 2010 1,220,000.00	4 m e   .	6/22/2010 GDOT Let	
NO.   CSMSL-0007-00(955)   MODEL VR :   CONCEDT :   Park & Ride Lot	VORK: 2020  VORK: Park & Ride  EPT: PARK & RII  TYPE: New Constr  New Constr  New Constr  New Constr  New Constr  ACTUAL  START  124/2008  3/11/2009  3/18/2009  10/1/2008  11/1/2008	6 6 6 6 7 T	NG. DIST:  TE:  ASURE:  EDS SCORE:  IDGE SUFF:  2010  NONE  2010  NONE	ProgrammeD 2010 3,460,500.00 2010 1,919,136.00 2010 1,220,000.00	J	GDOT Let	
MODEL TR.	VORK: Park & Ride	6 6 6 6 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7	ASURE: EDS SCORE: IDGE SUFF:  Approved 2010 NONE 2010 NONE	Programmed Cost Cost 2010 3,460,500.00 2010 1,919,136.00 2010 1,220,000.00	7 Ė .	פסס רפו	
Thintials   Thintials   The Program   The	PARK & RII  TYPE: New Const  or ITS: N  PROJ: GRTA BU:  ACTUAL  START  124,2008  3/11,2009  3/15,2009  107,2009  107,2009  112/12/2008	77 6 6 6 6	ASURE: EDS SCORE: IDGE SUFF:  2010 NONE 2010 NONE	PROGRAMMED Propused Cost 2010 3,460,500.00 2010 1,919,136.00 2010 1,220,000.00			
Comparison	PROJ: New Construction    START    START    12/4/2008    3/25/2009    7/27/2009    10/7/2009    10/7/2009    12/1/2008	600 600 600 600 600 600 600 600 600 600	EDS SCORE: IDGE SUFF:  ty Approved  2010  NONE  2010  NONE	Proposed 2010 2010 2010 2010			
SOR : Georgia Regional Transportation Authority   Prov. for ITS: N	PROJ: GRTA BU:  ACTUAL START 12/4/2008 3/11/2009 3/25/2009 7/27/2009 10/7/2008 10/7/2008		DGE 5				
BASE   LATE   RINISH   START   FINISH   ACTUAL	PROJ: GRTA BU:  ACTUAL START 12/4/2008 3/11/2009 3/25/2009 7/27/2009 10/7/2009 3/18/2009 12/12/2008		خ ا				
FINISH   START   STAR	ACTUAL START 124/2008 3/11/2009 3/25/2009 7/27/2009 10/7/2009 3/18/2009 12/12/2008		<u> </u>	854.			
BASE   LAIE   LAIE   Cancept Meeting   124/2008   18/2009   124/2008   18/2009   124/2009   12/15/2009   12	START 12/4/2008 3/11/2009 3/25/2009 7/27/2009 10/7/2009 3/18/2009 12/12/2008		ž·	74. I			
124/2008   124/2009	12/4/2008 3/11/2009 3/25/2009 7/27/2009 10/7/2009 3/18/2009 12/12/2008		ž.				
10/26/2009   12/15/2009   12/	3/11/2009 3/25/2009 7/27/2009 10/7/2009 3/18/2009 12/12/2008					Date Auth	
10/26/2009   12/15/2009   Value Engineering Study   1/2/15/2009   Value Engineering Study   1/2/2009   1/2/15/2009   1/2/15/2009   1/2/2009	3/25/2009 7/27/2009 10/21/2008 10/7/2009 3/18/2009 12/12/2008				TOURS CANA	7/13/2009	
10726/2009   12/15/2009   74   74   74   74   74   74   74   7	7/27/2009 10/21/2008 10/7/2009 3/18/2009 12/12/2008				CRID-3 PRECSI		
9/15/2009   12/10/2009   12/10/2009   12/10/2009   10/2009   10/2009   10/2009   10/2009   10/2009   10/2009   10/2009   10/2009   10/2009   12/10	10/21/2008 10/7/2009 3/18/2009 12/12/2008				CRD-3 PRECST		
9/15/2009   12/10/2009   R.W. Plans Preparation   10/7/2009   10/7/2009   10/7/2009   1/2/10/2009   1/2/10/2009   1/2/2	10/7/2009 3/18/2009 12/12/2008				GSFIC PRECST		
9/17/2009	3/18/2009 12/12/2008						
9/29/2009   12/18/2009   12/22/2009   12/2	12/12/2008	-					
9 9729/2009   12/18/2009   12/22/2009   R/W Authorization   9 11/24/2009   12/4/2010   2/16/2010   Stake R/W   9 11/24/2009   12/4/2009   2/4/2010   Email Design   9 11/27/2009   12/4/2009   2/4/2010   EFPR Inspection   9 11/27/2009   2/9/2010   EFPR Response   9 11/27/2009   2/9/2010   EFPR Response   9 11/27/2009   2/17/2010   EFPR Response   9 11/27/2009   9 11/27/2009   EFPR Response   9 11/27/20		0					
11/24/2009   2/3/2010   2/16/2010   Stake R/W     11/23/2009   12/4/2009   2/4/2010   Final Design     11/23/2009   12/4/2009   2/4/2010   FFPR Inspection     11/27/2009   2/9/2010   2/18/2010   FFPR Response     12/7/2009   2/17/2010   2/18/2010   FFPR Response     12/7/2009   2/17/2010   2/18/2010   FFPR Response     12/7/2009   2/17/2010   FFPR Response     12/7/2009   2/17/2010   FFPR Response     12/7/2009   2/9/2010   FFPR Response     12/7/2009   FFPR Response     13/8/2009   FFPR Response     13/8/200		c					
11/23/2009   12/4/2009   2/4/2010   2/10/2010   EFPR Response   11/27/2009   2/9/2010   2/10/2010   EFPR Response   2/17/2009   2/9/2010   2/18/2010   EFPR Response   2/17/2010   2/18/2010   EFPR Response   2/17/2010   2/18/2010   EFPR Response   2/17/2010   EFPR Response   2/17/2010   EFPR Response   2/17/2010   EFPR Response   2/18/2010   EFPR Response   2/17/2010   EFPR Response   2/18/2010   EFPR Response   2/18/		0 0					
12772009   27172010   271872010   FFPR Response		00			STIP	STIP AMOUNTS	
NO BRIDGE REQUIRED Updating plans from PFPR (10/09). CElApvd3-25-09(onSchedCST]Myrthil (11-5-09) NOT APPLICABLE This project was split from PI# 0003543; PE done under 0003541 10-23-09 need appraisal p.6 sjp; proj. assigned 3-23-09 sip PFPR sent 9/23/09K W/NR Will need to resnd 2nd sub 10/09 PARK & RIDE LOT		0					
NO BRIDGE REQUIRED Updating plans from PFPR (10/09). CElApwd3-25-09(OnSchedCST]Myrthil (11-5-09) NOT APPLICABLE This project was split from PI#0003543; PE done under 0003541 10-23-09 need appraisal p.6 sjp; proj. assigned 3-23-09 sip PFPR sent 9/23/09K W/NR Will need to resnd 2nd sub 10/09 PARK & RIDE LOT	-	-	ROW Cost Est Amt.	3,460,500.00 Date: 6/15/2009	Activity C	Cost Fund	p
NO BRIDGE REQUIRED Updating plans from PFPR(10/09). CE Apvd3-25-09 OnSchedCST Myrthil(11-5-09) NOT APPLICABLE This project was split from PI# 0003543; PE done under 0003541 10-23-09 need appraisal p.6 sjp; proj. assigned 3-23-09 sjp PFPR sent 9/23/09K W/NR Will need to resnd 2nd sub 10/09 PARK & RIDE LOT				104 064 00 Date: 10/5/2009	80W 2.00	2,000,000,000,41	41559
NO BRIDGE REQUIRED Updating plans from PFPR(10/09). CE Apvd3-25-09 OnSchedCST Myrthil(11-5-09) NOT APPLICABLE This project was split from PI# 0003543; PE done under 0003541 10-23-09 need appraisal p.6 sjp; proj. assigned 3-23-09 sjp PFPR sent 9/23/09K W/NR Will need to resnd 2nd sub 10/09 PARK & RIDE LOT			_	Date			CRD-3
NO BRIDGE REQUIRED Updating plans from PFPR (10/09). CElApvd3-25-09(onSchedCST]Myrthil (11-5-09) NOT APPLICABLE This project was split from PI# 0003543; PE done under 0003541 10-23-09 need appraisal p.6 sjp; proj. assigned 3-23-09 sjp PFPR sent 9/23/09K W/NR Will need to resnd 2nd sub 10/09 PARK & RIDE LOT			CS1 Cost Est Amt	Date.			
NO BRIDGE REQUIRED Updating plans from PFPR (10/09). CElApvd3-25-09(OnSchedCST]Myrthil (11-5-09) NOT APPLICABLE This project was split from PI# 0003543; PE done under 0003541 10-23-09 need appraisal p.6 sjp; proj. assigned 3-23-09 sjp PFPR sent 9/23/09K W/NR Will need to resnd 2nd sub 10/09 PARK & RIDE LOT			CST Cost Est Amt.	1,220,000.00 Date: 10/5/2009			CKD-3
NO BRIDGE REQUIRED Updating plans from PFPR (10/09). CElApvd3-25-09(OnSchedCST]Myrthil(11-5-09) NOT APPLICABLE This project was split from PI# 0003543; PE done under 0003541 10-23-09 need appraisal p.6 sjp; proj. assigned 3-23-09 sjp PFPR sent 9/23/09K W/NR Will need to resnd 2nd sub 10/09 PARK & RIDE LOT					CST	00.0	GSFIC
Updating plans from PFPR (10/09). Updating plans from PFPR (10/09). CElApvd3-25-09(OnSchedCST]Myrthil (11-5-09) NOT APPLICABLE This project was split from Pt# 0003543; PE done under 0003541 10-23-09 need appraisal p.6 sjp; proj. assigned 3-23-09 sjp PFPR sent 9/23/09KW/NR Will need to resnd 2nd sub 10/09 PARK & RIDE LOT				District Comments	omments		
Updating plans from PFPK (1909).  CE[Apvd3-25-09]OnSchedCST]Myrthil (11-5-09)  NOT APPL.ICABLE  NOT APPL.ICABLE  This project was split from Pt# 0003543; PE done under 0003541  10-23-09 need appraisal p.6 sjp; proj. assigned 3-23-09 sjp  PFPR sent 9/23/09K W/NR  Will need to resnd 2nd sub 10/09  PARK & RIDE LOT				104	75/Indeed Road interchance	This	
NOT APPLICABLE NOT APPLICABLE NOT APPLICABLE This project was split from PI# 0003543; PE done under 0003541 10-23-09 need appraisal p.6 sjp; proj. assigned 3-23-09 sjp PFPRsent 9/23/09KW/NR Will need to resnd 2nd sub 10/09 PARK & RIDE LOT			The P&R lot has 1072 space	The P&R lot has 1072 spaces and is located in normeast of the F/3/Joueco Noau miccumstrating to the P&R lot has 1072 spaces and independent of interchange project 312160- and eliminates the need for	160- and eliminates the need	d for	
ming: This project was split from PI# 0003543; PE done under 0003541  10-23-09 need appraisal p.6 sjp; proj. assigned 3-23-09 sjp  PFPRsent 9/23/09KW/NR  Will need to resnd 2nd sub 10/09  PARK & RIDE LOT			project can be constructed if	project can be constructed interpendant of interpending projects and be constructed interpretation grant through	Administration grant through	dr.	
10-23-09 need appraisal p.6 sjp; proj. assigned 3-23-09 sjp PFPRsent 9/23/09KW/NR Will need to resnd 2nd sub 10/09 PARK & RIDE LOT	003541		GRTA [MLC 10/09].	oc remination and a second and a second	,		
Op: PFPRsent 9/23/09K W/NR Will need to resnd 2nd sub 10/09 PARK & RIDE LOT							
Will need to resnd 2nd sub 10/09 PARK & RIDE LOT			ROW funds approved 7-13-0	ROW funds approved 7-13-09 but not notified until9-8-09 [TB]			
PARK & RIDE LOT							
Cond. Filed:		0	Acquired by:	TOOL		DEEDS CT:	0
		c	Agaminition MCB.	MCB. Phillips, Sherry	2		
.,	l Relocations:	•	v monisimbay				
7 Condemnations Pend: 0 Acquired:		0	R/W Cert Date:	ate:			