

ORIGINAL TO GENERAL FILES

**DEPARTMENT OF TRANSPORTATION  
STATE OF GEORGIA**

RECEIVED  
AUG 17 2004

**INTERDEPARTMENT CORRESPONDENCE**

**FILE** EDS-84(23)/BHN-007-3(25) **OFFICE** Preconstruction  
Clinch-Ware Counties  
P.I. Nos. 422120/422125  
SR 38 Improvements  
**DATE** August 16, 2004  
**FROM** *Margaret B. Pirkle* Margaret B. Pirkle, P.E., Assistant Director of Preconstruction  
**TO** SEE DISTRIBUTION

**SUBJECT REVISED PROJECT CONCEPT REPORT APPROVAL**

Attached for your files is the approval for subject project.

MBP/cj

Attachment

**DISTRIBUTION:**

David Mulling  
Harvey Keepler  
Jerry Hobbs  
Jamie Simpson  
Michael Henry  
Phillip Allen  
Joe Palladi (file copy)  
Brent Story  
David Crim  
BOARD MEMBER

# DEPARTMENT OF TRANSPORTATION STATE OF GEORGIA

## INTERDEPARTMENT CORRESPONDENCE

**FILE:** EDS-84(23) & BHN-007-3(25)  
P.I. No.: 422120 & 422125  
Clinch & Ware Counties  
**FROM:** HDK/KEP  
Harvey D. Keepler, State Environmental/Location Engineer  
**TO:** Meg Pirkle, Assistant Director of Preconstruction  
**SUBJECT:** **Revised Project Concept Report** – SR 38 Improvements, Clinch & Ware Counties

**OFFICE:** Environment/Location  
**DATE:** June 30, 2004 12 2004

Attached is the original copy of the revised concept Report for your further handling for approval in accordance with the Plan Development Process (PDP).

In order to meet the Department's current guidelines for G.R.I.P. projects and minimize environmental impacts along the project corridor, the alignment, typical section, and design speed for project EDS-84(23) are proposed to be revised. The alignment is recommended to be revised to include a bypass with a 32-foot depressed median north of the town of Argyle. The typical section is recommended to be revised to a 14-foot flush urban section near Homerville, and a 14-foot flush rural and urban section through the community of Manor in Ware County. The design speed of the project segments with 14-foot flush median urban and rural typical sections would be revised to 45 mph, while the design speed of the project segments with a 32-foot depressed median typical section would be revised to 65 mph. The Woodyard Creek bridge would be replaced and the Woodyard Creek Overflow bridge would be widened. The existing structures over Cane Creek, Peters Branch, Box Creek, and Little Suwanee Creek would be replaced and new parallel structures would be added. Project BHN-007-3(25) would replace the existing bridge over Suwanee Creek, and a new parallel bridge over Suwanee Creek would be constructed as part of EDS-84(23).

The revised concept as presented herein and submitted for approval is not listed in the current State Transportation Improvement Program (STIP), but is consistent with that which is included in the Department's Construction Work Program (CWP).

DATE: 8/4/04

  
State Transportation Planning Administrator

HDK/KET/drp

Attachments

Distribution:

**David Mulling**, Project Review Engineer  
**Phillip Allen**, State Traffic Safety & Design Engineer  
**Joe Palladi**, State Transportation Planning Administrator  
**Jamie Simpson**, State Transportation Financial Management Administrator  
**Brent Story**, State Consultant Design Engineer  
**David Crim**, Tifton District Engineer  
**Gary Priester**, Jesup District Engineer  
**Paul Liles**, State Bridge & Structural Design Engineer

# REVISED PROJECT CONCEPT REPORT

## EDS-84(23) – CLINCH & WARE CO.

**Need and Purpose:** The SR 38 Improvements are part of the Governor's Road Improvement Program (G.R.I.P.) and involves the multi-laning of this primary east-west corridor in south Georgia, serving as a catalyst for the development of this region. The improvements will aid in the economic development of sparsely populated rural areas and small towns along this route. Traffic carrying capacity will be increased and safety and operational characteristics along this segment will be improved.

**Project Location:** The proposed concept would be located along SR 38 beginning at mile post 15.6 in Clinch County and ending at mile post 3.9 in Ware County. The total length of the project is approximately 11.4 miles. Project EDS-84(23) is located entirely within Clinch and Ware Counties.

**Description of Approved Concept:** The project begins just west of Woodyard Creek and would widen US 84/SR 38 on the south side by adding a 20-foot raised median and two 12-foot lanes. It would continue to a point 175 feet west of CR 194/Homerville Bypass. The widening would then shift to the north side in order to stay off the CSX railroad, and would continue to a point just east of the Woodyard Creek Overflow bridge. At this point, the median would taper out to a 32-foot grassed median, and continue eastward to approximately 1,400 feet east of Peters Branch. From there, the median would taper down to a 20-foot raised median, widening US 84/SR 38 symmetrically and add four 12-foot lanes in an urban section. It would continue to CS 704, in the city of Argyle. The project would then shift and widen US 84/SR 38 to the north side and continue to approximately 600 feet east of CR 204. This concept would avoid an eligible historic site along the south side. The project would continue eastward with reconstruction of the horizontal alignment, shifting the existing reverse curve to the east. The four lanes with a 20-foot raised median would continue to approximately 800 feet west of Box Creek. At this point, the median would taper out to a 32-foot grassed median adding four 12-foot lanes, widening to the north side while holding the existing right of way on the south side of US 84/SR 38 and continue to just west of Box Creek. The project would then utilize the existing two lanes adding two 12-foot lanes with a 32-foot grassed median to the north side of US 84/SR38. This alignment would continue to approximately 600 feet west of CR 27, just west of Manor. The median would then taper down to a 20-foot raised median adding two 12-foot lanes on the north side using an urban section. It would continue to CR 472. The alignment would then shift to the south side and continue to approximately 1800 feet east of CR 472. The median would then taper out to a 44-foot grassed median and continue to a point just west of Greasy Branch Creek, east of Manor, where the project would end.

**PDP Classification:** Major/Construction on existing location

Full Oversight ( ), Exempt ( X ), SF ( ), Other ( )

**Functional Classification:** Rural Principal Arterial

U.S. Route Number(s): 84

State Route Number(s): 38

**Traffic (AADT) as shown in the approved concept:**

Current Traffic		Design Traffic	
Year: 2001	AADT: 5,500	Year: 2021	AADT: 9,750

**Proposed Features to be Revised:**

- Alignment:** In order to avoid newly found eligible historic resources, the project alignment at Argyle is to be revised from a 20-foot raised median urban section through town to a 32-foot depressed median section bypass on new location north of town.

- **Typical Section:**

- The typical section beginning west of Woodyard Creek would be revised to four lanes with a 14-foot flush median urban section.
- The typical section through the Manor community would be revised to four lanes with a 14-foot flush median section. The typical section through Manor would vary between rural and urban sections, corresponding to the existing roadway.

- **Design Speed:** The speed design of the project segments with 14-flush median typical sections would be 45 mph, while the speed design of the project segments with a 32-foot depressed median typical section would be 65 mph.

**Describe Revisions to be Approved:**

- **Alignment:** Argyle Bypass – The project alignment would shift northwards on new location beginning west of Argyle at approximately Peters Branch, constructing a four lane roadway with a 32-foot depressed median rural section north of Argyle. After crossing the existing power easement, the alignment would turn westward, following the north side of the power easement. The alignment follows the power easement to approximately CR 128, where the alignment turns southward and returns to widen to the north side of existing US 84/SR, beginning just west of Polly Branch. The Woodyard Creek bridge would be replaced and the Woodyard Creek Overflow bridge would be widened to correspond with the 14-foot flush median typical section. New parallel bridges would be constructed to replace the existing structures over Cane Creek, Peters Branch, Box Creek, and Little Suwanee Creek. Project BHN-007-3(25) would replace the existing bridge over Suwanee Creek, and a new parallel bridge would be constructed as part of EDS-84(23).

- **Typical Section:**

- The typical section beginning west of Woodyard Creek and continuing to just east of the Woodyard Creek Overflow bridge in Clinch County would be revised to four lanes with a 14-foot flush median urban section. This change would be in accordance with the Department's current median guidelines, and would reduce impacts to the adjacent railroad, wetlands, residences, and businesses along the corridor.
- The typical section through Manor is to be revised to four lanes with a 14-foot flush median typical section to avoid impacting a historic resource, as well as to reduce impacts to residences and businesses through the community. Beginning at approximately 500 feet west of CR 27 in Ware County, the typical section would taper from four lanes with a 32-foot depressed median typical section to a 14-foot flush median rural typical section. Approximately 1150 feet west of CR 24, the typical section would transition to four lanes with a 14-foot flush median urban section, corresponding to the existing urban section through Manor. The 14-foot flush median urban typical section would continue through Manor to approximately 1000 feet east of CR 57, where the typical section would begin transitioning to a four lane 32-foot depressed median rural typical section, reaching the full 32-foot depressed median section before the project ends just west of Greasy Branch Creek.

- **Design Speed:** The Approved Concept Report dated September 10, 1992 specified the design speed as 55/45 mph. The design speed of the project segments with 14-flush median urban and rural typical sections would be revised to 45 mph, while the design speed of the project segments with a 32-foot depressed median typical section would be revised to 65 mph. This is in accordance with the Department's current design guidelines for GRIP projects.

**Updated Traffic Data (AADT):**

Current Traffic		Design Traffic	
Year: 2005	AADT: 7,150	Year: 2025	AADT: 10,800

**Programmed/Schedule:**

P.E.: 2002

R/W: ~~2005~~  
LR

Construction: ~~2007~~  
LR

**Revised Cost Estimates:**

Construction cost including inflation and E&C:

EDS-84(23): \$ 26,375,000

BHN-007-3(25): \$ 376,000

Right-of-Way: \$ 4,117,000

Is the project located in a Non-attainment area? \_\_\_\_\_ Yes   X   No

**Recommendation:** It is recommended that the proposed revision to this concept be approved for implementation.

HDK/KET/drp

Attachments: Strip Map  
Typical Section  
Construction Cost Estimate


Concur:



Thomas L. Turner, P.E.


Director of Pre-Construction

Approve:



Paul V. Mullins, P.E.

Chief Engineer




END  
PROJECT

PROJECT  
BHN-007-3(25)

BEGIN  
PROJECT

PRELIMINARY  
ROUTE



SCALE IN MILES



LOCATION

STRIP MAP

EDS-84(23) & BHN-007-3(25)  
US 84 /SR 38 IMPROVEMENTS  
CLINCH/WARE COUNTIES  
P.I.# 422120 & 422125

SOURCE: GENERAL HIGHWAY MAP, CLINCH & WARE CO., GEORGIA  
PREPARED BY THE GEORGIA DEPARTMENT OF TRANSPORTATION, 1999.

# CONCEPT COST ESTIMATE

Office of Environment/Location

June 29, 2004 2:30 PM

County(s) Clinch / Ware

PI Number 422120 Project Number EDS-84(23)

Project Name SR 38/US 84 Reconstruction Project Length 11.4 Miles

## Project Description

SR 38/US 84 Widening & Reconstruction

## Existing Roadway

2 lanes, 55 mph

## Comments

## TRAFFIC:

Current Design Year 2005 Daily Volume (AADT) 7,150

Future Design Year 2025 Daily Volume (AADT) 10,800

☒ Concept Estimate

☐ Feasibility Estimate

## Typical Section(s) Used in Estimate

## Typical Section Length

	Miles
	Miles
	Miles
Rural New Location: 2-Lanes with 24 ft Pavement	1.00 Miles
	Miles
	Miles

Prepared By Dave Peters

**MAJOR STRUCTURES***Note! All distances are in feet***Bridges: Stream Crossings & Grade Separations**

NO	LOCATION	Q T Y	CROSSING TYPE	WIDTH	LENGTH	UNIT COST	TOTAL
1	Woodyard Creek	1	Stream-New	89.00	175.0	54.00	841,000
2	Woodyard Creek Overflow	1	Stream-Widen	55.00	89.0	120.00	587,000
3	Cane Creek	2	Stream-New	41.00	210.0	54.00	930,000
4	Peters Branch	2	Stream-New	41.00	100.0	54.00	443,000
5	Box Creek	2	Stream-New	41.00	130.0	54.00	576,000
6	Little Suwanee Creek	2	Stream-New	41.00	85.0	54.00	376,000
7	Suwanee Creek -new	1	Stream-Widen	41.00	140.0	120.00	689,000
8							
9							
10							
11							
12							

**Bridge Culverts**

NO	LOCATION	TYPE / W x H / FILL	LENGTH	UNIT COST	TOTAL
1	700' W of Floyd James Rd	Triple / 6 x 4 / 10	120.0	899.84	108,000
2	Woodyard Cr Overflow BRCA	Triple / 6 x 4 / 10	60.0	962.30	58,000
3	Woodyard Cr Overflow BRCB	Triple / 6 x 4 / 10	60.0	962.30	58,000
4					
5					
6					
7					
8					

**Walls**

NO	LOCATION	TYPE	HEIGHT	LENGTH	UNIT COST	TOTAL
1						
2						
3						
4						
5						
6						

**MAJOR STRUCTURES SUBTOTAL** \$ 4,666,000



**Typical Section**

Urban Widening: 2 To 4-Lanes with 14 ft Flush Median

Typical Section Length  MilesRight-of-Way Width  Feet**GRADING AND DRAINAGE****1. EARTHWORK**

- a. Unclassified Excavation Soil
- b. Unclassified Excavation Rock
- c. Borrow Excavation

**2. MINOR DRAINAGE**

QUANTITY		UNIT COST	TOTAL
	CY		
	CY		
	CY		
1.70	MI	297,806	506,000
GRADING AND DRAINAGE SUBTOTAL			<b>\$506,000</b>

**BASE AND PAVING****1. GRADED AGGREGATE BASE****2. ASPHALT PAVING**

- a. Asph Conc 9.5 mm Superpave
- b. Asph Conc 19 mm Superpave
- c. Asph Conc 25 mm Superpave
- d. Bituminous Tack Coat

**3. CONCRETE PAVING**

- a. Curb and Gutter
- b. Miscellaneous

**4. OTHER PAVING**

THICKNESS and SPREAD RATE	QUANTITY		UNIT COST	TOTAL
10"	23,398	TN	15.11	354,000
1 1/2" (165 LB/SY)	3,707	TN	43.47	161,000
3" (330 LB/SY)	6,328	TN	41.70	264,000
4" (440 LB/SY)	8,577	TN	39.11	335,000
	4,951	GL	1.02	5,000
	19,592	LF	10.91	214,000
	1.70	MI	67,413	115,000
				145,000
BASE AND PAVING SUBTOTAL				<b>\$1,593,000</b>

**LUMP ITEMS**

- 1. TRAFFIC CONTROL
- 2. CLEARING AND GRUBBING
- 3. EROSION CONTROL
- 4. SIGNING & MARKING
- 5. MISCELLANEOUS

QUANTITY		UNIT COST	TOTAL
1.70	MI	105,130	179,000
18.55	AC	6,000	111,000
1.70	MI	70,301	120,000
1.70	MI	62,245	106,000
1.70	MI	157,734	268,000
LUMP ITEM SUBTOTAL			<b>\$784,000</b>

**MISCELLANEOUS PROJECT ITEMS**

- 1. GUARDRAIL
- 2. GUARDRAIL ANCHORS
- 3. DETOURS
- 4. SPECIAL FEATURES

QUANTITY		UNIT COST	TOTAL
13,000	LF	9.92	129,000
52	EA	414.14	22,000
	MI	338,984	
MISCELLANEOUS SUBTOTAL			<b>\$151,000</b>

**Typical Section**

Rural Widening: 2 To 4-Lanes with 32 ft Divided Median

Typical Section Length  MilesRight-of-Way Width  Feet**GRADING AND DRAINAGE****1. EARTHWORK**

- a. Unclassified Excavation Soil
- b. Unclassified Excavation Rock
- c. Borrow Excavation

**2. MINOR DRAINAGE**

QUANTITY		UNIT COST	TOTAL
72,000	CY	2.65	191,000
	CY		
207,000	CY	7.17	1,484,000
9.40	MI	73,940	126,000
<b>GRADING AND DRAINAGE SUBTOTAL</b>			<b>\$1,801,000</b>

**BASE AND PAVING****1. GRADED AGGREGATE BASE****2. ASPHALT PAVING**

- a. Asph Conc 9.5 mm Superpave
- b. Asph Conc 19 mm Superpave
- c. Asph Conc 25 mm Superpave
- d. Bituminous Tack Coat

**3. CONCRETE PAVING**

- a. Curb and Gutter
- b. Miscellaneous

**4. OTHER PAVING**

THICKNESS and SPREAD RATE	QUANTITY		UNIT COST	TOTAL
10"	105,989	TN	15.11	1,601,000
1 1/2" (165 LB/SY)	17,932	TN	43.47	780,000
3" (330 LB/SY)	31,480	TN	41.70	1,313,000
4" (440 LB/SY)	38,256	TN	39.11	1,496,000
	23,320	GL	1.02	24,000
		LF		
	9.40	MI	36,705	345,000
				556,000
<b>BASE AND PAVING SUBTOTAL</b>				<b>\$6,115,000</b>

**LUMP ITEMS**

- 1. TRAFFIC CONTROL
- 2. CLEARING AND GRUBBING
- 3. EROSION CONTROL
- 4. SIGNING & MARKING
- 5. MISCELLANEOUS

QUANTITY		UNIT COST	TOTAL
9.40	MI	76,522	719,000
250.67	AC	6,000	1,504,000
9.40	MI	125,336	1,178,000
9.40	MI	21,173	199,000
9.40	MI	125,682	1,181,000
<b>LUMP ITEM SUBTOTAL</b>			<b>\$4,781,000</b>

**Typical Section**

Rural Widening: 2 To 4-Lanes with 14 ft Flush Median

Typical Section Length  MilesRight-of-Way Width  Feet**GRADING AND DRAINAGE****1. EARTHWORK**

- a. Unclassified Excavation Soil
- b. Unclassified Excavation Rock
- c. Borrow Excavation

**2. MINOR DRAINAGE**

QUANTITY		UNIT COST	TOTAL
	CY		
	CY		
	CY		
0.30	MI	50,856	86,000
GRADING AND DRAINAGE SUBTOTAL			<b>\$86,000</b>

**BASE AND PAVING****1. GRADED AGGREGATE BASE****2. ASPHALT PAVING**

- a. Asph Conc 9.5 mm Superpave
- b. Asph Conc 19 mm Superpave
- c. Asph Conc 25 mm Superpave
- d. Bituminous Tack Coat

**3. CONCRETE PAVING**

- a. Curb and Gutter
- b. Miscellaneous

**4. OTHER PAVING**

THICKNESS and SPREAD RATE	QUANTITY		UNIT COST	TOTAL
10"	4,815	TN	15.11	73,000
1 1/2" (165 LB/SY)	1,089	TN	43.47	47,000
3" (330 LB/SY)	1,494	TN	41.70	62,000
4" (440 LB/SY)	1,514	TN	39.11	59,000
	1,090	GL	1.02	1,000
		LF		
	0.30	MI	11,401	3,000
				25,000
BASE AND PAVING SUBTOTAL				<b>\$270,000</b>

**LUMP ITEMS**

- 1. TRAFFIC CONTROL
- 2. CLEARING AND GRUBBING
- 3. EROSION CONTROL
- 4. SIGNING & MARKING
- 5. MISCELLANEOUS

QUANTITY		UNIT COST	TOTAL
0.30	MI	59,304	18,000
5.45	AC	6,000	33,000
0.30	MI	84,103	25,000
0.30	MI	33,293	10,000
0.30	MI	64,908	19,000
LUMP ITEM SUBTOTAL			<b>\$105,000</b>

**Typical Section**

Rural New Location: 2-Lanes with 24 ft Pavement

Typical Section Length  MilesRight-of-Way Width  Feet**GRADING AND DRAINAGE****1. EARTHWORK**

- a. Unclassified Excavation Soil
- b. Unclassified Excavation Rock
- c. Borrow Excavation

**2. MINOR DRAINAGE**

QUANTITY		UNIT COST	TOTAL
	CY		
	CY		
	CY		
1.00	MI	27,015	46,000
GRADING AND DRAINAGE SUBTOTAL			<b>\$46,000</b>

**BASE AND PAVING****1. GRADED AGGREGATE BASE****2. ASPHALT PAVING**

- a. Asph Conc 9.5 mm Superpave
- b. Asph Conc 19 mm Superpave
- c. Asph Conc 25 mm Superpave
- d. Bituminous Tack Coat

**3. CONCRETE PAVING**

- a. Curb and Gutter
- b. Miscellaneous

**4. OTHER PAVING**

THICKNESS and SPREAD RATE	QUANTITY		UNIT COST	TOTAL
10"	10,981	TN	15.11	166,000
1 1/2" (165 LB/SY)	1,791	TN	43.47	78,000
3" (330 LB/SY)	3,609	TN	41.70	151,000
4" (440 LB/SY)	3,187	TN	39.11	125,000
	2,284	GL	1.02	2,000
		LF		
	1.00	MI	20,471	20,000
				54,000
BASE AND PAVING SUBTOTAL				<b>\$596,000</b>

**LUMP ITEMS**

- 1. TRAFFIC CONTROL
- 2. CLEARING AND GRUBBING
- 3. EROSION CONTROL
- 4. SIGNING & MARKING
- 5. MISCELLANEOUS

QUANTITY		UNIT COST	TOTAL
1.00	MI	10,696	11,000
12.12	AC	6,000	73,000
1.00	MI	123,468	123,000
1.00	MI	8,419	8,000
1.00	MI	32,757	33,000
LUMP ITEM SUBTOTAL			<b>\$248,000</b>

## ESTIMATE SUMMARY

TYPICAL SECTION		COST (per mile)
1. Urban Widening: 2 To 4-Lanes with 14 ft Flush Median	\$	1,696,000
2. Rural Widening: 2 To 4-Lanes with 32 ft Divided Median	\$	1,351,000
3. Rural Widening: 2 To 4-Lanes with 14 ft Flush Median	\$	1,537,000
4. Rural New Location: 2-Lanes with 24 ft Pavement	\$	890,000
<b>PROJECT COST</b>		
A. MAJOR STRUCTURES	\$	4,666,000
B. GRADING AND DRAINAGE	\$	2,439,000
C. BASE AND PAVING	\$	8,574,000
D. LUMP ITEMS	\$	5,918,000
E. MISCELLANEOUS	\$	151,000
SUBTOTAL CONSTRUCTION COST	\$	21,748,000
ENGINEERING & CONTINGENCIES (10%)	\$	2,175,000
INFLATION <u>2</u> yr(s) @ <u>5</u> % per yr	\$	2,452,000
GRAND TOTAL CONSTRUCTION COST	\$	26,375,000

# CONCEPT COST ESTIMATE

Office of Environment/Location

June 29, 2004 2:55 PM

County(s)

PI Number  Project Number

Project Name  Project Length  Miles

## Project Description

Replace existing bridge over Suwanee Creek

## Existing Roadway

2 lanes, 55 mph

## Comments

## TRAFFIC:

Current Design Year  Daily Volume (AADT)

Future Design Year  Daily Volume (AADT)

☒ Concept Estimate

☐ Feasibility Estimate

## Typical Section(s) Used in Estimate

## Typical Section Length

<input type="text"/>	<input type="text"/> Miles
<input type="text"/>	<input type="text"/> Miles
<input type="text"/>	<input type="text"/> Miles
<input type="text"/>	<input type="text"/> Miles
<input type="text"/>	<input type="text"/> Miles
<input type="text"/>	<input type="text"/> Miles

Prepared By

**MAJOR STRUCTURES***Note! All distances are in feet***Bridges: Stream Crossings & Grade Separations**

NO	LOCATION	Q T Y	CROSSING TYPE	WIDTH	LENGTH	UNIT COST	TOTAL
1	Suwanee Creek	1	Stream-New	41.00	140.0	54.00	310,000
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							

**Bridge Culverts**

NO	LOCATION	TYPE / W x H / FILL	LENGTH	UNIT COST	TOTAL
1					
2					
3					
4					
5					
6					
7					
8					

**Walls**

NO	LOCATION	TYPE	HEIGHT	LENGTH	UNIT COST	TOTAL
1						
2						
3						
4						
5						
6						

MAJOR STRUCTURES SUBTOTAL	\$ 310,000
---------------------------	------------

**Typical Section**Typical Section Length  MilesRight-of-Way Width  Feet**GRADING AND DRAINAGE****1. EARTHWORK**

- a. Unclassified Excavation Soil
- b. Unclassified Excavation Rock
- c. Borrow Excavation

**2. MINOR DRAINAGE**

QUANTITY		UNIT COST	TOTAL
	CY		
	CY		
	CY		
	MI		
GRADING AND DRAINAGE SUBTOTAL			

**BASE AND PAVING****1. GRADED AGGREGATE BASE****2. ASPHALT PAVING**

- a. Asph Conc 9.5 mm Superpave
- b. Asph Conc 19 mm Superpave
- c. Asph Conc 25 mm Superpave
- d. Bituminous Tack Coat

**3. CONCRETE PAVING**

- a. Curb and Gutter
- b. Miscellaneous

**4. OTHER PAVING**

THICKNESS and SPREAD RATE	QUANTITY		UNIT COST	TOTAL
		TN		
1 1/2" (165 LB/SY)		TN		
3" (330 LB/SY)		TN		
4" (440 LB/SY)		TN		
		GL		
		LF		
		MI		
BASE AND PAVING SUBTOTAL				

**LUMP ITEMS**

- 1. TRAFFIC CONTROL
- 2. CLEARING AND GRUBBING
- 3. EROSION CONTROL
- 4. SIGNING & MARKING
- 5. MISCELLANEOUS

QUANTITY		UNIT COST	TOTAL
	MI		
	AC		
	MI		
	MI		
	MI		
LUMP ITEM SUBTOTAL			

**MISCELLANEOUS PROJECT ITEMS**

- 1. GUARDRAIL
- 2. GUARDRAIL ANCHORS
- 3. DETOURS
- 4. SPECIAL FEATURES

Tie-in to existing roadway			125,000
MISCELLANEOUS SUBTOTAL			



**ESTIMATE SUMMARY**

TYPICAL SECTION		COST (per mile)
PROJECT COST		
A. MAJOR STRUCTURES	\$	310,000
B. GRADING AND DRAINAGE	\$	-
C. BASE AND PAVING	\$	-
D. LUMP ITEMS	\$	-
E. MISCELLANEOUS	\$	125,000
SUBTOTAL CONSTRUCTION COST	\$	435,000
ENGINEERING & CONTINGENCIES (10%)	\$	44,000
INFLATION <u>2</u> yr(s) @ <u>5</u> % per yr	\$	48,000
GRAND TOTAL CONSTRUCTION COST	\$	527,000


[illegible]

S.R. 38 IMPROVEMENTS  
EDS-84(27) WARE CO.

LIMITS SECTION APPLIES  
FROM EAST OF WOODYARD CREEK OVERFLOW BRIDGE TO APPROX. 500 FEET WEST OF CR 27  
FROM APPROX. 1000 FEET EAST OF CR 57 TO END OF PROJECT

**NOT TO SCALE**

# GRIP TYPICAL SECTION 14' FLUSH MEDIAN RURAL SECTION 45 MPH SPEED DESIGN



.. Guardrail Required when steeper than 4:1

S.R. 38 IMPROVEMENTS  
EDS-84(27) WARE CO.

LIMITS SECTION APPLIES  
FROM APPROX. 500 FEET WEST OF CR 27  
TO APPROX. 1150 FEET WEST OF CR 24 IN MANOR

NOT TO SCALE

[illegible]

S.R. 38 IMPROVEMENTS  
EDS-84(27) WARE CO.

## LIMITS SECTION APPLIES

1. FROM EAST OF WOODYARD CREEK OVERFLOW BRIDGE TO APPROX. 500 FEET WEST OF CR 27
2. FROM APPROX. 1000 FEET EAST OF CR 57 TO END OF PROJECT

**NOT TO SCALE**