

**DEPARTMENT OF TRANSPORTATION  
STATE OF GEORGIA**

**INTERDEPARTMENT CORRESPONDENCE**

**FILE:** STP00-0001-05(047) Cobb **OFFICE:** Engineering Services  
P.I. No.: 721152  
SR 3/US 41 from Paces Mill to Akers Mill **DATE:** August 22, 2011

**FROM:** Ronald E. Wishon, State Project Review Engineer *REW*

**TO:** Bobby K. Hilliard, PE, State Program Delivery Engineer  
Attn.: Tim Matthews

**SUBJECT: IMPLEMENTATION OF VALUE ENGINEERING STUDY ALTERNATIVES**

The VE Study for the above project was held February 21-24, 2011. Responses were received on August 18, 2011. Recommendations for implementation of Value Engineering Study Alternatives are indicated in the table below. The Project Manager shall incorporate the VE alternatives recommended for implementation to the extent reasonable in the design of the project.

| ALT # | Description  | Potential Savings/LCC   | Implement               | Comments   |
|-------|--|---|-------------------------|--|
| R-1   | Use 1 ½ inch overlay in lieu of a 3 ½ inch overlay on existing pavement                            | \$66,000  | No                      | Based on the condition of the existing pavement, OMR approved the 3 ½ inch overlay design for the adjacent project (PI No. 720125) and they have stated that they would not approve the 1 ½ inch overlay for this project.   |
| R-2   | Provide a 10 ft wide multi use trail in lieu of a 12 ft wide trail on the west side of the project | \$48,000  | No                      | The proposed path serves as a connection between the Rottenwood Creek and Silver Comet trail networks. The 12 foot section matches the path dimensions on the adjacent project (PI No. 720125).  |
| R-3   | Provide a 5 in thick concrete section in lieu of a 4 inch thick section for the multi use trail    | Proposed = \$20,000<br>Actual = <b><span style="color:red">(-\$1,000)</span></b><br><b><span style="color:red">Cost Increase</span></b> | Yes, with modifications | The concrete multi-use path was incorrectly labeled on the VE plans as 4 inches thick. The approved plans for the adjacent project (PI No. 720125) include a 6 inch section. The typical sections for this project will be corrected to show the 6 inch section. While the 6 inch section has a higher initial cost, the life cycle cost savings negates most of the initial cost. |

|      |  |                   |                         |   |
|------|--|-------------------|-------------------------|---|
| R-4  | Provide a 2 ½ ft wide stamped concrete strip in lieu of a 6 ft wide grass strip on the left side of the project  | \$262,000         | No                      | The Cumberland Community Improvement District (CCID) proposes to add streetscaping/landscaping along this route in the future. Reducing the 6 foot strip that is currently proposed between the curb and the sidewalk would limit landscaping options. Also, the plan changes associated with this change would delay the project schedule by at least 6 months and incur \$240,000 in additional design fees.  |
| R-5  | Provide a 2 ft wide stamped concrete strip in lieu of a 6 ft wide grass strip on the right side of the project   | \$249,000         | No                      | The Cumberland Community Improvement District (CCID) proposes to add streetscaping/landscaping along this route in the future. Reducing the 6 foot strip that is currently proposed between the curb and the sidewalk would limit landscaping options. Also, the plan changes associated with this change would delay the project schedule by at least 6 months and incur \$240,000 in additional design fees.  |
| R-6  | Save 22 commercial parking spaces near Sta. 78+50 Lt. by shifting the alignment from Sta. 75+58 to Sta. 88+45 further to the right and eliminating Wall No. 3 (Sta. 77+89 Lt. to Sta. 79+46 Rt.) | \$357,000         | Yes, with modifications | Temporary impacts to the 22 parking spaces can be avoided by adjusting the location of wall #3. The plans currently show this wall at the bottom of the slope, adjacent to the parking lot. This design would require a permanent wall easement and temporary impacts to parking during construction of the wall. Shifting the wall to the shoulder break (adjacent to the multi-use path) as shown in the attached diagram would accomplish the same savings, but with minimal re-design effort. |
| R-7  | Provide a 175 ft right turn lane to the access drive at Sta. 117+46 Rt.  | \$149,000         | Yes                     | This will be done.  |
| R-10 | Slope the sidewalk and grass strip to the outside at Sta. 98+14 Rt.  | Design Suggestion | Yes                     | This will be done.  |



|      |  |           |     |  |
|------|--|-----------|-----|--|
| R-11 | Provide a 2 ½ ft wide stamped concrete strip and 10 ft wide multi use trail at all right turn lanes on the left side shoulder  | \$139,000 | No  | Reducing the shoulders and paving the buffer between the path and the roadway would result in a typical section devoid of landscape features and would be contrary to the CID's goal to make this a more pedestrian friendly corridor.   |
| R-12 | Provide 2 ft wide stamped concrete in lieu of 6 ft wide grass strip at all right turn lanes along the right side shoulder  | \$108,000 | No  | Reducing the shoulders and paving the buffer between the path and the roadway would result in a typical section devoid of landscape features and would be contrary to the CID's goal to make this a more pedestrian friendly corridor.   |
| R-13 | Save 11 commercial parking spaces near Sta. 74+50 Lt. by reducing the widths of the right turn lane, the multi use trail and the grass strip between Sta. 73+16 Lt. and Sta. 75+94 Lt. | \$161,000 | No  | The proposed shoulder encroaches on the parking spaces near Sta. 74+50 Lt. by approximately 26 feet. The VE recommendation would only reduce the encroachment by 7'6", and would still impact the parking spaces.  |
| R-14 | Eliminate the short right turn lane at Akers Mill Rd. (Sta. 119+00 Rt. To Sta. 122+00 Rt.) by making the 4 <sup>th</sup> lane a right turn lane  | \$25,000  | Yes | A capacity analysis shows no change to the LOS; therefore, this will be done.  |
| W-2  | Reduce the height of Wall No. 2 (Sta. 80+00 Rt. To Sta. 87+06 Rt.) by shifting the wall closer to the existing ROW and grading the slope   | \$334,000 | No  | With the current design, wall #2 is approximately 34 feet from the existing ROW. It was the intent of this design to minimize impacts to the existing tree buffer between the River Parkway apartment complex and the proposed roadway. VE alternative W-2 would completely eliminate the tree buffer. |
| W-3  | Use a gravity wall with handrail in lieu of a MSE wall for Wall No. 6 (Sta. 107+87 Rt. to Sta. 106+62 Lt.)   | \$56,000  | Yes | This will be done.   |

|     |  |  |                         |   |
|-----|--|--|-------------------------|---|
| W-4 | Use a gravity wall with handrail in lieu of a parapet retaining wall for Wall No. 7 (Sta. 114+95 Rt. To Sta. 116+54 Rt.) | \$32,000                                 | Yes                     | This will be done.  |
| W-7 | Provide a gravity wall from Sta. 116+00 Lt. to Sta. 117+00 Lt. to save parking spaces                                    | \$98,000                                 | No                      | The gravity wall alternative proposed by the VE Team would still impact these parking spaces. The wall and multi-use path would both encroach on the parking spaces.  |
| W-8 | Remove the Type H Traffic Barrier and provide a 42 in pipe handrail on top of Wall Nos. 1, 3 and 6                       | Proposed = \$82,000<br>Actual = \$21,000 | Yes, with modifications | Wall Nos. 1 and 6 have been eliminated from the project. This change will be made to Wall No. 3, and the proposed savings have been revised accordingly.  |
| D-1 | Provide underground detention in lieu of an above ground detention basin at Sta. 83+00 Lt.                               | \$258,000                                | No                      | The VE estimate assumed \$315,000 in cost savings by converting the required ROW for this detention structure to permanent easement. For maintenance purposes, GDOT requires that all permanent drainage structures be placed on the right-of way.                              |
| D-2 | Use additional cross rains to reduce longitudinal drain pipe requirements  | \$30,000                                 | No                      | The current design reduces undesirable maintenance of traffic during construction and future maintenance of additional cross drain pipes. Also, this alternative would require a complete redesign of the longitudinal drainage system which would cost approximately \$20,000. |

The Office of Engineering Services concurs with the Project Manager's responses.

Approved: Gerald M. Ross  
Gerald M. Ross, PE, Chief Engineer

Date: 8/26/11

**STP00-0001-05(047) Cobb**  
**Implementation of Value Engineering Study Alternatives**

**P.I. No. 721152**  
**Page 5**

REW/LLM

Attachments

c: Russell McMurry  
Bobby Hilliard/Stanley Hill/Tim Matthews  
Darrell Richardson  
Paul Liles/Ben Rabun/Bill Duvall/Bill Ingalsbe  
Larry Bowman  
Lee Upkins/Dona Welch  
Ken Werho  
Lisa Myers  
Matt Sanders

**DEPARTMENT OF TRANSPORTATION  
STATE OF GEORGIA**

-----  
**INTERDEPARTMENT CORRESPONDENCE**

**FILE:** STP00-0001-05(047), Cobb County                      **OFFICE:** Program Delivery  
P.I. No.:721152  
SR 3/US 41 Cobb Pkwy fm Paces Mill                      **DATE:** August 18, 2011  
To Akers Mill Road

**FROM:** *S.H.* Bobby K. Hilliard, PE, State Program Delivery Engineer  
*SH*

**TO:** Ronald E. Wishon, State Project Review Engineer  
Attn.: Lisa Myers

**SUBJECT: RESPONSE TO VALUE ENGINEERING STUDY ALTERNATIVES**

Attached are the responses for the Value Engineering Study. This office concurs with the responses.

If you have any questions, please contact Tim Matthews, PE, Project Manager at 404-631-1568.

*S.H.*  
BKH:SH:twm

c: Russell McMurry



# MorelandAltobelliAssociates, Inc

2211 Beaver Run Road, Suite 190 • Norcross, Georgia 30071 • 770/263-5945 • Fax: 770/263-0166 • ma@maai.net



Thomas D. Moreland, PE  
Chairman/CEO

Buddy Gratton, PE  
President

Vickie E. Moreland  
Executive Vice President/CFO

George M. Byrd, PE  
Senior Vice President

J. Holly Moreland  
Vice President

L.N. Manchi, P.E.  
Vice President

Henry E. Collins, Jr.  
Vice President

Richard C. Boullain, PE  
Vice President

Bradley M. Hale, PE  
Vice President

Albert J. Joyner, Jr.  
Vice President

August 10, 2011

Mr. Tim Matthews  
Georgia Department of Transportation  
Office of Program Delivery – 25<sup>th</sup> Floor  
600 West Peachtree Street NW  
Atlanta, GA 30308

Re: Response to Value Engineering Recommendations  
SR3/US 41 Cobb Pkwy Widening From Paces Mill Rd. To Akers Mill Rd.  
STP00-0001-05(047), Cobb Counties  
P.I. No. 721152

Dear Mr. Matthews:

Outlined below are updated responses to the recommendations included in the Value Engineering (VE) report for the above referenced project, as requested.

## Alternative R-1

Description: Use a 1-1/2 inch overlay in lieu of a 3-1/2 inch overlay on existing pavement.

Cost savings: \$66,000

Response: *GDOT's Office of Materials Research (OMR) approved the 3-1/2 inch overlay design for the adjacent project on US 41 (PI 720125) on January 15, 2010. OMR has stated that they would not approve a 1-1/2 inch overlay section for this project.*

Final Disposition: **NO**

## Alternative R-2

Description: Provide a 10-ft.-wide multi-use trail in lieu of 12-ft.-wide the length of the project

VE Cost savings: \$48,000 (MA estimated cost savings: \$48,000 CST - \$78,000 DES = -\$30,000)

Response: *This path serves as a connection between the Rottenwood Creek and Silver Comet trail networks and, therefore, has regional significance. The 12-foot section matches the path dimensions on the adjacent project (PI 720125).*

*The VE recommendation includes reducing the overall shoulder width by 2 feet. The estimated cost to re-design (including re-design of all retaining walls, drainage outfalls, etc.) is \$78,000, or approx. \$30,000 greater than the projected cost savings on construction.*

Final Disposition: **NO**

## Alternative R-3

Description: Provide a 5-in.-thick concrete section in lieu of 4-in. thick for the multi-use trail.

VE Cost savings: (5 inch section = \$0; 6 inch section = -\$1,000)

Response: *The concrete multi-use path section was incorrectly labeled on the VE plans as 4 inches thick. The approved plans for the adjacent project (PI 720125) includes a 6-inch concrete section for the path. The typical sections will be corrected to show a 6-inch concrete section for the path. The VE report incorrectly shows a total cost savings of \$20,000 for the 5 inch section. According to the estimates in the VE report (p. 21 and 22), the 5 inch section would have an additional initial cost of \$47,000, and a life cycle savings of \$47,000, which would result in a total cost savings of \$0. Assuming another \$47,000 increase in life cycle savings with the 6 inch section vs. the 5 inch section, the 6 inch section results in a total savings of -\$1,000 (-\$95,000 initial cost + \$94,000 life cycle cost savings). With a negligible total cost savings between the 4, 5, and 6 inch sections, we recommend the 6 inch section since it would have less life cycle maintenance and therefore less disruption to pedestrian traffic.*

Final Disposition: **YES (6-inch section)**



Engineering, Planning, Architecture, Land Acquisition, Surveying, Geotechnical, Environmental



**Alternative R-4**

Description: Provide a 2-1/2ft.-wide stamped concrete strip in lieu of a 6-ft. - wide grass strip on the left shoulder the length of the project

VE Cost savings: \$262,000 (MA estimated cost savings: \$262,000 CST - \$240,000 DES = \$20,000)

Response: *Reducing the shoulders would require the sidewalks to wrap around the valley gutters in order to meet the minimum 2% cross slope required by ADA. (See attached GA STD Detail A2). The resulting 'jagged' sidewalk alignment is less desirable aesthetically and for pedestrian movement (joggers, etc.). Shifting the sidewalks closer to the roadway is also less safe for pedestrians.*

*The Cumberland Community Improvement District (CCID) also proposes to add streetscaping/landscaping along this route in the future. Reducing the 6-foot strip that is currently proposed between the curb and the sidewalk to 2'-6" would limit landscaping options.*

*Changing the typical section would result in the following:*

- 1) **Schedule delay.** The plan changes associated with this recommendation would delay the project schedule for by at least 6 months. Additional work would include revision to all roadway plans, with the exception of the roadway profiles, re-design of all retaining walls, a revised concept report, an additional PIOH, an additional preliminary field plan review (PFPR), an environmental re-evaluation, and a general revision to the right-of-way plans. Right-of-Way plans are approved for this project and acquisition is scheduled to begin this fiscal year.*
- 2) **Significant re-design cost.** The additional P&E outlined above would require approximately \$240,000 in additional design fees.*

Final Disposition: NO

**Alternative R-5**

Description: Provide a 2-ft.-wide stamped concrete strip in lieu of a 6-ft. wide grass strip on the right shoulder the length of the project.

VE Cost savings: \$249,000

Response: *Same as R-4 above*

Final Disposition: NO

**Alternative R-6**

Description: Save 22 commercial parking spaces near Sta 78+50 LT by shifting the alignment from Sta. 75+58 +/- to Sta. 88+45 +/- further to the right and eliminating Wall No. 3 (Sta. 17+89 LT to Sta. 79+65 LT)


VE Cost savings: \$357,000

Response: *Temporary impacts to the 22 parking spaces mentioned in R-6 can be avoided by simply adjusting the location of wall #3. The plans currently show this wall at the bottom of the slope, adjacent to the parking lot. This design would require a permanent wall easement and temporary impacts to parking during construction of the wall. Shifting the wall to the shoulder break (adjacent to the multi-use path), as shown in the diagram below, would accomplish the same savings as alternative R-6 with minimal re-design effort.*

Final Disposition: YES - COMPROMISE ALTERNATIVE







Description: Provide a 175 ft. right turn lane to the access drive at Sta. 117+46 RT  
VE Cost savings: \$149,000  
Response: *Agree. MA will make this revision.*  
Final Disposition: **YES**

Description: Slope the sidewalk and grass strip to the outside at Sta. 98+14 RT  
VE Cost savings: \$0.00  
Response: *Agree. MA will make this revision.*  
Final Disposition: YES

**Alternative 2-2a**

**Description:** Provide a 2-1/2-ft.-wide stamped concrete strip and 10-ft.-wide multi-use trail at all right turn lanes on the left side shoulder

**VE Cost savings:** \$139,000

**Response:** *Reducing the shoulders and paving the buffer between the path and the roadway would result in a typical section devoid of landscape features and would be contrary to the CID's goal to make this a more pedestrian friendly corridor.*

**Final Disposition:** **NO**



**Alternative R-12**

Description: Provide 2-ft.-wide stamped concrete in lieu of a 6-ft.-wide grass strip at all right turn lanes on the right side shoulder.

VE Cost savings: \$108,000

Response: Same as R-11.

Final Disposition: NO

**Alternative R-13**

Description: Save eleven commercial parking spaces near Sta. 74+50 LT by reducing the widths of the right turn lane, the multi-use trail, and the grass strip between Sta. 73+16 LT and Sta. 75+94 LT

VE Cost savings: \$161,000

Response: *The proposed shoulder encroaches on the parking spaces near 74+50 LT by approx. 26 feet (average). The VE recommendation R-13 would only reduce the encroachment by 7'-6", and would still impact these parking spaces.*

Final Disposition: NO

**Alternative R-14**

Description: Eliminate the short right turn lane at Akers Mill Rd. (Sta. 119+00 RT to Sta. 122+00 RT) by making the 4th lane a right turn lane

VE Cost savings: \$25,000

Response: *A capacity analysis (HCS – see attached) shows no change to the level of service with VE alternative R-14; therefore, we concur with this recommendation.*

Final Disposition: YES

**Alternative W-2**

Description: Reduce the height of Wall No. 2 (Sta. 80+00 RT to Sta. 87+06 RT) by shifting the wall closer to the existing right-of-way boundary and grading the slope.

VE Cost savings: \$334,000

Response: *With the current design, wall no. 2 is approximately 34 feet from the existing right-of-way limit. It was the intent of this design to minimize impacts to the existing tree buffer between the River Parkway apartment complex and the proposed roadway. VE alternative W-2 would completely eliminate the tree buffer.*

Final Disposition: NO

**Alternative W-3**

Description: Use a gravity wall with handrail in lieu of an MSE wall for Wall No. 6 (Sta. 104+87 LT to 106+62 LT)

VE Cost savings: \$56,000

Response: *Agree. MA will make this revision.*

Final Disposition: YES

**Alternative W-4**

Description: Use a gravity wall with handrail in lieu of a parapet retaining wall for Wall No. 7 (Sta. 114+95 RT to Sta. 116+54 RT)

VE Cost savings: \$32,000

Response: *Agree. MA will make this revision.*

Final Disposition: YES

**Alternative W-7**

Description: Provide a gravity wall from Sta. 116+00 LT to Sta. 117+00 LT to save parking spaces

VE Cost savings: \$98,000

Response: *With the current typical section, the gravity wall alternative would still impact these parking spaces. The wall*





*and multi-use path would both encroach on the parking spaces.*

Final Disposition: **NO**

**Alternative W-8**

Description: Remove the Type H Traffic Barrier and provide a 42 in. pipe handrail on top of Wall Nos. 1, 3, and 6

VE Cost savings: \$82,000 (*Revised savings, eliminating walls 1 and 6 = \$21,000*)

Response: *Walls 1 and 6 are no longer part of this project. MA will make this revision to wall no. 3.*

Final Disposition: **YES**

**Alternative D-1**

Description: Provide underground detention in lieu of an above ground detention basin at Sta. 83+00 LT

VE Cost savings: \$258,000 (*MA estimate = -\$57,000*)

Response: *The VE estimate assumes \$315,000 in cost savings by converting the required R/W for this detention structure to permanent easement. For maintenance purposes, this would not be recommended. GDOT requires that all permanent drainage structures be placed on right-of-way. Assuming the structure will remain on right-of-way, alternative D-1 would be \$57,000 more expensive than the current design (not including extra maintenance costs or re-design costs).*

Final Disposition: **NO**

**Alternative D-2**

Description: Use additional cross-drains to reduce longitudinal drain pipe requirements

VE Cost savings: \$30,000 (*MA estimate: \$30,000 CST - \$20,000 DES = \$10,000*)

Response: *The purpose of the current design was to avoid undesirable maintenance of traffic during construction and during future maintenance that would be involved with multiple cross-drain pipes. Given the high traffic volumes (approx. 50,000 vehicles per day), cut & cover operations for multiple cross-drains would be undesirable. This alternative would also require a complete re-design of the longitudinal drainage system (1 mile) which would cost approx. \$20,000.*

Final Disposition: **NO**

We appreciate the Value Engineering Team's efforts on this study. They have provided several good ideas which, with the Department's approval, we will incorporate into the final design.

If there are any questions concerning this information, or if any additional information is needed, please do not hesitate to contact me at 770-263-5945.

Thank you,

A handwritten signature in cursive script that reads 'Brad Hale'.

Brad Hale, P.E.  
Project Manager

cc: File 03500, Mike Cates (Cobb DOT)





**US 41 WIDENING FROM PACES MILL RD TO AKERS MILL RD  
GDOT P.I. No. 721152**

**Estimated Re-Design Costs  
for VE Alternative R-2**

26-Jul-11

**MORELAND ALTOBELLI ASSOCIATES, INC.**

| <b>1. Direct Labor (Specify)</b>                        |                  |                |                       |                    |
|---|------------------|----------------|-----------------------|--------------------|
| <b>Personnel</b>  | <b>Est Hours</b> | <b>Rate/Hr</b> | <b>Est. Cost (\$)</b> | <b>Totals</b>      |
| <b>ENGINEERING</b>                                      |                  |                |                       |                    |
| Principal   |                  | \$150.00       |                       |                    |
| Sr. Roadway Engineer                                    | 43               | \$140.00       | \$6,020.00            |                    |
| Roadway Engineer  | 432              | \$98.00        | \$42,336.00           |                    |
| Traffic Engineer  |                  | \$98.00        |                       |                    |
| Sr. Structural Engineer                                 | 4                | \$140.00       | \$560.00              |                    |
| Structural Engineer                                     | 88               | \$98.00        | \$8,624.00            |                    |
| Sr. Geotech Eng.  |                  | \$120.00       |                       |                    |
| Geotech Eng.  |                  | \$98.00        |                       |                    |
| <b>Subtotal</b>   | <b>567</b>       |                |                       | <b>\$57,540.00</b> |
| <b>ENVIRONMENTAL</b>                                    |                  |                |                       |                    |
| Sr. Environmental Planner                               |                  | \$140.00       |                       |                    |
| Environmental Planner                                   |                  | \$75.00        |                       |                    |
| Environmental Technician                                |                  | \$66.00        |                       |                    |
| <b>Subtotal</b>   |                  |                |                       |                    |
| <b>SURVEYING</b>  |                  |                |                       |                    |
| Survey Proj. Manager (RLS)                              |                  | \$120.00       |                       |                    |
| Survey Technician                                       |                  | \$66.00        |                       |                    |
| Survey Crew (2 Man)                                     |                  | \$100.00       |                       |                    |
| <b>Subtotal</b>   |                  |                |                       |                    |
| <b>SUPPORT STAFF</b>                                    |                  |                |                       |                    |
| Design Technician                                       | 312              | \$66.00        | \$20,592.00           |                    |
| Clerical  |                  | \$50.00        |                       |                    |
| Courier   |                  | \$50.00        |                       |                    |
| <b>Subtotal</b>   | <b>312</b>       |                |                       | <b>\$20,592.00</b> |
| <b>Total Direct Labor</b>                               |                  |                |                       | <b>\$78,132.00</b> |
| <b>2. Other Direct Costs (Specify)</b>                  |                  |                |                       |                    |
| Plotting/Reproduction (PFPR)                            |                  |                |                       |                    |
| Travel/Mileage  |                  |                |                       |                    |
| <b>Total Other Direct Costs</b>                         |                  |                |                       |                    |
| <b>3. Maximum Amount of Contract Proposal (1) + (2)</b> |                  |                |                       | <b>\$78,132.00</b> |

US 41 WIDENING FROM PACES MILL RD TO AKERS MILL RD  
 GDOT P.I. No. 721152  
 28-Jul-11

| MAN-HOUR ESTIMATE - VE Alternative R-2 |             |                      |                  |                  |                         |                     |                             |              |                 |              |          |
|--|-------------|----------------------|------------------|------------------|-------------------------|---------------------|-----------------------------|--------------|-----------------|--------------|----------|
| Task Description                       | ENGINEERING |                      |                  |                  |                         |                     | ENVIRONMENTAL SUPPORT STAFF |              |                 |              |          |
|  | Principal   | Sr. Roadway Engineer | Roadway Engineer | Traffic Engineer | Sr. Structural Engineer | Structural Engineer | Sr. Env. Planner            | Env. Planner | Env. Technician | CAD Operator | Clerical |
| PLANNING & ENVIRONMENTAL ENG.          |             |                      |                  |                  |                         |                     |                             |              |                 |              |          |
| CE Re-evaluation                       |             |                      |                  |                  |                         |                     |                             |              |                 |              |          |
| Concept Report Revision                |             | 4                    | 24               |                  |                         |                     |                             |              |                 |              |          |

TOTALS 4 24

| ENGINEERING / PLAN REVISIONS    |  |    |     |  |   |    |  |  |  |     |  |
|---------------------------------|--|----|-----|--|---|----|--|--|--|-----|--|
| Road Design                     |  |    |     |  |   |    |  |  |  |     |  |
| Typical Sections                |  | 1  |     |  |   |    |  |  |  | 8   |  |
| Horizontal Geometry             |  | 4  | 16  |  |   |    |  |  |  | 40  |  |
| Cross Sections                  |  | 4  | 40  |  |   |    |  |  |  | 24  |  |
| Staging Cross-Sections          |  | 2  | 40  |  |   |    |  |  |  | 40  |  |
| Update Construction Limits      |  | 8  | 80  |  |   |    |  |  |  | 80  |  |
| Drainage Design / Hydrology     |  |    |     |  |   |    |  |  |  |     |  |
| Roadway Drainage Design         |  |    |     |  |   |    |  |  |  |     |  |
| Drainage Profiles               |  | 2  | 24  |  |   |    |  |  |  |     |  |
| Erosion Control                 |  |    |     |  |   |    |  |  |  |     |  |
| Update BMP Plans (Per Stage)    |  | 4  | 40  |  |   |    |  |  |  | 20  |  |
| Sediment Basins (Calcs & Plans) |  |    |     |  |   |    |  |  |  |     |  |
| Structural Design               |  |    |     |  |   |    |  |  |  |     |  |
| Retaining Wall Envelopes (8)    |  | 4  | 80  |  |   |    |  |  |  | 20  |  |
| Preliminary Ret. Wall Design    |  |    |     |  | 4 | 80 |  |  |  |     |  |
| Bridge Design                   |  |    |     |  |   |    |  |  |  |     |  |
| Miscellaneous                   |  |    |     |  |   |    |  |  |  |     |  |
| Update Cost Estimate            |  | 2  | 8   |  |   | 8  |  |  |  |     |  |
| TOTALS                          |  | 31 | 328 |  | 4 | 88 |  |  |  | 232 |  |

| R/W PLANS                  |  |   |    |  |  |  |  |  |  |    |  |
|----------------------------|--|---|----|--|--|--|--|--|--|----|--|
| R/W Revision - All Parcels |  |   | 80 |  |  |  |  |  |  | 80 |  |
| Quality Assurance Review   |  | 8 |    |  |  |  |  |  |  |    |  |
| TOTALS                     |  | 8 | 80 |  |  |  |  |  |  | 80 |  |

GRAND TOTALS 43 432 4 88 312





PROJECT:

R-3

2 of 3

[illegible]



# LIFE CYCLE COST WORKSHEET

ARCADIS

|  |      |   |    |        |   |        |                 |               |
|--|------|---|----|--------|---|--------|-----------------|---------------|
| PROJECT:   |      | SR 3/US 41 COBB PKWY WIDENING<br>FROM PACES MILL RD. TO AKERS MILL RD<br>Cobb County, Georgia |    |        | ALTERNATIVE NO.:<br><b>R-3</b><br><br>SHEET NO.: 3 of 3 |        |                 |               |
| LIFE CYCLE PERIOD: 25 years                                |      |   |    |        | ORIGINAL  |        | PROPOSED        |               |
| INTEREST RATE: 3.00% ESCALATION RATE:                      |      |   |    |        |   |        |                 |               |
| A. INITIAL COST  |      |   |    |        | 171,000   |        | 218,000         |               |
| Useful Life (Years)  |      |   |    |        | 171,000   |        | 266,340         |               |
| INITIAL COST SAVINGS                                       |      |   |    |        |   |        | (47,000) - 9 in |               |
| B. RECURRENT COSTS (Annual Expenditures)                   |      |   |    |        |   |        | (95,345) - 6 in |               |
| 1. Maintenance   |      |   |    |        |   |        |                 |               |
| 2. Operating   |      |   |    |        |   |        |                 |               |
| 3. Energy  |      |   |    |        |   |        |                 |               |
| 4.   |      |   |    |        |   |        |                 |               |
| 5. test  |      |   |    |        |   |        |                 |               |
| 6.   |      |   |    |        |   |        |                 |               |
| Total Annual Costs   |      |   |    |        | -   |        | -               |               |
| Present Worth Factor                                       |      |   |    |        | 17.4131   |        | 17.4131         |               |
| Present Worth of RECURRENT COSTS                           |      |   |    |        | -   |        | -               |               |
| C. SINGLE EXPENDITURES                                     |      |   |    |        | Year  | Amount | PW factor       | Present Worth |
| ORIG   | PROP | < Put "x" in appropriate box (original design or proposed design)                             |    |        |   |        |                 |               |
| x  |      | 1.  | 6  | 17,100 | 0.8375  | 14,321 | -               |               |
| x  |      | 2.  | 11 | 17,100 | 0.7224  | 12,353 | -               |               |
| x  |      | 3.  | 16 | 17,100 | 0.6232  | 10,656 | -               |               |
| x  |      | 4.  | 21 | 17,100 | 0.5375  | 9,192  | -               |               |
|  |      |   |    |        |   |        | -               |               |
|  |      |   |    |        |   |        | -               |               |
|  |      |   |    |        |   |        | -               |               |
|  |      |   |    |        |   |        | -               |               |
| D. SALVAGE VALUE   |      |   |    |        | Year  | Amount | PW factor       | Present Worth |
|  |      | 1.  |    |        | (1.0000)  | -      | -               |               |
|  |      | 2.  |    |        | (1.0000)  | -      | -               |               |
| Present Worth of SINGLE EXPENDITURES                       |      |   |    |        | 46,522  |        | -               |               |
| E. Total Recurrent Costs & Single Expenditures (B + C + D) |      |   |    |        | 46,522  |        | -               |               |
| RECURRENT COSTS & SINGLE EXPENDITURES SAVINGS              |      |   |    |        |   |        | 46,522          |               |
| TOTAL PRESENT WORTH COST (A + E)                           |      |   |    |        | 217,522   |        | 218,000         |               |
| TOTAL LIFE CYCLE SAVINGS                                   |      |   |    |        |   |        | (478)           |               |

(48,818)

**US 41 WIDENING FROM PACES MILL RD TO AKERS MILL RD  
 GDOT P.I. No. 721152**

**Estimated Re-Design Costs  
 for VE Alternatives R-4, R-5, R-11, R-12 and R-13**

26-Jul-11

**MORELAND ALTOBELLI ASSOCIATES, INC.**

| <b>1. Direct Labor (Specify)</b>                        |                  |                |                       |                     |
|---|------------------|----------------|-----------------------|---------------------|
| <b>Personnel</b>  | <b>Est Hours</b> | <b>Rate/Hr</b> | <b>Est. Cost (\$)</b> | <b>Totals</b>       |
| <b>ENGINEERING</b>                                      |                  |                |                       |                     |
| Principal   | 6                | \$150.00       | \$900.00              |                     |
| Sr. Roadway Engineer                                    | 193              | \$140.00       | \$27,020.00           |                     |
| Roadway Engineer  | 1267             | \$98.00        | \$124,166.00          |                     |
| Traffic Engineer  | 72               | \$98.00        | \$7,056.00            |                     |
| Sr. Structural Engineer                                 | 58               | \$140.00       | \$8,120.00            |                     |
| Structural Engineer                                     | 26               | \$98.00        | \$2,548.00            |                     |
| Sr. Geotech Eng.  |                  | \$120.00       |                       |                     |
| Geotech Eng.  |                  | \$98.00        |                       |                     |
| <b>Subtotal</b>   | <b>1616</b>      |                |                       | <b>\$169,810.00</b> |
| <b>ENVIRONMENTAL</b>                                    |                  |                |                       |                     |
| Sr. Environmental Planner                               | 21               | \$140.00       | \$2,940.00            |                     |
| Environmental Planner                                   | 136              | \$75.00        | \$10,200.00           |                     |
| Environmental Technician                                | 8                | \$66.00        | \$528.00              |                     |
| <b>Subtotal</b>   | <b>165</b>       |                |                       | <b>\$13,668.00</b>  |
| <b>SURVEYING</b>  |                  |                |                       |                     |
| Survey Proj. Manager (RLS)                              |                  | \$120.00       |                       |                     |
| Survey Technician                                       |                  | \$66.00        |                       |                     |
| Survey Crew (2 Man)                                     |                  | \$100.00       |                       |                     |
| <b>Subtotal</b>   |                  |                |                       |                     |
| <b>SUPPORT STAFF</b>                                    |                  |                |                       |                     |
| Design Technician                                       | 834              | \$66.00        | \$55,044.00           |                     |
| Clerical  |                  | \$50.00        |                       |                     |
| Courier   |                  | \$50.00        |                       |                     |
| <b>Subtotal</b>   | <b>834</b>       |                |                       | <b>\$55,044.00</b>  |
| <b>Total Direct Labor</b>                               |                  |                |                       | <b>\$238,522.00</b> |
| <b>2. Other Direct Costs (Specify)</b>                  |                  |                |                       |                     |
| Plotting/Reproduction (PFPR)                            |                  |                |                       | \$2,203.00          |
| Travel/Mileage  |                  |                |                       | \$172.00            |
| <b>Total Other Direct Costs</b>                         |                  |                |                       | <b>\$2,375.00</b>   |
| <b>3. Maximum Amount of Contract Proposal (1) + (2)</b> |                  |                |                       | <b>\$240,897.00</b> |



## 26-Jul-11

| Task Description                         | ENGINEERING |                      |                  |                  |                         |                     | ENVIRONMENTAL SUPPORT STAFF |              |                 |              |          |         |
|--|-------------|----------------------|------------------|------------------|-------------------------|---------------------|-----------------------------|--------------|-----------------|--------------|----------|---------|
|  | Principal   | Sr. Roadway Engineer | Roadway Engineer | Traffic Engineer | Sr. Structural Engineer | Structural Engineer | Sr. Env. Planner            | Env. Planner | Env. Technician | CAD Operator | Clerical | Courier |
| <b>PLANNING &amp; ENVIRONMENTAL ENG.</b> |             |                      |                  |                  |                         |                     |                             |              |                 |              |          |         |
| CE Re-evaluation                         |             |                      |                  |                  |                         |                     | 12                          | 120          | 8               |              |          |         |
| Concept Report Revision                  |             | 4                    | 24               |                  |                         |                     |                             |              |                 |              |          |         |
| <b>Public Involvement</b>                |             |                      |                  |                  |                         |                     |                             |              |                 |              |          |         |
| Public Information Open House            |             | 5                    | 5                |                  |                         |                     | 5                           |              |                 |              |          |         |
| Response Letters                         |             | 2                    |                  |                  |                         |                     | 4                           | 16           |                 |              |          |         |
| Special Graphics                         |             | 2                    | 8                |                  |                         |                     |                             |              |                 | 20           |          |         |
| <b>TOTALS</b>                            |             | 13                   | 37               |                  |                         |                     | 21                          | 136          | 8               | 20           |          |         |

[illegible]



US 41 WIDENING FROM PACES MILL RD TO AKERS MILL RD  
 GDOT P.I. No. 721152  
 26-Jul-11

**MAN-HOUR ESTIMATE - VE Alternatives R-4, R-5, R-11, R-12 and R-13**

| Task Description                         | ENGINEERING |                      |                  |                  |                         |                     | ENVIRONMENTAL SUPPORT STAFF |              |                 |              |          |         |
|--|-------------|----------------------|------------------|------------------|-------------------------|---------------------|-----------------------------|--------------|-----------------|--------------|----------|---------|
|  | Principal   | Sr. Roadway Engineer | Roadway Engineer | Traffic Engineer | Sr. Structural Engineer | Structural Engineer | Sr. Env. Planner            | Env. Planner | Env. Technician | CAD Operator | Clerical | Courier |
| Retaining Wall Envelopes                 |             | 4                    | 60               |                  |                         |                     |                             |              |                 |              |          |         |
| Preliminary Ret. Wall Design (Soli Nail) |             |                      |                  |                  |                         |                     |                             |              |                 |              |          |         |
| Bridge Design                            |             |                      |                  |                  |                         |                     |                             |              |                 |              |          |         |
| <b>Preliminary Plan Preparation</b>      |             |                      |                  |                  |                         |                     |                             |              |                 |              |          |         |
| Cover, Index, General Notes              |             |                      | 8                |                  |                         |                     |                             |              |                 | 16           |          |         |
| Design Exception Reports                 |             |                      |                  |                  |                         |                     |                             |              |                 |              |          |         |
| Prelim. Cost Estimate                    |             | 4                    | 48               |                  |                         | 10                  |                             |              |                 |              |          |         |
| <b>Plan Reviews</b>                      |             |                      |                  |                  |                         |                     |                             |              |                 |              |          |         |
| Quality Assurance Review(s)              |             | 40                   |                  |                  | 40                      |                     |                             |              |                 |              |          |         |
| PFPR (Incl. Prep)                        |             | 24                   | 24               |                  | 16                      |                     |                             |              |                 |              |          |         |
| Address Review Comments                  |             | 8                    | 80               |                  | 2                       | 16                  |                             |              |                 | 80           |          |         |
| <b>TOTALS</b>                            | <b>6</b>    | <b>166</b>           | <b>1066</b>      | <b>72</b>        | <b>58</b>               | <b>26</b>           |                             |              |                 | <b>742</b>   |          |         |

|                           |  |           |            |  |  |  |  |  |  |           |  |  |
|---------------------------|--|-----------|------------|--|--|--|--|--|--|-----------|--|--|
| <b>R/W PLANS</b>          |  |           |            |  |  |  |  |  |  |           |  |  |
| R/W Plan Preparation      |  | 4         | 48         |  |  |  |  |  |  | 48        |  |  |
| CAICE R/W and ESMT Chains |  |           | 88         |  |  |  |  |  |  |           |  |  |
| R/W and ESMT Tables       |  | 2         | 28         |  |  |  |  |  |  | 24        |  |  |
| Quality Assurance Review  |  | 8         |            |  |  |  |  |  |  |           |  |  |
| <b>TOTALS</b>             |  | <b>14</b> | <b>164</b> |  |  |  |  |  |  | <b>72</b> |  |  |

**GRAND TOTALS**      6   193   1267   72   58   26   21   136   8   834

# CALCULATIONS ARCADIS

PROJECT: SR 3/US 41/COBB PKWY WIDENING  
FROM PACES MILL RD. TO AKERS MILL RD  
Cobb County, Georgia

ALTERNATIVE NO.: W-8

SHEET NO.: 3 of 4

## Wall Lengths

|                                      |           |
|--------------------------------------|-----------|
| Wall No. 1 Sta. 76+50 - Sta. 73+00   | = 350 ft. |
| Wall No. 3 Sta. 79+65 - Sta. 77+89   | = 176 ft. |
| Wall No. 6 Sta. 106+62 - Sta. 104+87 | = 175 ft. |
| Total Length                         | = 702 ft. |

## Wall Coping Volume

Say 2 ft. x 2 ft. x 702 ft. = 2808 CF = 104 CY  
176 = 704 CF = 26 CY

## 42" Pipe Handrail Cost

\$41.92 x 42 in./34 in. (cost from 34 in. to 42 in.) = \$51.78

# COST WORKSHEET ARCADIS

[illegible]



## HCS2000: Signalized Intersections Release 4.1a

Analyst: MA Inter.: US 41 @ Akers Mill  
 Agency: GDOT Area Type: All other areas  
 Date: 2/2/11 Jurisd: Cobb County  
 Period: AM Peak Hour Year : 2035 Build (Reduce 1 lane)  
 Project ID: US 41/SR 3/Cobb Parkway/Northside Parkway  
 E/W St: Akers Mill Road N/S St: US 41 / Cobb Parkway

## SIGNALIZED INTERSECTION SUMMARY

|            | Eastbound |      |      | Westbound |      |      | Northbound |      |      | Southbound |      |      |
|------------|-----------|------|------|-----------|------|------|------------|------|------|------------|------|------|
|            | L         | T    | R    | L         | T    | R    | L          | T    | R    | L          | T    | R    |
| No. Lanes  | 2         | 3    | 1    | 2         | 3    | 1    | 2          | 3    | 1    | 2          | 3    | 1    |
| LGConfig   | L         | T    | R    | L         | T    | R    | L          | T    | R    | L          | T    | R    |
| Volume     | 90        | 325  | 90   | 50        | 90   | 80   | 75         | 855  | 90   | 180        | 970  | 170  |
| Lane Width | 12.0      | 12.0 | 12.0 | 12.0      | 12.0 | 12.0 | 12.0       | 12.0 | 12.0 | 12.0       | 12.0 | 12.0 |
| RTOR Vol   |           |      | 5    |           |      | 5    |            |      | 5    |            |      | 20   |

Duration 0.25 Area Type: All other areas

## Signal Operations

| Phase Combination | 1   | 2    | 3   | 4 | 5        | 6    | 7    | 8 |
|-------------------|-----|------|-----|---|----------|------|------|---|
| EB Left           | P   | P    |     |   | NB Left  | P    |      |   |
| Thru              |     | P    | P   |   | Thru     |      | P    |   |
| Right             |     | P    | P   |   | Right    |      | P    |   |
| Peds              |     |      |     |   | Peds     |      |      |   |
| WB Left           | P   |      |     |   | SB Left  | P    | P    |   |
| Thru              |     |      | P   |   | Thru     |      | P    | P |
| Right             |     |      | P   |   | Right    |      | P    | P |
| Peds              |     |      |     |   | Peds     |      |      |   |
| NB Right          | P   |      |     |   | EB Right | P    |      |   |
| SB Right          | P   | P    |     |   | WB Right | P    | P    |   |
| Green             | 8.0 | 11.0 | 8.0 |   | 8.0      | 14.0 | 25.0 |   |
| Yellow            | 4.0 | 0.0  | 4.0 |   | 4.0      | 0.0  | 4.0  |   |
| All Red           | 2.0 | 0.0  | 3.0 |   | 2.0      | 0.0  | 3.0  |   |

Cycle Length: 100.0 secs

## Intersection Performance Summary

| Appr/<br>Lane<br>Grp | Lane<br>Group<br>Capacity | Adj Sat<br>Flow Rate<br>(s) | Ratios |      | Lane Group |     | Approach |     |
|----------------------|---------------------------|-----------------------------|--------|------|------------|-----|----------|-----|
|                      |                           |                             | v/c    | g/C  | Delay      | LOS | Delay    | LOS |
| Eastbound            |                           |                             |        |      |            |     |          |     |
| L                    | 876                       | 3502                        | 0.11   | 0.25 | 29.2       | C   |          |     |
| T                    | 986                       | 5187                        | 0.36   | 0.19 | 36.2       | D   | 32.8     | C   |
| R                    | 549                       | 1615                        | 0.17   | 0.34 | 23.8       | C   |          |     |
| Westbound            |                           |                             |        |      |            |     |          |     |
| L                    | 280                       | 3502                        | 0.19   | 0.08 | 44.5       | D   |          |     |
| T                    | 415                       | 5187                        | 0.24   | 0.08 | 44.5       | D   | 35.0+    | D   |
| R                    | 694                       | 1615                        | 0.12   | 0.43 | 17.5       | B   |          |     |
| Northbound           |                           |                             |        |      |            |     |          |     |
| L                    | 280                       | 3502                        | 0.29   | 0.08 | 46.0       | D   |          |     |
| T                    | 1297                      | 5187                        | 0.72   | 0.25 | 37.7       | D   | 36.8     | D   |
| R                    | 646                       | 1615                        | 0.14   | 0.40 | 19.5       | B   |          |     |
| Southbound           |                           |                             |        |      |            |     |          |     |
| L                    | 981                       | 3502                        | 0.20   | 0.28 | 27.9       | C   |          |     |
| T                    | 2023                      | 5187                        | 0.52   | 0.39 | 24.3       | C   | 22.6     | C   |
| R                    | 1147                      | 1615                        | 0.14   | 0.71 | 4.9        | A   |          |     |

Intersection Delay = 29.9 (sec/veh) Intersection LOS = C

[illegible]

Ped Min g | 3.2 | 3.2 | 3.2 | 3.2 |

# PHASE DATA

| Phase Combination |       | 1   | 2    | 3   | 4 | 5  | 6     | 7    | 8    |
|-------------------|-------|-----|------|-----|---|----|-------|------|------|
| EB                | Left  | P   | P    |     |   | NB | Left  | P    |      |
|                   | Thru  |     | P    | P   |   |    | Thru  |      | P    |
|                   | Right |     | P    | P   |   |    | Right |      | P    |
|                   | Peds  |     |      |     |   |    | Peds  |      |      |
| WB                | Left  | P   |      |     |   | SB | Left  | P    | P    |
|                   | Thru  |     |      | P   |   |    | Thru  | P    | P    |
|                   | Right |     |      | P   |   |    | Right | P    | P    |
|                   | Peds  |     |      |     |   |    | Peds  |      |      |
| NB                | Right | P   |      |     |   | EB | Right | P    |      |
| SB                | Right | P   | P    |     |   | WB | Right | P    | P    |
| Green             |       | 8.0 | 11.0 | 8.0 |   |    | 8.0   | 14.0 | 25.0 |
| Yellow            |       | 4.0 | 0.0  | 4.0 |   |    | 4.0   | 0.0  | 4.0  |
| All Red           |       | 2.0 | 0.0  | 3.0 |   |    | 2.0   | 0.0  | 3.0  |

Cycle Length: 100.0 secs

## VOLUME ADJUSTMENT AND SATURATION FLOW WORKSHEET

### Volume Adjustment

|            | Eastbound |       |       | Westbound |       |       | Northbound |       |       | Southbound |       |       |
|------------|-----------|-------|-------|-----------|-------|-------|------------|-------|-------|------------|-------|-------|
|            | L         | T     | R     | L         | T     | R     | L          | T     | R     | L          | T     | R     |
| Volume, V  | 90        | 325   | 90    | 50        | 90    | 80    | 75         | 855   | 90    | 180        | 970   | 170   |
| PHF        | 0.92      | 0.92  | 0.92  | 0.92      | 0.92  | 0.92  | 0.92       | 0.92  | 0.92  | 0.92       | 0.92  | 0.92  |
| Adj flow   | 98        | 353   | 92    | 54        | 98    | 82    | 82         | 929   | 92    | 196        | 1054  | 163   |
| No. Lanes  | 2         | 3     | 1     | 2         | 3     | 1     | 2          | 3     | 1     | 2          | 3     | 1     |
| Lane group | L         | T     | R     | L         | T     | R     | L          | T     | R     | L          | T     | R     |
| Adj flow   | 98        | 353   | 92    | 54        | 98    | 82    | 82         | 929   | 92    | 196        | 1054  | 163   |
| Prop LTs   |           | 0.000 |       |           | 0.000 |       |            | 0.000 |       |            | 0.000 |       |
| Prop RTs   |           | 0.000 | 1.000 |           | 0.000 | 1.000 |            | 0.000 | 1.000 |            | 0.000 | 1.000 |

Saturation Flow Rate (see Exhibit 16-7 to determine the adjustment factors)\_\_\_\_\_

| LG    | Eastbound |       |       | Westbound |       |       | Northbound |       |       | Southbound |       |       |
|-------|-----------|-------|-------|-----------|-------|-------|------------|-------|-------|------------|-------|-------|
|       | L         | T     | R     | L         | T     | R     | L          | T     | R     | L          | T     | R     |
| So    | 1900      | 1900  | 1900  | 1900      | 1900  | 1900  | 1900       | 1900  | 1900  | 1900       | 1900  | 1900  |
| Lanes | 2         | 3     | 1     | 2         | 3     | 1     | 2          | 3     | 1     | 2          | 3     | 1     |
| fW    | 1.000     | 1.000 | 1.000 | 1.000     | 1.000 | 1.000 | 1.000      | 1.000 | 1.000 | 1.000      | 1.000 | 1.000 |
| fHV   | 1.000     | 1.000 | 1.000 | 1.000     | 1.000 | 1.000 | 1.000      | 1.000 | 1.000 | 1.000      | 1.000 | 1.000 |
| fG    | 1.000     | 1.000 | 1.000 | 1.000     | 1.000 | 1.000 | 1.000      | 1.000 | 1.000 | 1.000      | 1.000 | 1.000 |
| fP    | 1.000     | 1.000 | 1.000 | 1.000     | 1.000 | 1.000 | 1.000      | 1.000 | 1.000 | 1.000      | 1.000 | 1.000 |
| fBB   | 1.000     | 1.000 | 1.000 | 1.000     | 1.000 | 1.000 | 1.000      | 1.000 | 1.000 | 1.000      | 1.000 | 1.000 |
| fA    | 1.00      | 1.00  | 1.00  | 1.00      | 1.00  | 1.00  | 1.00       | 1.00  | 1.00  | 1.00       | 1.00  | 1.00  |
| fLU   | 0.97      | 0.91  | 1.00  | 0.97      | 0.91  | 1.00  | 0.97       | 0.91  | 1.00  | 0.97       | 0.91  | 1.00  |
| fRT   |           | 1.000 | 0.850 |           | 1.000 | 0.850 |            | 1.000 | 0.850 |            | 1.000 | 0.850 |
| fLT   | 0.950     | 1.000 |       | 0.950     | 1.000 |       | 0.950      | 1.000 |       | 0.950      | 1.000 |       |
| Sec.  |           |       |       |           |       |       |            |       |       |            |       |       |
| fLpb  | 1.000     | 1.000 |       | 1.000     | 1.000 |       | 1.000      | 1.000 |       | 1.000      | 1.000 |       |
| fRpb  |           | 1.000 | 1.000 |           | 1.000 | 1.000 |            | 1.000 | 1.000 |            | 1.000 | 1.000 |
| S     | 3502      | 5187  | 1615  | 3502      | 5187  | 1615  | 3502       | 5187  | 1615  | 3502       | 5187  | 1615  |
| Sec.  |           |       |       |           |       |       |            |       |       |            |       |       |

## CAPACITY AND LOS WORKSHEET



## Capacity Analysis and Lane Group Capacity

| Appr/<br>Mvmt | Lane<br>Group | Adj<br>Flow Rate<br>(v) | Adj Sat<br>Flow Rate<br>(s) | Flow<br>Ratio<br>(v/s) | Green<br>Ratio<br>(g/C) | --Lane Group--<br>Capacity<br>(c) | v/c<br>Ratio |
|---------------|---------------|-------------------------|-----------------------------|------------------------|-------------------------|-----------------------------------|--------------|
| Eastbound     |               |                         |                             |                        |                         |                                   |              |
| Prot          |               |                         |                             |                        |                         |                                   |              |
| Perm          |               |                         |                             |                        |                         |                                   |              |
| Left          | L             | 98                      | 3502                        | 0.03                   | 0.25                    | 876                               | 0.11         |
| Prot          |               |                         |                             |                        |                         |                                   |              |
| Perm          |               |                         |                             |                        |                         |                                   |              |
| Thru          | T             | 353                     | 5187                        | # 0.07                 | 0.19                    | 986                               | 0.36         |
| Right         | R             | 92                      | 1615                        | 0.06                   | 0.34                    | 549                               | 0.17         |
| Westbound     |               |                         |                             |                        |                         |                                   |              |
| Prot          |               |                         |                             |                        |                         |                                   |              |
| Perm          |               |                         |                             |                        |                         |                                   |              |
| Left          | L             | 54                      | 3502                        | # 0.02                 | 0.08                    | 280                               | 0.19         |
| Prot          |               |                         |                             |                        |                         |                                   |              |
| Perm          |               |                         |                             |                        |                         |                                   |              |
| Thru          | T             | 98                      | 5187                        | 0.02                   | 0.08                    | 415                               | 0.24         |
| Right         | R             | 82                      | 1615                        | 0.05                   | 0.43                    | 694                               | 0.12         |
| Northbound    |               |                         |                             |                        |                         |                                   |              |
| Prot          |               |                         |                             |                        |                         |                                   |              |
| Perm          |               |                         |                             |                        |                         |                                   |              |
| Left          | L             | 82                      | 3502                        | 0.02                   | 0.08                    | 280                               | 0.29         |
| Prot          |               |                         |                             |                        |                         |                                   |              |
| Perm          |               |                         |                             |                        |                         |                                   |              |
| Thru          | T             | 929                     | 5187                        | # 0.18                 | 0.25                    | 1297                              | 0.72         |
| Right         | R             | 92                      | 1615                        | 0.06                   | 0.40                    | 646                               | 0.14         |
| Southbound    |               |                         |                             |                        |                         |                                   |              |
| Prot          |               |                         |                             |                        |                         |                                   |              |
| Perm          |               |                         |                             |                        |                         |                                   |              |
| Left          | L             | 196                     | 3502                        | # 0.06                 | 0.28                    | 981                               | 0.20         |
| Prot          |               |                         |                             |                        |                         |                                   |              |
| Perm          |               |                         |                             |                        |                         |                                   |              |
| Thru          | T             | 1054                    | 5187                        | 0.20                   | 0.39                    | 2023                              | 0.52         |
| Right         | R             | 163                     | 1615                        | 0.10                   | 0.71                    | 1147                              | 0.14         |

Sum of flow ratios for critical lane groups,  $Y_c = \text{Sum (v/s)} = 0.32$

Total lost time per cycle,  $L = 20.00 \text{ sec}$

Critical flow rate to capacity ratio,  $X_c = (Y_c)(C)/(C-L) = 0.40$

## Control Delay and LOS Determination

| Appr/<br>Lane<br>Grp | Ratios |      | Unf<br>Del<br>d1 | Prog<br>Adj<br>Fact | Lane<br>Grp<br>Cap | Incremental<br>Factor<br>k | Del<br>d2 | Res<br>Del<br>d3 | Lane Group |     | Approach |     |
|----------------------|--------|------|------------------|---------------------|--------------------|----------------------------|-----------|------------------|------------|-----|----------|-----|
|                      | v/c    | g/C  |                  |                     |                    |                            |           |                  | Delay      | LOS | Delay    | LOS |
| Eastbound            |        |      |                  |                     |                    |                            |           |                  |            |     |          |     |
| L                    | 0.11   | 0.25 | 28.9             | 1.000               | 876                | 0.50                       | 0.3       | 0.0              | 29.2       | C   |          |     |
| T                    | 0.36   | 0.19 | 35.2             | 1.000               | 986                | 0.50                       | 1.0       | 0.0              | 36.2       | D   | 32.8     | C   |
| R                    | 0.17   | 0.34 | 23.1             | 1.000               | 549                | 0.50                       | 0.7       | 0.0              | 23.8       | C   |          |     |
| Westbound            |        |      |                  |                     |                    |                            |           |                  |            |     |          |     |
| L                    | 0.19   | 0.08 | 43.0             | 1.000               | 280                | 0.50                       | 1.5       | 0.0              | 44.5       | D   |          |     |
| T                    | 0.24   | 0.08 | 43.1             | 1.000               | 415                | 0.50                       | 1.3       | 0.0              | 44.5       | D   | 35.0+    | D   |
| R                    | 0.12   | 0.43 | 17.1             | 1.000               | 694                | 0.50                       | 0.3       | 0.0              | 17.5       | B   |          |     |
| Northbound           |        |      |                  |                     |                    |                            |           |                  |            |     |          |     |
| L                    | 0.29   | 0.08 | 43.3             | 1.000               | 280                | 0.50                       | 2.6       | 0.0              | 46.0       | D   |          |     |
| T                    | 0.72   | 0.25 | 34.3             | 1.000               | 1297               | 0.50                       | 3.4       | 0.0              | 37.7       | D   | 36.8     | D   |
| R                    | 0.14   | 0.40 | 19.1             | 1.000               | 646                | 0.50                       | 0.5       | 0.0              | 19.5       | B   |          |     |
| Southbound           |        |      |                  |                     |                    |                            |           |                  |            |     |          |     |
| L                    | 0.20   | 0.28 | 27.5             | 1.000               | 981                | 0.50                       | 0.5       | 0.0              | 27.9       | C   |          |     |

|   |      |      |      |       |      |      |     |     |      |   |      |   |
|---|------|------|------|-------|------|------|-----|-----|------|---|------|---|
| T | 0.52 | 0.39 | 23.3 | 1.000 | 2023 | 0.50 | 1.0 | 0.0 | 24.3 | C | 22.6 | C |
| R | 0.14 | 0.71 | 4.7  | 1.000 | 1147 | 0.50 | 0.3 | 0.0 | 4.9  | A |      |   |

Intersection delay = 29.9 (sec/veh)      Intersection LOS = C

SUPPLEMENTAL PERMITTED LT WORKSHEET  
for exclusive lefts

Input

|   | EB   | WB   | NB   | SB   |
|---|------|------|------|------|
| Cycle length, C   |      |      |      |      |
| Total actual green time for LT lane group, G (s)                              |      |      |      |      |
| Effective permitted green time for LT lane group, g(s)                        |      |      |      |      |
| Opposing effective green time, go (s)   |      |      |      |      |
| Number of lanes in LT lane group, N   |      |      |      |      |
| Number of lanes in opposing approach, No                                      |      |      |      |      |
| Adjusted LT flow rate, VLT (veh/h)  |      |      |      |      |
| Proportion of LT in LT lane group, PLT  |      |      |      |      |
| Proportion of LT in opposing flow, PLTo                                       |      |      |      |      |
| Adjusted opposing flow rate, Vo (veh/h)                                       |      |      |      |      |
| Lost time for LT lane group, tL   |      |      |      |      |
| Computation   |      |      |      |      |
| LT volume per cycle, LTC=VLTC/3600  |      |      |      |      |
| Opposing lane util. factor, fLUo  | 0.91 | 0.91 | 0.91 | 0.91 |
| Opposing flow, Volc=VoC/[3600(No)fLUo] (veh/ln/cyc)                           |      |      |      |      |
| gf=G[exp(- a * (LTC * b))]-tL, gf<=g  |      |      |      |      |
| Opposing platoon ratio, Rpo (refer Exhibit 16-11)                             |      |      |      |      |
| Opposing Queue Ratio, qro=Max[1-Rpo(go/C),0]                                  |      |      |      |      |
| gq, (see Exhibit C16-4,5,6,7,8)   |      |      |      |      |
| gu=g-gq if gq>=gf, or = g-gf if gq<gf   |      |      |      |      |
| n=Max(gq-gf)/2,0)   |      |      |      |      |
| PTHo=1-PLTo   |      |      |      |      |
| PL*=PLT[1+(N-1)g/(gf+gu/EL1+4.24)]  |      |      |      |      |
| EL1 (refer to Exhibit C16-3)  |      |      |      |      |
| EL2=Max((1-Ptho**n)/Plto, 1.0)  |      |      |      |      |
| fmin=2(1+PL)/g or fmin=2(1+PL)/g  |      |      |      |      |
| gdifff=max(gq-gf,0)   |      |      |      |      |
| fm=[gf/g]+[gu/g]/[1+PL(EL1-1)], (min=fmin;max=1.00)                           |      |      |      |      |
| flt=fm=[gf/g]+[gu/g]/[1+PL(EL1-1)]+[gdifff/g]/[1+PL(EL2-1)], (fmin<=fm<=1.00) |      |      |      |      |
| or flt=[fm+0.91(N-1)]/N**   |      |      |      |      |
| Left-turn adjustment, fLT   |      |      |      |      |

For special case of single-lane approach opposed by multilane approach, see text.

\* If Pl>=1 for shared left-turn lanes with N>1, then assume de-facto left-turn lane and redo calculations.

\*\* For permitted left-turns with multiple exclusive left-turn lanes, flt=fm.

For special case of multilane approach opposed by single-lane approach or when gf>qg, see text.

SUPPLEMENTAL PERMITTED LT WORKSHEET  
for shared lefts

Input

|  | EB | WB | NB | SB |
|--|----|----|----|----|
| Cycle length, C  |    |    |    |    |
| Total actual green time for LT lane group, G (s)       |    |    |    |    |
| Effective permitted green time for LT lane group, g(s) |    |    |    |    |
| Opposing effective green time, go (s)                  |    |    |    |    |
| Number of lanes in LT lane group, N                    |    |    |    |    |
| Number of lanes in opposing approach, No               |    |    |    |    |

Adjusted LT flow rate, VLT (veh/h) 0.000 0.000 0.000 0.000  
Proportion of LT in LT lane group, PLT  
Proportion of LT in opposing flow, PLTo  
Adjusted opposing flow rate, Vo (veh/h)  
Lost time for LT lane group, tL  
Computation  
LT volume per cycle, LTC=VLTC/3600  
Opposing lane util. factor, fLUo 0.91 0.91 0.91 0.91  
Opposing flow, Volc=VoC/[3600(No)fLUo] (veh/ln/cyc)  
 $gf = G[\exp(-a * (LTC * b))] - tL$ ,  $gf \leq g$   
Opposing platoon ratio, Rpo (refer Exhibit 16-11)  
Opposing Queue Ratio, qro=Max[1-Rpo(go/C), 0]  
gq, (see Exhibit C16-4, 5, 6, 7, 8)  
 $gu = g - gq$  if  $gq \geq gf$ , or  $= g - gf$  if  $gq < gf$   
 $n = \text{Max}(gq - gf) / 2, 0$   
 $PTHo = 1 - PLTo$   
 $PL* = PLT[1 + (N-1)g / (gf + gu / EL1 + 4.24)]$   
EL1 (refer to Exhibit C16-3)  
 $EL2 = \text{Max}((1 - Ptho * n) / PLto, 1.0)$   
 $fmin = 2(1 + PL) / g$  or  $fmin = 2(1 + PL) / g$   
 $gdifff = \text{max}(gq - gf, 0)$   
 $fm = [gf/g] + [gu/g] / [1 + PL(EL1 - 1)]$ , (min=fmin; max=1.00)  
 $flt = fm = [gf/g] + [gu/g] / [1 + PL(EL1 - 1)] + [gdifff/g] / [1 + PL(EL2 - 1)]$ , (fmin ≤ fm ≤ 1.00)  
or  $flt = [fm + 0.91(N-1)] / N$   
Left-turn adjustment, fLT

For special case of single-lane approach opposed by multilane approach,  
see text.

\* If  $PL \geq 1$  for shared left-turn lanes with  $N > 1$ , then assume de-facto  
left-turn lane and redo calculations.

\*\* For permitted left-turns with multiple exclusive left-turn lanes,  $flt = fm$ .  
For special case of multilane approach opposed by single-lane approach  
or when  $gf > gq$ , see text.

#### SUPPLEMENTAL PEDESTRIAN-BICYCLE EFFECTS WORKSHEET

##### Permitted Left Turns

EB WB NB SB

Effective pedestrian green time, gp (s)  
Conflicting pedestrian volume, Vped (p/h)  
Pedestrian flow rate, Vpedg (p/h)  
OCCpedg  
Opposing queue clearing green, gq (s)  
Eff. ped. green consumed by opp. veh. queue, gq/gp  
OCCpedu  
Opposing flow rate, Vo (veh/h)  
OCCr  
Number of cross-street receiving lanes, Nrec  
Number of turning lanes, Nturn  
ApbT  
Proportion of left turns, PLT  
Proportion of left turns using protected phase, PLTA  
Left-turn adjustment, fLpb  
Permitted Right Turns  
Effective pedestrian green time, gp (s)  
Conflicting pedestrian volume, Vped (p/h)  
Conflicting bicycle volume, Vbic (bicycles/h)  
Vpedg  
OCCpedg  
Effective green, g (s)  
Vbicg  
OCCbicg



OCCr  
 Number of cross-street receiving lanes, Nrec  
 Number of turning lanes, Nturn  
 ApbT  
 Proportion right-turns, PRT  
 Proportion right-turns using protected phase, PRTA  
 Right turn adjustment, fRpb

# SUPPLEMENTAL UNIFORM DELAY WORKSHEET

Cycle length, C 100.0 sec  
 Adj. LT vol from Vol Adjustment Worksheet, v  
 v/c ratio from Capacity Worksheet, X  
 Protected phase effective green interval, g (s)  
 Opposing queue effective green interval, gq  
 Unopposed green interval, gu  
 Red time  $r = (C - g - gq - gu)$   
 Arrival rate,  $qa = v / (3600 (\max[X, 1.0]))$   
 Protected ph. departure rate,  $Sp = s / 3600$   
 Permitted ph. departure rate,  $Ss = s (gq + gu) / (gu * 3600)$   
 XPerm  
 XProt  
 Case  
 Queue at beginning of green arrow, Qa  
 Queue at beginning of unsaturated green, Qu  
 Residual queue, Qr  
 Uniform Delay, d1

# DELAY/LOS WORKSHEET WITH INITIAL QUEUE

| Appr/<br>Lane<br>Group | Initial                  | Dur.                      | Uniform Delay |                | Initial              | Final                    | Initial                  | Lane                    |
|------------------------|--------------------------|---------------------------|---------------|----------------|----------------------|--------------------------|--------------------------|-------------------------|
|                        | Unmet<br>Demand<br>Q veh | Unmet<br>Demand<br>t hrs. | Unadj.<br>ds  | Adj.<br>d1 sec | Queue<br>Param.<br>u | Unmet<br>Demand<br>Q veh | Queue<br>Delay<br>d3 sec | Group<br>Delay<br>d sec |

Eastbound

Westbound

Northbound

Southbound

Intersection Delay 29.9 sec/veh      Intersection LOS C

# BACK OF QUEUE WORKSHEET

Eastbound      Westbound      Northbound      Southbound

| LaneGroup               | L    | T     | R    | L    | T     | R    | L    | T     | R    | L    | T     | R    |
|-------------------------|------|-------|------|------|-------|------|------|-------|------|------|-------|------|
| Init Queue              | 0.0  | 0.0   | 0.0  | 0.0  | 0.0   | 0.0  | 0.0  | 0.0   | 0.0  | 0.0  | 0.0   | 0.0  |
| Flow Rate               | 50   | 129   | 92   | 27   | 35    | 82   | 42   | 340   | 92   | 101  | 386   | 163  |
| So                      | 1900 | 1900  | 1900 | 1900 | 1900  | 1900 | 1900 | 1900  | 1900 | 1900 | 1900  | 1900 |
| No.Lanes                | 2    | 3     | 1    | 2    | 3     | 1    | 2    | 3     | 1    | 2    | 3     | 1    |
| SL                      | 1805 | 1899  | 1615 | 1805 | 1899  | 1615 | 1805 | 1899  | 1615 | 1805 | 1899  | 1615 |
| LnCapacity              | 451  | 361   | 549  | 144  | 152   | 694  | 144  | 475   | 646  | 505  | 741   | 1147 |
| Flow Ratio              | 0.03 | 0.07  | 0.06 | 0.01 | 0.02  | 0.05 | 0.02 | 0.18  | 0.06 | 0.06 | 0.20  | 0.10 |
| v/c Ratio               | 0.11 | 0.36  | 0.17 | 0.19 | 0.23  | 0.12 | 0.29 | 0.72  | 0.14 | 0.20 | 0.52  | 0.14 |
| Grn Ratio               | 0.25 | 0.19  | 0.34 | 0.08 | 0.08  | 0.43 | 0.08 | 0.25  | 0.40 | 0.28 | 0.39  | 0.71 |
| I Factor                |      | 1.000 |      |      | 1.000 |      |      | 1.000 |      |      | 1.000 |      |
| AT or PVG               | 3    | 3     | 3    | 3    | 3     | 3    | 3    | 3     | 3    | 3    | 3     | 3    |
| Pltn Ratio              | 1.00 | 1.00  | 1.00 | 1.00 | 1.00  | 1.00 | 1.00 | 1.00  | 1.00 | 1.00 | 1.00  | 1.00 |
| PF2                     | 1.00 | 1.00  | 1.00 | 1.00 | 1.00  | 1.00 | 1.00 | 1.00  | 1.00 | 1.00 | 1.00  | 1.00 |
| Q1                      | 1.1  | 3.1   | 1.8  | 0.7  | 0.9   | 1.4  | 1.1  | 8.6   | 1.6  | 2.1  | 8.2   | 1.5  |
| kB                      | 0.7  | 0.6   | 0.8  | 0.3  | 0.3   | 1.0  | 0.3  | 0.7   | 0.9  | 0.8  | 1.0   | 1.4  |
| Q2                      | 0.1  | 0.3   | 0.2  | 0.1  | 0.1   | 0.1  | 0.1  | 1.7   | 0.2  | 0.2  | 1.1   | 0.2  |
| Q Average               | 1.2  | 3.4   | 2.0  | 0.8  | 1.0   | 1.5  | 1.2  | 10.3  | 1.8  | 2.3  | 9.3   | 1.7  |
| Q Spacing               | 24.9 | 24.9  | 24.9 | 24.9 | 24.9  | 24.9 | 24.9 | 24.9  | 24.9 | 24.9 | 24.9  | 24.9 |
| Q Storage               | 0    | 0     | 0    | 0    | 0     | 0    | 0    | 0     | 0    | 0    | 0     | 0    |
| Q S Ratio               |      |       |      |      |       |      |      |       |      |      |       |      |
| 70th Percentile Output: |      |       |      |      |       |      |      |       |      |      |       |      |
| FB%                     | 1.3  | 1.3   | 1.3  | 1.3  | 1.3   | 1.3  | 1.3  | 1.2   | 1.3  | 1.3  | 1.2   | 1.3  |
| BOQ                     | 1.5  | 4.3   | 2.5  | 1.0  | 1.3   | 1.9  | 1.6  | 12.5  | 2.3  | 2.9  | 11.3  | 2.1  |
| QSRatio                 |      |       |      |      |       |      |      |       |      |      |       |      |
| 85th Percentile Output: |      |       |      |      |       |      |      |       |      |      |       |      |
| FB%                     | 1.6  | 1.6   | 1.6  | 1.7  | 1.6   | 1.6  | 1.6  | 1.4   | 1.6  | 1.6  | 1.4   | 1.6  |
| BOQ                     | 1.9  | 5.3   | 3.1  | 1.3  | 1.7   | 2.4  | 2.0  | 14.8  | 2.9  | 3.7  | 13.4  | 2.7  |
| QSRatio                 |      |       |      |      |       |      |      |       |      |      |       |      |
| 90th Percentile Output: |      |       |      |      |       |      |      |       |      |      |       |      |
| FB%                     | 1.9  | 1.8   | 1.8  | 1.9  | 1.9   | 1.9  | 1.9  | 1.6   | 1.9  | 1.8  | 1.6   | 1.9  |
| BOQ                     | 2.2  | 6.0   | 3.6  | 1.5  | 1.9   | 2.8  | 2.3  | 16.1  | 3.3  | 4.2  | 14.6  | 3.1  |
| QSRatio                 |      |       |      |      |       |      |      |       |      |      |       |      |
| 95th Percentile Output: |      |       |      |      |       |      |      |       |      |      |       |      |
| FB%                     | 2.4  | 2.1   | 2.3  | 2.5  | 2.4   | 2.3  | 2.4  | 1.7   | 2.3  | 2.2  | 1.8   | 2.3  |
| BOQ                     | 2.8  | 7.2   | 4.4  | 1.9  | 2.4   | 3.5  | 2.9  | 17.8  | 4.1  | 5.2  | 16.3  | 3.9  |
| QSRatio                 |      |       |      |      |       |      |      |       |      |      |       |      |
| 98th Percentile Output: |      |       |      |      |       |      |      |       |      |      |       |      |
| FB%                     | 2.9  | 2.5   | 2.7  | 3.0  | 2.9   | 2.8  | 2.9  | 1.9   | 2.8  | 2.6  | 1.9   | 2.8  |
| BOQ                     | 3.3  | 8.5   | 5.3  | 2.3  | 3.0   | 4.2  | 3.5  | 19.5  | 4.9  | 6.2  | 17.9  | 4.7  |
| QSRatio                 |      |       |      |      |       |      |      |       |      |      |       |      |

# ERROR MESSAGES

No errors to report..




DEPARTMENT OF TRANSPORTATION  
STATE OF GEORGIA

## PLAN AND PROFILE OF PROPOSED

SR 3 - US 41 - COBB PKWY WIDENING FROM PACES MILL RD TO AKERS MILL RD

COBB COUNTY  
PROJECT NO. STP-001-5(47)  
P. I. NO. 721152

**FEDERAL AID PROJECT**



## LOCATION SKETCH


NOTE: THE CO-ORDINATES LISTED ARE WEST ZONE  
CURVED CO-ORDINATES BASED ON THE CAL STATE PLANE  
CO-ORDINATE SYSTEM OF 1965.  
HORIZONTAL DATUM : NAD 1983 MGRN

|                     |                     |
|---------------------|---------------------|
| MIDPOINT COORDINATE | STATION 103+00.0000 |
|                     | N 141°05.3'00.3"    |
|                     | E 220.631'6.531"    |

NOTE: THESE PLANS ARE DESIGNED USING ENGLISH UNITS

PLANS PREPARED BY

**MA**  
Moreland Altabelli  
Associates, Inc.  
2711 Beaver Run Road  
Suite 190  
Norcross, Georgia 30071  
(404) 441-5546



A vertical scale bar labeled "SCALE IN FEET" with markings at 0, 300, 600, and 1200.

|                                   |               |                 |
|-----------------------------------|---------------|-----------------|
| DATE                              | STATE         | DESIGN ENGINEER |
| DATE                              | CHEF ENGINEER |                 |
| LOCATION AND DESIGN APPROVAL DATE |               |                 |
| PLANS COMPLETED DATE              |               |                 |
| PERFECT                           |               |                 |

| DESIGN DATA:            | LENGTH OF PROJECT       | COUNTY NO. |
|-------------------------|-------------------------|------------|
| TRAFFIC A.D.T.: 31,240  | NET LENGTH OF ROADWAY   | 1087       |
| TRAFFIC A.D.T.: 50,580  | NET LENGTH OF BRIDGES   | 1.1 MI.    |
| TRAFFIC D.H.V.: 5,635   | NET LENGTH OF PROJECT   | 0.9 MI.    |
| DIRECTIONAL DIST.: 50%  | NET LENGTH OF BRIDGES   | 1.1 MI.    |
| % TRUCKS: 4%            | NET LENGTH OF PROJECT   | 0.9 MI.    |
| % TRUCKS: 4%            | GROSS LENGTH OF PROJECT | 1.1 MI.    |
| STANDARD DESIGN: 45 MPH |                         |            |

THIS PROJECT IS LOCATED 100% IN COBB COUNTY AND 100% IN CONGRESSIONAL DISTRICT 5.

PROJECT DESIGNATION : EXEMPT  
 POP CLASSIFICATION : MAJOR  
 FUNCTIONAL CLASSIFICATION : URBAN PRINCIPAL ARTERIAL

NOTE: REFERENCES IN THIS DOCUMENT WHICH INCLUDE ALL PAPERS, WRITINGS, DOCUMENTS, DRAWINGS, OR PHOTOGRAPHS USED, OR TO BE USED IN CONNECTION WITH THIS DOCUMENT, TO "STATE HIGHWAY DEPARTMENT OF GEORGIA," "STATE HIGHWAY DEPARTMENT," "GEORGIA STATE HIGHWAY DEPARTMENT," "HIGHWAY DEPARTMENT," OR "STATE DEPARTMENT OF HIGHWAYS," SHALL BE DEEMED TO MEAN THE STATE HIGHWAY DEPARTMENT OF GEORGIA, AND SHALL BE DEEMED TO MEAN THE STATE DEPARTMENT OF TRANSPORTATION.

THE DATA, TOGETHER WITH ALL OTHER INFORMATION SHOWN ON THESE PLANS OR IN ANYWAY INDICATED THEREBY, WHETHER BY DRAWINGS OR NOTES, OR IN ANY OTHER MANNER, ARE BASED UPON FIELD INVESTIGATIONS AND ARE BELIEVED TO BE INDICATIVE OF ACTUAL CONDITIONS. HOWEVER, THE SAME ARE SHOWN AS INFORMATION ONLY, ARE NOT GUARANTEED, AND DO NOT BIND THE DEPARTMENT OF TRANSPORTATION IN ANY WAY. THE ATTENTION OF BIDDER IS SPECIFICALLY DIRECTED TO CONDITIONS 102.24, 102.29, AND 104.03 OF THE SPECIFICATIONS.



PRECONSTRUCTION STATUS REPORT FOR PI:721152-

|  |  |  |  |                         |  |                                 |  |                               |  |
|--|--|--|--|-------------------------|--|---------------------------------|--|-------------------------------|--|
| PROJ ID: 721152-<br>COUNTY: Cobb   |  | SR 3/US 41/Cobb PKWY FM PACES MILL RD TO AKERS MILL ROAD |  | MPO: Atlanta TMA        |  | PRIORITY CODE: BOARD            |  | MGMT LET DATE: 12/15/2012     |  |
| LENGTH (MI): 0.84  |  | TIP #: CO-231  |  | MODEL YR: 2020          |  | DOT DIST: 7                     |  | MGMT ROW DATE: 04/22/2011     |  |
| PROJ NO.: STP00-0001-05(047)   |  | TYPE WORK: Widening                                      |  | CONCEPT: ADD 6U(MED 20) |  | CONG. DIST: 6                   |  | BASELINE LET DATE: 12/05/2012 |  |
| PROJ MGR: Matthews, Tim  |  | PROG TYPE: Reconstruction/Rehabilitation                 |  | Prov. for ITS: N        |  | BIKE: Y                         |  | SCHED LET DATE: 4/9/2013      |  |
| AOHD Initials: SSH   |  | BOND PROJ:   |  |                         |  | MEASURE: E                      |  | WHO LETS?: GDOT Let           |  |
| OFFICE: Program Delivery   |  |  |  |                         |  | NEEDS SCORE: 07                 |  | LET WITH:                     |  |
| CONSULTANT: Local Design, Local PE funds   |  |  |  |                         |  | BRIDGE SUFF:                    |  |                               |  |
| SPONSOR: Cobb County   |  |  |  |                         |  |                                 |  |                               |  |
| DESIGN FIRM: Moreland Altabelli Associates, Inc.   |  |  |  |                         |  |                                 |  |                               |  |
|  |  | TASKS  |  | ACTUAL START            |  | ACTUAL FINISH                   |  | %                             |  |
|  |  | Concept Development                                      |  | 5/28/1987               |  | 5/30/2000                       |  | 100                           |  |
|  |  | Concept Meeting  |  | 5/28/1987               |  | 5/28/1987                       |  | 100                           |  |
|  |  | PM Submit Concept Report                                 |  | 4/25/2000               |  | 5/30/2000                       |  | 100                           |  |
|  |  | Concept Report Review and Comments                       |  | 5/16/1988               |  | 5/16/1988                       |  | 100                           |  |
|  |  | Management Concept Approval Complete                     |  | 5/19/1988               |  | 5/24/1988                       |  | 100                           |  |
|  |  | Revise or Re-validate Approved Concept                   |  | 12/1/2004               |  | 2/1/2005                        |  | 100                           |  |
|  |  | Value Engineering Study                                  |  | 10/25/2010              |  |                                 |  | 83                            |  |
|  |  | Public Information Open House Held                       |  | 9/14/2007               |  | 9/15/2007                       |  | 100                           |  |
|  |  | Environmental Approval                                   |  | 8/25/1987               |  | 7/22/1993                       |  | 100                           |  |
|  |  | Pub Hear Held/Comm Resp (EAFONSI, GEPA)                  |  | 11/18/1992              |  | 11/18/1992                      |  | 100                           |  |
|  |  | Mapping  |  | 3/5/2001                |  | 3/13/2001                       |  | 100                           |  |
|  |  | Field Surveys/SDE  |  | 5/25/1989               |  | 5/30/2000                       |  | 100                           |  |
|  |  | Preliminary Plans  |  | 9/15/1992               |  | 2/1/2007                        |  | 100                           |  |
|  |  | Underground Storage Tanks                                |  |                         |  |                                 |  | 0                             |  |
|  |  | 404 Permit Obtainment                                    |  | 11/2/2006               |  | 11/22/2006                      |  | 100                           |  |
|  |  | PFPR Inspection  |  | 2/1/2007                |  | 2/1/2007                        |  | 100                           |  |
|  |  | R/W Plans Preparation                                    |  | 4/9/2007                |  | 6/23/2007                       |  | 100                           |  |
|  |  | R/W Plans Final Approval                                 |  | 6/25/2007               |  | 6/29/2007                       |  | 100                           |  |
|  |  | I & D Approval   |  | 6/29/2007               |  | 7/9/2007                        |  | 100                           |  |
|  |  | R/W Authorization  |  | 11/19/2010              |  |                                 |  | 100                           |  |
|  |  | Stake R/W  |  |                         |  |                                 |  | 0                             |  |
|  |  | Soil Survey  |  | 7/22/1993               |  | 11/10/2005                      |  | 100                           |  |
|  |  | Final Design   |  | 7/1/2011                |  |                                 |  | 14                            |  |
|  |  | FPFR Inspection  |  |                         |  |                                 |  | 0                             |  |
|  |  | Submit PFPR Responses (OES)                              |  |                         |  |                                 |  | 0                             |  |
| PDD: GOOD PROJECT DOT DESIGNING: 10/8/99, Let w/720125 3/10/04.  |  |  |  |                         |  |                                 |  |                               |  |
| Bridge: NO BRIDGE REQUIRED   |  |  |  |                         |  |                                 |  |                               |  |
| Design: OPD-TWAL ROW funds in FY11- 4/2011   |  |  |  |                         |  |                                 |  |                               |  |
| EIS: FONSII Apvd7-22-93/Rev05 26 2011/OnSchedule-Let/Bowman 05.26 2011   |  |  |  |                         |  |                                 |  |                               |  |
| LGPA: PMA SGN COBB DO PE & UTILITIES 11-25-03.   |  |  |  |                         |  |                                 |  |                               |  |
| Planning: SR 3/US 41/Cobb Pkwy from Paces Mill Rd to Akers Mill Rd is on the ARC Bike Trans and Ped Walkways Plan pg 65 & 92                         |  |  |  |                         |  |                                 |  |                               |  |
| Programming: SPLIT FM 721150 .PE=NH-001-5(34) \$ SHWN IN 721150/#1 2-08/#2 12-09/PI# 0008914 R/W FUNDS \$537,653 ADDED TO THIS PROJ 9-2010/#3 7-2011 |  |  |  |                         |  |                                 |  |                               |  |
| ROW: See Dist 1/19/11 Requested a December 2012 let date. ANW Funding was to be deobligated and authorized on P.I. 720125-km                         |  |  |  |                         |  |                                 |  |                               |  |
| Traffic Op: p1pr sent 1/12/07 w/r  |  |  |  |                         |  |                                 |  |                               |  |
| UST: MC  |  |  |  |                         |  |                                 |  |                               |  |
| Utility: CC: MPLANS TO DZN 11/10 (-2). SUE Mt B approv 8/7/07  |  |  |  |                         |  |                                 |  |                               |  |
| EMC: 2050 (H85(94)-W/V88); PE BY COUNTY; D=CONSULT(MAAI)   |  |  |  |                         |  |                                 |  |                               |  |
| Engr Services: VE Report distributed 3/8/11  |  |  |  |                         |  |                                 |  |                               |  |
| Prel. Parcel CT: 24  |  | Total Parcel in ROW System: 24                           |  | Cond. Filed: 0          |  | Acquired by: DOT                |  | DEEDS CT: 0                   |  |
| Under Review: 0  |  | Options - Pending: 0                                     |  | Relocations: 0          |  | Acquisition MGR: Wise, Adrienne |  |                               |  |
| Released: 0  |  | Condemnations- Pend: 0                                   |  | Acquired: 0             |  | R/W Cert Date:                  |  |                               |  |