DEPARTMENT OF TRANSPORTATION
STATE OF GEORGIA

INTERDEPARTMENT CORRESPONDENCE

FILE	M004324, Bartow/Gordon Counties I-75 Milling & Inlay Resurfacing	**OFFICE**	Maintenance
		DATE	February 15, 2012

FROM Eric Pitts, P.E., State Maintenance Engineer
E. Reid Mathews, Maintenance Group Manager, Program Manager

TO Lisa Myers, Acting Project Review Engineer

SUBJECT **VALUE ENGINEERING IMPLEMENTATION REVERSAL REQUEST**

This office requests a Value Engineering (VE) Study Implementation Reversal on the above referenced project. The Implementation of VE Study Alternatives was issued by your office on January 5, 2012.

We request to reverse the implementation of alternative No. C-1, which allows weekend work hours ranging from 7:00 p. m. Friday until 6:00 a. m. Monday. Instead, we propose that the hours remain as given in the original contract, which follows the weekday hours.

After discussions with the District Construction Department, it has been determined that the traffic volumes remain high on weekends, thus reinforcing this request.

Therefore, we request this VE reversal to be approved.

Concur: Lisa L Myers — State Project Review Engineer — 2/15/2012 Date

Concur: Reid R Mathews — Director of Engineering — 2/15/12 Date

Approved: Daniel Ross — Chief Engineer — 2/17/12 Date

EP/erm